

A RESOLUTION APPROVING THE)
FINAL COST REPORT FOR THE)
2nd STREET SIDEWALK)
LOCAL IMPROVEMENT DISTRICT)
(L.I.D.) PROJECT #00712)

RESOLUTION NO. 3
FOR 2002

WHEREAS, the City Engineer has caused sidewalk improvements to occur as part of the 2nd Street Bridge Project #97740 and,


WHEREAS, this final cost of the improvements was calculated according to Appendix A, attached herewith and,

WHEREAS, the cost of improvements associated with the 2nd Street Sidewalk L.I.D. is \$14,187.03,

NOW THEREFORE BE IT RESOLVED BY THE COUNCIL OF THE CITY OF LEBANON AS FOLLOWS:

The final report of the costs for the 2nd Street Sidewalk L.I.D. shall be according to said Appendix A and shall be \$14,187.03 and shall replace all earlier resolutions.

Passed by the Council by a vote of 6 for and 0 against and approved by the Mayor this 13th Day of March, 2002.


J. Scott Simpson, Mayor [x]
Ken Toombs, Council President []

ATTEST:


John E. Hitt, City Recorder

Appendix A

Final Cost Report **2nd Street Sidewalk LID**

BID ITEM	UNITS	QUANTITY	UNIT COST	TOTAL COST
P.C.C. Sidewalk	SY	648.1	\$13.50	\$8,749.35
P.C.C. Driveway	SY	16.7	\$18.00	\$300.60

Construction Subtotal: \$9,049.95

A. City Work Crew Participation: \$0.00
B. Consulting, Engineering, & Legal Fees: \$4,115.29
C. Right-of-Way Purchases & Condemnations: \$0.00
D. All Other Direct Costs: \$346.22
E. Five percent of above for administration and in-kind: \$675.57

Actual Total: \$14,187.03

Estimated Total: \$27,610.63