

Certificate of Satisfactory Completion

Installation Permit - Residential - New

463-22-000238-PRMT

Josephine Onsite Septic Program 700 NW Dimmick Street Suite A

> Grants Pass, OR 97526 541-474-5444

> > Fax: 541-474-5422

Well

onsiteseptic@josephinecounty.gov Website: josephine.or.us

1376 Ellison Loop, Merlin, OR 97532

Date Certificate Issued: 07/20/2022

STANDARD CONSTRUCTION PERMIT Work Description:

Applicant: Atilla The Hoe

Address: P.O. Box 835

Grants Pass OR 97528

Phone: (541) 476-8833

Email:

remowill48@roguelinkdsl.com

Primary Contractor: Atilla The Hoe

Installer License: 38390

Property Address:

Address: P.O. Box 835

Grants Pass OR 97528

(541) 476-8833 Phone:

Email: remowill48@roguelinkdsl.com

JAKE WRIGHT Owner:

Lot Size:

Address: 1699 GRANITE HILL ROAD

GRANTS PASS OR 97526

Parcel: 350616B000209 - Primary Township: 35 Range: 06 Section: 16

2.51

Water Supply: Zoning: N/A City/County/UGB: County

Land Use Approval: N/A

Residential **Category of Construction:**

Existing		Proposed
N/A	SFR	
N/A		3
Standard		
450 gpd.	Proposed Flow:	375 gpd.
1500 gal.	Min Dosing Tank Volume:	N/A
Standard	System Distribution Type:	Seria
N/A	Distribution Method:	Seria
Rock/Pipe	Media Depth:	N/A
225 linear ft.	Rock Above Pipe:	2 in.
12 in.	Rock Below Pipe:	6 in.
30 in.	Undisturbed Soil BetweenTrenches:	8 ft
24 in.	Capping Fills-Min Depth of Fill Material:	N/A
	N/A N/A Standard 450 gpd. 1500 gal. Standard N/A Rock/Pipe 225 linear ft. 12 in.	Standard 450 gpd. Proposed Flow: 1500 gal. Min Dosing Tank Volume: Standard System Distribution Type: N/A Distribution Method: Rock/Pipe Media Depth: 225 linear ft. Rock Above Pipe: 12 in. Rock Below Pipe:

Yes Yes Pump to Drainfield Required: Filter Fabric on Top of Drain Media:

Rake Trench Sidewalls: Yes

7/20/22:12:09:52PM ONS_OnsiteCSC_pr Date Certificate Issued: 07/20/2022

Work Description: STANDARD CONSTRUCTION PERMIT

Conditions of Approval

- 1.Dry soil installation only (June 1 October 1 unless otherwise authorized by the agent).
- 2. The system must be installed by the property owner or a licensed sewage disposal business (installer).
- 3. Vehicular traffic and livestock must be restricted from the system area.
- 4.All roof drains must be directed away from the system
- 5.All tanks must be tested for watertightness and have a water-tight riser to the ground surface. Twenty- inch minimum diameter if less than 36-in deep. Thirty-inch minimum diameter if greater than 36-in deep. Maintain access to septic tank for pumping and service.
- 6.Meet all required setbacks
- 7. The system must be installed in the area approved during the site evaluation and in accordance with the construction plan approved by the agent, including any changes made by the agent.
- 8.All work is to conform to OAR 340, Division 71 and 73. Make no changes in system location or specifications without approval by the agent.
- 9.For product approval information and manufacturer installation requirements see DEQ website at: http://www.oregon.gov/deg/Residential/Pages/Onsite.aspx
- 10.A minimum 18-gauge, green-jacketed tracer wire or green color-coded metallic tape must be placed on top of the effluent sewer or pressure transport pipe from tank to drainfield.
- 11.Effluent sewer. The effluent sewer must extend at least 5 feet beyond the septic tank before connecting to the distribution unit. It must be installed with a minimum fall of 4 inches per 100 feet and at least 2 inches of fall from one end of the pipe to the other. In addition, there must be a minimum difference of 8 inches between the invert of the septic tank outlet and either the invert of the header to the distribution pipe of the highest lateral in a serial distribution field or the invert of the header pipe to the distribution pipes of an equal distribution absorption field.
- 12. Header pipe from Distribution or Drop Box must be minimum 4-ft length, level, and bedded.
- 13. Each drainfield trench must be level within a tolerance of plus or minus 1-inch.
- 14. Maximum length of an individual trench is 150-feet.
- 15. Serial distribution, each trench bottom to be level and on contour. Use Drop box(es).
- 16.A pre-cover inspection of the installed absorption facility (prior to backfill) is required.
- 17.A final inspection request and notice (FIRN) form including a detailed and accurate as-built plan of the constructed system and a list of all materials used in the construction of the system must be completed and submitted prior to requesting a final inspection.
- 18. Photos of the septic system components must be submitted along with the FIRN.
- Installation of this onsite wastewater treatment system has been determined to comply with the applicable requirements in Oregon Administrative Rules Chapter 340, Divisions 071 and 073 and the Conditions of Approval above.
- 1. In accordance with Oregon Revised Statute 454,665, this Certificate of Satisfactory Completion is issued as evidence of satisfactory completion of an onsite wastewater treatment system at the location identified above.
- 2. Issuance of this Certificate does not constitute a warranty or guarantee that this onsite wastewater treatment system will function indefinitely without failure. Conditions imposed as permit requirements continue for the life of the system.
- 3. The area of the initial and the identified replacement area must not be subjected to activity that is likely to adversely affect the soil or the functioning of the system. Such activities may include, but are not limited to, vehicular traffic, livestock, covering the area with asphalt or concrete, filling, cutting, or other soil modification activities.
- 4. This onsite wastewater treatment system that be connected to the facility referenced herein within 5 years of the issuance of this Certificate of Satisfactory Completion (CSC) or rules for authorization notices, alteration permits, or construction-installation permits as outlined in OAR 340-071-0160, 340-071-0205, or 340-071-0210 apply, including payment of an additional fee.
- 5. This system must operate in compliance with OAR Chapter 340, Division 071 and must not create a public health hazard or pollute public waters.
- 6. Unless otherwise required by the agent, the system installer must backfill (cover) this system within 10 days after the issuance of this Certificate of Satisfactory Completion.

Date Certificate Issued: 07/20/2022

Work Description: STANDARD CONSTRUCTION PERMIT

Certificate of Satisfactory Completion

System Inspection: No Operation of Law - 7 Days Notice: No Pre-Cover Inspection Waived Per 340-071: No

Comments: N/A

Joshua Daley Environmental Specialist

CALL BEFORE YOU DIG...IT'S THE LAW

ATTENTION:Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)

ONS_OnsiteCSC_pr

Final Inspection Request and Notice - Septic ID: 463-22-000238-PRMT

Pursuant to the requirements within ORS 454.665, OAR 340-071-0170 and OAR 340-071-0175, the system installer and/or the permittee must notify the Department of Environmental Quality (or its authorized Agent) when the construction, alteration or repair of a system for which a permit was issued is completed and prior to backfilling or covering the installation. The Department (or Agent) has 7 days to perform an inspection of the completed construction/installation following the official notice date, unless the Department (or Agent) elects to waive the inspection and authorizes the system to be backfilled. Receipt and acceptance of this completed form by the Department (or Agent) establishes the official notice date of your request for the pre-cover inspection. Faxed copies are acceptable for inspection request purposes only. Originals must be received before a Certificate of Satisfactory Completion is issued. Please complete sections 1 through 4 on the form and return it to the office that issued the permit. Forms that are determined to be incomplete will be returned.

SECTION 1: Owner/ Name: JAKE WRI		nation				Twn Lot:	shp: 35 23	Range: 06	Sect: 16		
Property 1376 ELL Address:	ISON LOOP, MER	LIN, OF	97532	!							
SECTION 2: Syster	n Component S	Specifi	cation	s:							
A. Tanks/Pumps					n Type:				Water tight verification*		
Tanks(1) Volume:	500 Con	mpartme	nts: 2		Manufacturer:	Rive	rside		Date: 9 - 10-20.		
Tanks(2) Volume:		npartme	nts:		Manufacturer:	400			Date:		
Pump(s) HP:4/0 N	Iodel/Manuf. Zoll	er 15	12		Float(s)Type(1): <i>l</i>	Model/Manu		10-0229 1/50		
			larn	W	Float(s)Type(2): 1	Model/Manu	STE RHO	mbus		
B. Piping											
	tank to drainfield)	Yes ./	No	Dian	neter: 1 1/4"	AST	V#/Other:	40	Length: 250		
	re Transport Pipe		No	Dian		AST	V#/Other:	170	Length:		
C. Secondary Treatment	Unit:		<u> </u>								
Sand Filter**		Type:					Cont	ainer Dimensions	S.		
Underdrain pipe			#/Other:				L		Length:		
Manifold piping		ASTM	ASTM#/Other:						Length::		
Internal Pump		Model	Manufa	cturer							
Floats(1)	Type:	Model	Manufa	cturer							
Floats(2)		Mode	Manufa	cturer							
			1								
ATT	Yes No	Model:	$\overline{}$		·						
Certified Maint.				1							
Operation and Maint.	Contract Received	Yes	No								
D. Drainfield Media											
Туре	(Gravel, Pipe or alte	ernative?) 'R	rck	N Pipa						
Distribution Box	Yes No		1958				*****				
Drop Box	Yes No			1: -							
Distribution Pipe	Yes No	Diamete	r: 4	A	STM#/Other: Z	7-2	729		Length: 226 1		
Comment						Ty III					

^{*}All Tanks(s) were tested for water-tightness after installation and passed in accordance with OAR 340-073-0025(3)
**Attach sieve analysis for Underdrain Media and Filter Sand

SECTION 3 - As Built Plan

AS-BUILT PLAN OF THE CONSTRUCTED SYSTEM. Indicate the direction of NORTH. Show locations of all wells within 200 feet of the system. Show system setback distances from property lines, structures, wells, streams, etc.

Roll	1260d Tracks
Wooded Trees so o like	The BOSE PUMP THE 226' The Bose Pump The III BOSE PUMP 20 DUMP 20 DUMP
SECTION 4 - Construction was performed by (Signature Recentify that the information provided on both pages of this document is correct the permit and the rules regulating the construction of onsite wastewater treatmounter/Permittee or Certified Installer w/Certification#: Print Name: Recented Installer: Yes No License#: 38390	t and that the construction of this system was in accordance with
Owner/ Certified Installer: Signature: Pay William	Date: 7-7-2022 Phone#416590852
SECTION 5 - Office Use Only:	Installer/Owner
Notice Accepted Yes No Date:	(Permittee) Yes No Date:
If No, Reason for NonAcceptance;	nouned.
Comment:	



Tank Set



Pump, Floats Set



Inlet coming from house



2% grade from house



2% grade into tank



Effluent Line from tank



3" ABS Shield Pipe under driveway 3" Shield pipe thru swale





Effluent Line continued



Effluent line continued



Effluent line into Drop Box







Level Drop Box

Effluent Line into Drop Box to Field

Drop Box 4" pipe to drainfield







Top Line of Loop 1 – total 130 feet

Line 2 of Loop 1

Crossover between Loop 1 and Loop 2



Loop 2 = 86 feet



Date issued: 6/21/22

Septic Permit Installation Permit - Residential - New

463-22-000238-PRMT

Primary contractor: Atilla The Hoe

P.O. Box 835

(541) 476-8833

Grants Pass OR 97528

remowill48@roguelinkdsl.com

1376 Ellison Loop, Merlin, OR 97532

Installer License: 38390

Property address:

Address:

Phone:

Email:

Josephine Onsite Septic Program 700 NW Dimmick Street Suite A

Grants Pass, OR 97526 541-474-5444

Fax: 541-474-5422

onsiteseptic@josephinecounty.gov Website: josephine.or.us

Expiration date: 6/21/23

Work description: STANDARD CONSTRUCTION PERMIT

Applicant: Atilla The Hoe

Address: P.O. Box 835

P.O. Box 835

Grants Pass OR 97528

Phone: (541) 476-8833

Email: remowill48@roguelinkdsl.com

Business License: N/A

Owner: JAKE WRIGHT

Address: 1699 GRANITE HILL ROAD

GRANTS PASS OR 97526

 Parcel: 350616B000209 - Primary
 Township:
 35
 Range: 06
 Section:
 16

Lot size:2.51Water supply:WellZoning:N/ACity/County/UGB:CountyLand use approval:N/ACounty:N/A

Action:

New Type of application:

System failing:

N/A Septic tank last pumped:

N/A Construction Permit - Residential

Comments: N/A

Category of construction: Residential

 Existing
 Proposed

 Use of structure:
 N/A
 SFR

 Number of bedrooms:
 N/A
 3

System Specifications

Type: Standard ATT description: N/A
Max peak design flow: 450 gpd. Proposed flow: 375 gpd.
Min septic tank volume: 1500 gal. Min dosing tank volume: N/A

Drain Field Specifications

Standard Serial Drain field type: System distribution Ttpe: Drainfield sizing: N/A Serial Distribution method: Rock/Pipe N/A Media type: Media depth: 225 linear ft. 2 in. Trench length: Rock above pipe: 12 in. 6 in. Total rock depth: Rock below pipe: 30 in. 8 ft. Max depth: Undisturbed soil between trenches: 24 in. N/A Min depth: Capping fills-min depth of fill material:

Special Requirements

Pump to drainfield reqd:

Yes
Filter fabric on top of drain media:

Yes

Rake trench sidewalls: Yes

CALL BEFORE YOU DIG...IT'S THE LAW

ATTENTION:Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)

6/21/22: 6:38:45AM ONS_OnsitePermit_pr

Date issued: 6/21/22 Expiration date: 6/21/23

Work description: STANDARD CONSTRUCTION PERMIT

Conditions of approval

- 1.Dry soil installation only (June 1 October 1 unless otherwise authorized by the agent).
- 2. The system must be installed by the property owner or a licensed sewage disposal business (installer).
- 3. Vehicular traffic and livestock must be restricted from the system area.
- 4.All roof drains must be directed away from the system
- 5.All tanks must be tested for watertightness and have a water-tight riser to the ground surface. Twenty- inch minimum diameter if less than 36-in deep. Thirty-inch minimum diameter if greater than 36-in deep. Maintain access to septic tank for pumping and service.
 - 6.Meet all required setbacks
- 7. The system must be installed in the area approved during the site evaluation and in accordance with the construction plan approved by the agent, including any changes made by the agent.
- 8.All work is to conform to OAR 340, Division 71 and 73. Make no changes in system location or specifications without approval by the agent.
- 9.For product approval information and manufacturer installation requirements see DEQ website at: http://www.oregon.gov/deg/Residential/Pages/Onsite.aspx
- 10.A minimum 18-gauge, green-jacketed tracer wire or green color-coded metallic tape must be placed on top of the effluent sewer or pressure transport pipe from tank to drainfield.
- 11.Effluent sewer. The effluent sewer must extend at least 5 feet beyond the septic tank before connecting to the distribution unit. It must be installed with a minimum fall of 4 inches per 100 feet and at least 2 inches of fall from one end of the pipe to the other. In addition, there must be a minimum difference of 8 inches between the invert of the septic tank outlet and either the invert of the header to the distribution pipe of the highest lateral in a serial distribution field or the invert of the header pipe to the distribution pipes of an equal distribution absorption field.
- 12. Header pipe from Distribution or Drop Box must be minimum 4-ft length, level, and bedded.
- 13. Each drainfield trench must be level within a tolerance of plus or minus 1-inch.
- 14. Maximum length of an individual trench is 150-feet.
- 15. Serial distribution, each trench bottom to be level and on contour. Use Drop box(es).
- 16.A pre-cover inspection of the installed absorption facility (prior to backfill) is required.
- 17.A final inspection request and notice (FIRN) form including a detailed and accurate as-built plan of the constructed system and a list of all materials used in the construction of the system must be completed and submitted prior to requesting a final inspection.

18. Photos of the septic system components must be submitted along with the FIRN.

ONS_OnsitePermit_pr

Onsite Permit 463-22-000238-PRMT

Date issued: 6/21/22 Expiration date: 6/21/23

Work description: STANDARD CONSTRUCTION PERMIT

This Construction-Installation Permit authorizes the property owner to construct an onsite wastewater system specified above.

Rules, Approved Material Listing; and Database of Licensed Installers can be accessed at: http://www.deq.state.or.us/wq/onsite/onsite.htm

General Conditions And Requirements For All Permits: Onsite Construction-Installation Permits are valid for one year from the date of issuance. The expiration date is noted on this permit. Renewal of a permit may be granted if an application for permit renewal is received before the permit expiration date. Reinstatement of a permit may be granted if an application for permit reinstatement is received within one year after the permit expiration date. Transfer of a permit from the permittee to another person may be granted if an application for permit transfer is received before the permit expiration date and no other changes to the permit are necessary.

Installation Requirements: The drainfield must be installed in undisturbed native soil. No alterations of the natural site conditions such as soil removal or filling, or slope/topography alterations within the approval areas for both the initial and replacement systems are allowed, unless otherwise authorized by the Agent. Do not install system when soil moisture, high groundwater, adverse weather, or other conditions that could affect the quality of installation or reliability of the system are present. If such conditions are present and there is a need for sewage disposal at the site, the septic tank can be utilized as a temporary holding tank as outlined in 340-071-0160(9).

Inspection Requirements: The system installer and/or the permit holder must notify the permitting Agent when the construction, alteration, or repair of a system for which a permit was issued is completed (except for the backfilling or covering of the installation). The permitting agent has 7 days to perform an inspection of the completed construction after the official notice date, unless the permitting agent elects to waive the inspection and authorizes the system to be backfilled earlier. Receipt and acceptance of a completed Final Inspection Request and Notice form by the permitting agent establishes the official notice date of your request for the final inspection. Faxed copies are acceptable for inspection request purposes only. Originals must be received before a Certificate of Satisfactory Completion can be issued.

System Backfill Requirements: The system is to be backfilled or covered as follows: * Only after the permitting agent has approved the construction installation, * or the inspection has been waived * or the Certificate of Satisfactory Completion (CSC) has been issued by operation of law (where the inspection has not been conducted within 7 days of notification of completed installation).

Unless otherwise required, it is the system installer's responsibility to backfill the system within 10 days after inspection and issuance of the CSC. Backfill must be carefully placed to prevent damage to the system. The backfill must be free of large stones, frozen clumps of earth, masonry, stumps, waste construction materials, or other materials that could damage the system. Be sure that the untreated building paper, filter fabric, or other material approved by the agent is completely covering all drain media where required prior to backfill. The system can be connected to and placed into service once it has been properly backfilled and the CSC has been issued

Initial and Replacement Areas — Protection: The installed subsurface absorption field and designated replacement areas must be protected and kept free of development such as roadways, covering with asphalt or concrete, filling, cutting, or other soil modifications.

Joshua Daley Environmental Specialist 6/21/22

6/21/22: 6:38:45AM ONS_OnsitePermit_pr

JOSEPHINE

Revised 10/14/19


Josephine County, Oregon

Community Development - Planning Division

700 NW Dimmick, Suite C / Grants Pass, OR 97526 (541) 474-5421 / Fax (541) 474-5422

E-mail: planning@co.josephine.or.us

	DATE: 4-23-2022 TWN 35 s RNG OGW SEC 16 QQ TL 209 OWNER'S NAME: Jake Wright
	ADDRESS: 1376 Ellison Coop Merlin, OR 97532
v.	The state of the s
X	Design By 5 Ast ment
	Ray Williams \ Wew Home
	Atilla The Hoe Excau, a lagic punt Construction
	JO CO ON-SITE SEPTIC
	JUN 2 0 2022
	APPROVED BY: Jaku Cally
	well Proposed Season Shield Pipe RV PAP RUNN
	30 3 ABS 0 2V Prop 30035
100	The power of the state of the s
	ADS FIRM
	230; meter
	= 296' 1/41 Sch. 40 Effluentlin
	2 235' Rock + Pipe
1	System Staked
	II ac/ XII Wellar Att ! All 11700"
	PP 30
	Plan 66' 55 710 85'
	IL Boy >40
ŀ	Ellison Loop
	SIGNATURE: Kay Weller DATE: 4-23-2022
-	DATE: (CO



Attachments:

SED.151_152_153.curve1.jpg

692 KB

256 @ 20' Lift 1/4 Seh 40 pvc

Legal 35 06 16 BO 00209 OWNER Jake Wright 1500 GALLON TWO COMPARTMENT address 1376 Ellison Loop On-Demand dosing WORKSHEET DAte 12" Sch up por pre lids pur check Highest Liquid Level Flow Line Highest Liquid Level (invert inlet) (Invert Inlet) RESERVE (19.) = approx. 215 gals. 53/4 Pump on : 6/2 =((0(6) Gais Pump off. MLL Pump off MLL 401/2 SJE Float Model(s) / #(s) 34 Control Su 28 日 Block/ Pad O Screen must be flush with underside of tank lid/top

FILENAME: RR-COMB_WONLH.vsd

Scale: 3/4"=1.0"

JOSEPHINE COUNTY PLANNING DIVISION - DEVELOPMENT PERMIT

PARCEL:

350616B0000209

PERMIT NUMBER:

PL-2022-00278

SITUS:

1376 Ellison Loop

ZONE:

RR2.5

ACRES:

2.51

SCHOOL DISTRICT:

Three Rivers

APPLICANT:	WRIGHT, JEREMIAH & WRIGHT, BREANA	APPLICANT PHONE # : 541-659-6521
APPLICANT ADDRESS:	1699 GRANITE HILL RD GRANTS PASS, OR 97526	
OWNER:	WRIGHT, JEREMIAH & WRIGHT, BRE	EANA
OWNER ADDRESS:	1699 GRANITE HILL RD GRANTS PASS, OR 97526	

SPECIAL REQUIREMENTS

EXISTING STRUCTURES	PROPOSAL	SETBAC	KS
Per Assessor Records: Vacant	SFD - 1940 sq. ft. 3 bed, 2 bath w/ attached garage	Front Setback:	30 ft.
		Side Setback:	10 ft.
		Rear Setback:	25 ft.
		Stream Setback:	0 ft.
		Height:	35 ft.

ADDITIONAL TERMS:

- · Electrical service to be connected to authorized structures/uses only.
- · Building Safety Note: Fire Safety Plan must be implemented prior to issuing the Certificate of Occupancy.
- It is the responsibility of the landowner to verify property lines and to maintain the minimum property line setback requirement for the zone.
- Note: Septic System to be connected to authorized structures/uses only.

ALL DEVELOPMENT MUST COMPLY WITH THE REQUIREMENTS OF THE DEQ CONSTRUCTION STORMWATER BEST MANAGEMENT PRACTICES MANUAL, WHICH IS AVAILABLE ONLINE. THIS DEVELOPMENT PERMIT DOCUMENTS AND IS AUTHORIZING THE USE OF THE ABOVE STATED STRUCTURE FOR LEGAL LAND USE PURPOSES. IF THE ABOVE STANDARDS AND OR CONDITIONS GOVERNING THE PERMIT ARE NOT MET AT THE TIME OF APPLICATION OR AT ANY TIME AFTER ISSUANCE OF THIS DEVELOPMENT PERMIT, THE DIRECTOR IS AUTHORIZED TO REVOKE THE PERMIT PURSUANT TO THE PROCEDURES LISTED IN JCC 19.41.040.


OTHER PERMITS REQUIRED: *ACCESS PERMIT REQUIRED FROM COUNTY PUBLIC WORKS DEPT OR STATE HIGHWAY DIVISION. ALL STRUCTURES
APPROVED BY THIS PERMIT MUST ALSO BE AUTHORIZED BY SEPARATE PERMITS FROM THE DEPARTMENTS OF BUILDING SAFETY AND
ENVIRONMENTAL QUALITY. FAILURE TO COMPLY WITH THE TERMS OF THIS PERMIT WILL RESULT IN REVOCATION. FALSIFICATION OF INFORMATION IS A

I VIOLATION OF STATE LAW.


SIGNATURE:	Fromial Was	DATE:	3/1/22
CONTRACTOR NAME:		LICENSE#:	
APPROVED:	Janu Smit	DATE:	2-25-202:

NOTE: AUTHORIZED USES MUST BE UNDERWAY WITH ALL REQUIRED PERMITS WITHIN 1 YEAR FROM DATE OF ISSUANCE OF THIS PERMIT.

Drawing provided Site Plan Date: 1940 SF Home built at by: Scale:1"= 40 Jake Wright 1376 Ellison Loop RECEIVED Bre Wright 1699 Grantie Hill Merlin OR **Sheet:** Map and tax 97532 1/1 lot:3661623 Rd 7 2022 **Grants Pass OR** 97526



RECEIVED FEB 17 2022 JOCO - PLANNING



MAIL ALL TOP PLATES TOGETHER WITH 100 MAILS @ 12" O.C. AND AT SPLICES W 100 MAILS @ 8" O.C. LAP SPLICES A MIN. OF 48" TYPICAL, MAIL ALL BOTTOM PLATES TO FLOOR SHEATHING AND MUDSILL W (2) 100 MAILS EACH STUD BAY.

WHERE PLAN REQUIRES SHEATHING TO BE ATTACHED TO THE MUDGILL ON THE PONY WALLS PER SHEARWALL DETAILS. PONY WALLS PER SHEARWALL DETAILS. A PONY WALL STUDS MAY BE OFFSET TO ALIGN W ONE EDGE WHEN A 268 MUDSILL STUDS MED THIS WILL ALLOW FOR THE REQUIRED MUDSILL ATTACHMENT. SEE PLANS FOR THIS REQUIREMENT. FASTEN ALL O.S.B. SHEARWALLS W/ 8d NAILS @ 6" O.C. EDGE AND 12" O.C. FIELD. U.N.O. AT GARAGE PORTALS: FASTEN ALL OSB SHEARWALLS W/ 8d NAILS @ 4" O.C. EDGE AND 12" O.C. FIELD

GENERAL LATERAL NOTES

- NO CHANGES SHALL BE MADE WITHOUT THE CONSENT OF THE GENERAL CONTRACTOR AND BUILDING DEPARTMENT.
- O.S.B. WALL SHEATHING 7/16" MINIMUM ONLY FOR EXTERIOR SHEARWALLS, NAIL SHEARWALLS PER EXTERIOR SHEARWALL DETAIL 1 ON SHEET S6 U.N.O.

EGSTERED PROFESS COLAHAB ABROSS

EXPIRES: 12/31/23

02/03/2022

= "SIMPSON" STHD10 HOLDOWN SEE DETAIL 5 ON SHEET S6. (TOTAL = 4)

LEGEND

= SHEARWALL SEGMENT

JEREMIAH & BREANA

(541) 659-6521


WRIGHT 1699 GRANITE HILL RD GRANTS PASS, OR 97526

SITE ADDRESS 1376 ELLISON LOOP MERLIN, OR 97532 PARCEL # 35-6-16-23



PLAN: 1940R DATE: 1/2/22 JOB#: 2003-2013 HILINE HOMES 11306 62ND AVENUE PUYALLUP WA, 98373 (253) 770-2244 ext. 129

SHEARWALL **PLAN**



Page 1 of 2 WELL I.D. LABEL# L 144847 STATE OF OREGON **JOSE 61327** START CARD# WATER SUPPLY WELL REPORT 1054978 RECENE 12/29/2021 (as required by ORS 537.765 & OAR 690-205-0210) ORIGINAL LOG# (1) LAND OWNER Owner Well I.D First Name JAKE & BRE Last Name WRIGHT (9) LOCATION OF WELL (legal description) Company County JOSEPHINE Twp 35.00 S N/S Range 6.00 10 CO ax PLAN Address 1699 GRANITE HILL Sec 16 1/4 of the NW City GRANTS PASS Zip 97526 State OR Tax Map Number × New Well Deepening Conversion (2) TYPE OF WORK Lat DMS or DD Alteration (complete 2a & 10) Abandonment(complete 5a) " or DMS or DD (2a) PRE-ALTERATION C Street address of well Nearest address Casing: ELLISON LOOP TL 209 LOT #23 GRANTS PASS, OR 97526 Material To Amt sacks/lbs From Seal: (3) DRILL METHOD (10) STATIC WATER LEVEL X Rotary Air Rotary Mud Cable Cable Mud SWL(psi) SWL(ft) Auger Existing Well / Pre-Alteration Reverse Rotary Other Completed Well 12/13/2021 38 (4) PROPOSED USE X Domestic Flowing Artesian? Dry Hole? Irrigation Community Industrial/ Commericial Livestock Dewatering WATER BEARING ZONES Depth water was first found 152.00 Thermal Injection Other SWL Date From Est Flow SWL(psi) + SWL(ft) To (5) BORE HOLE CONSTRUCTION Special Standard (Attach copy 12/13/2021 152 153 38 Depth of Completed Well 440.00 12/13/2021 391 394 38 BORE HOLE SEAL sacks/ 12/13/2021 413 415 5 38 Dia Material From From To Amt lbs 10 0 39 Bentonite Chips 39 23 Calculated 39 440 17.8 6 (11) WELL LOG Calculated Ground Elevation 991.00 D How was seal placed: Method Material From To X Other DRY POURED DECOMPOSED GRANITE 29 BROWN WHITE GRANITE MEDIUM 29 57 Backfill placed from _ ft. to _ ft. Material GREY WHITE GRANITE HARD 57 172 Filter pack from _ ft. to ft. Material Size GREY WHITE PINK GRANITE HARD 172 440 Explosives used: Yes Type___ Amount (5a) ABANDONMENT USING UNHYDRATED BENTONITE Proposed Amount Actual Amount Dia Stl Casing Gauge Plste Wld Thrd Liner From To 6 × 58 .250 (•) × Inside X Outside Location of shoe(s) 58 Other Shoe

(6) CASING/LINER Temp casing Yes Dia From

(7) PERFORATIONS/SCREENS

Perforations Method Screens Type Material Perf/ Casing/ Screen Tele/ # of Scrn/slot Slot Screen Liner Dia From width length slots pipe size

(8) WELL TESTS: Minimum testing time is 1 hour O Pump Flowing Artesian O Bailer (Air Yield gal/min Drawdown Drill stem/Pump depth Duration (hr) 14 °F Lab analysis Yes By_ Temperature 54 Water quality concerns? Yes (describe below) TDS amount 104 ppm Units Description

Date Started 12/10/2021 Completed 12/13/2021

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1945 Date 12/29/2021

JUSTIN SPLIETHOF (E-filed) (bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License	Number 1835	Date 12/29/2021	
Signed	KEVIN GILL (E-filed)		
Contact	Info (optional) Clouser Drilling Inc	· .	

APPLICATION FOR PERMIT TO CONSTRUCT ROAD APPROACH

JOSEPHINE COUNTY PUBLIC WORKS

201 River Heights Way • Grants Pass OR 97527 Tel: (541) 474-5460

Fax: (541) 474-5475

1000 - PLANNING

Prepared by:	bs	District No:	2]	T A	Applica	tion l	Date:	11/	17/2021		Permi	t No:	993	7
Zone:	RR2.5	Violations:			Sit	us (St A	ddres	s):	EII	ison Loo	р				
Owner	Contact	Pickup	Mail		-	cation o			EII	ison Loo	D				
Fax:					Т	35	R	06	S			209	Lot No	0:	23
Email:	jwrightfa	m7@gamail.c	om		H	State			-	me Cons			2000		1
Land Use Log:	Yes	No	Scanned]	-		EW	pose.	-	KISTING		ARED	W	AIVE	ER
G											-				
		s Constru								ffice No	541_4	41_20	20		
										Fax No.					
City / St / Zip _										-					
	ute sufficier	ct to the terms are nt cause for cance CARTED ON THE SHALL CON	ellation of this	permit. No w JCTION OF A	ork o	other the	an tha	at speci	ifically E AP	y mentioned PROACH D	herein is	hereby	d'ilinaize	idition ed.	is
Property OwnerJ	eremiah V	Vright	Phone	541-659-6521	l	Con	tact					Phon	e		
Mailing Address 1	699 Grai	nite Hill Roa				_	Addr	ess				_	D		
City Gr	rants Pass	St	OR Zip	97526		-		· City			St	_	ip		
TYPE OF ROAD:	• • • • •	• • • • • •	• • • • •	• • • • •	• •	TY	PE O	F AP	PRO	ACH:	• • • •	j. 14		• • •	• • •
X County-maint	ained	Local ac	cess road			X	P	esiden	tial			Comme	- Und	netrio	*
Owner-mainta		Circuit C	Court Decree			Δ	_			ation*		omme,		Site I	
						-	-			ation		6			
Approach: Existin	Nev Nev	v Wi	dth:				A	g Use				7.	,		
		uired Mate								1		1.	_ /	Bevel	
This permit shall	be void unl	ess work hereir	n described sl	hall have been	n coi	mpleted	d, ins _l	pected	and	approved be	efore	11/1	1/20	025	<u>_</u> ,
SUBMITTED BY:	• • • • •	• • • • • •	Т	I have receiv		<u> </u>				ONS FOR	PPRA	VAL" IS	SHED	RV.	• • •
30000	\ \			copy of the	Įe.				101			VILLE AN	ос пр]	1
PRINIPA	LAPE	5 11/1	7/21	General Provi	yions.			1.12	3/	11/	1		11	/19	1200
Applicant	24/	Date	7/21	Applicant's in	nitials		P	rolic W	orke	1			Date /		10 00
INSTALLATION IN	NSPECTIO	DX: //	. / _		LO	CATIO	ON O	F API	PROA	CH:			,	- 1	
Approved By	M	1/			٨٨٨	leage	Ë	LLT	501	, Loc	06	LOT	XX	23	3
Approved by	1	1	01		Auu						10 11	001_			
Date 12/1/	2021		Time 9!	001429	Lati	tude (N	1)			31' 5	58"	,			
Denied By			Date		Lon	gitude	(W)_	12	3	25	15				
Reason:									. 1	LEFT R	UGHT	MILE	EPOST		
				WAI	V	ER									
			FOR R	OAD APP	RO	ACH	PEI	RMI	Г						
		iveway/road ap													
require an a	pproach pe	rmit. Construc	tion of this dr	iveway appro	ach :	shall co	omply	with	Josep	hine County	standa	rds and i	s the sol	е	
res	ponsibility	of the property	owner. Inspe	ction and app	prova	n by Jo	sepni	ne Co	unty	rublic Work	s is not	required			
								_	_						
	P	ublic Works A	uthorized Rep	resentative						I	Date		.,,	٠,.	i.

\$300 - DP for house



Revised 10/14/19

Josephine County, Oregon

Community Development - Planning Division 700 NW Dimmick, Suite C / Grants Pass, OR 97526 (541) 474-5421 / Fax (541) 474-5422 E-mail: planning@co.josephine.or.us

PLANNING APPLICA	ATION FORM
Property Address: 37(Statement of Understanding Floor Plan/Elevations Access Permit Proof of Fire Protection Erosion Control Plan/Fire Safety Plan Other: Description of Request/Reason for Appeal (Include name of project and proposed uses): Property Owner: Address: /699 Cranite Hill Road Grante Pass OR 9753b Phone: 541-659-653 Email: wightam Regardit Com Applicant: Address: /699 Grante Hill Rod Phone: 541-659-653 Email: jwightam Regardit Com Authorized Representative/ Surveyor or Engineer: (If Different From Applicant) (If Applicable) Address: Phone: Email: CERTIFICATION: I hereby certify that the information on this application is correct and that I own the property or the owner has executed a Power of Attorney authorizing me to pursue this application (attached). Gignature of Owner or Attorney authorizing me to pursue this application (attached). Gignature of Owner or Attorney-in-Fact) Date
Attachments: (2) Folded Maps/Site/Tentative Plan to Scale (1) 8 1/2x 11" Site/Tentative/Plot Plan Written Narrative/Response to Criteria Power of Attorney Statement of Intended Water Use	(Signature of Owner or Attorney-in-Fact) Date RECEIVED DATE STAMP Fees Paid:



Community Development (541) 474-5421 700 NW Dimmick Street, Suite C Grants Pass, OR 97526 www.josephinecounty.gov


ADDRESS ASSIGNMENT

•	Owner / Applicant (must have POA)		PacifiCorp (Hanner)		Nicky Smith (BLM)
•	Assessor (Roach / Snodgrass)	•	GP Dept of Public Safety (Hyatt)		USPS Cave Junction (Krueger / Weir)
•	Bldg Safety (Martin)	•	GP Dept of Public Safety (Johnson)	•	USPS Grants Pass (Anderson / Foster)
•	ECSO (Murders / Harris)	•	County Fire & Security (Trader)	•	USPS Merlin (Ross)
•	Public Works (Heesacker)	•	ODOT (Scruggs)		USPS Murphy (Deneau)
	City of Grants Pass GIS (Brandt)		Rural / Metro Fire Dept (Holloway)		USPS O'Brien (Horton / Weir)
•	USPS District Address Mgmt Sys		Applegate Fire District (Jackson)		USPS Rogue River (Loop)
•	CenturyLink (DiBetta)		Illinois Valley Fire District (Ismaili)		USPS Selma / Kerby / Wilderville (Willard)
•	CenturyLink (Omaha office)		Williams Fire & Rescue (Kuntz)		USPS Williams (Rains)
•	911 (Haack)		Wolf Creek Fire District (Scruggs)		USPS Wolf Creek (Henry)
•	Hunter Communications (Sinclair)				

DATE: February 24, 2022

FROM: Onnie Heater (541) 474-5109 ext. 2412 oheater@josephinecounty.gov

Legal	35-06-16-B0, TL 209
gradient (Ling President)	Lot 23 of Russell Road Estates
New Address	1376 Ellison Loop, Merlin, OR 97532
NOTES	





Community Development - Planning Division 700 NW Dimmick, Suite C Grants Pass, OR 97526

(541) 474-5421 planning@josephinecounty.gov

Payer/Payee: WRIGHT, JEREMIAH & WRIGHT, BREANA

Cashier: Veronica Brown

Date: 02/17/2022

Receipt Number: PL22-00257

1699 GRANITE HILL RD **GRANTS PASS OR 97526**

Primary Parcel: 350616B0000209 Project Description: New SFD; 1940 sq. ft. 3 bed, 2 bath

-2022-00278 DEVELOPMENT PERMIT	* ELLISON LOOP		A Library Co.
Fee Description	Fee Amount	Amount Paid	Fee Balance
Development Permit	\$300.00	\$300.00	\$0.00
	\$300.00	\$300.00	\$0.00

Payment Method	Reference Number	Payment Amount
CREDIT CARD	109335266	\$300.00
Total Daids		\$200.00



Application for Onsite Sewage Treatment System

700 NW Dimmick Street, Suite B Grants Pass, OR 97526 541-474-5444

For ONSITE SEPTIC Use Only: Date received	Date Stamp
Fee paid	
Receipt number	
Application number	
Date of 1st response	
Date of 2 nd response	
Date of final response	
Date of completion	

		541-474-5444	Scanned	Data Entry	
	全国共和国	A. Property O	wner Inform	ation	
Jake Wil	right	1699 Gravite Hill & Mailing Address (Street or PO Box, C	ed, Grants	PASS, OR 97526	541-659-652 1 Phone Number
10000000000000000000000000000000000000	Practitud	B. Legal Prop	erty Descrip	tion	
355 Township Josephin County		Section Tax Lot Subdivision Name		Tax Account Number	2.51 AC. Acreage or Lot Size
	Address	Ellison Loop	Mer		OR 97532 State Zip Code
Directions to Pro	perty: From	Merlingo North ou	Pleasant	Valley Rd to	Russell Rd
Left on k	Eussell K	d aprox 3/4 Mile To	Ellison	Loop (New Su	b DIVISION)
	A PROPERTY OF	C. Existing Facility / Propose			REAL PROPERTY OF THE PARTY OF T
Existing Facility:		Proposed Facility:		Water Supply:	
Single Fami	ily Residence	□Single Family	Residence	□PublicNam	e
Number of Bedro	oms	Number of Bedrooms	s	MPrivate	
□Other		□Other		Well	, Spring, Shared
		D. Type of	Application	10000000000000000000000000000000000000	
□Site Evaluat	tion	□Renewal Permit	_	Authorization Notice for	
Construction	n	□Existing System		☐ Connecting to an E	xisting System Not in Use
□Permit Repa	nir	Evaluation		Mobile Home or Hous	e Home or House with Another
☐Major ☐	-	☐Permit Transfer		☐ The Addition of Or ☐ Personal Hardship	
□Alteration Pe		□Permit Reinstatement		☐ Temporary Housin	
☐Major ☐	Minor			Other-please specify	
If the required fee with your name an	and attachment	e entrance to the property. Flag ar	ation, it will be nd number the t	returned to you as incomest holes.	plete. Post a flag or sign
Signature Signature	Elian	to enter onto the above described p	property for the	sole purpose of this appli	ounty Onsite Septic and ication. MOW [1] 48 @
Ray Will Applicant's Name - Ple		_	41659 pplicant's Phone N	0857 re	guelinkds 1.com
Applicant's Mailing Ad	35 Gra	Mts PASS OR 97:	528		
Applicant is the	Owner	X Authorized Representative		ed Septic Installer	
		Authorization	Installer's N	ed Septic Installer 40/1/ams	

JOSEPHINE

Revised 10/14/19

Josephine County, Oregon



Community Development - Planning Division

700 NW Dimmick, Suite C / Grants Pass, OR 97526 (541) 474-5421 / Fax (541) 474-5422

E-mail: planning@co.josephine.or.us

	DATE: 4-23-2022 TWN 35 s RNG 06w SEC 16 QQ TL 209
	OWNER'S NAME: Jake Wright
	ADDRESS: 1376 Ellison Coop Merlin, OR 97532
	100 CITISON COOP 1110 100 41552
	PLOT PLAN Seasonal?
X	Design By 5 That The Share Share
-	
	Atilla The Hoe Excer.
	Augosy soosal septi
	126t 20-4" 3634 Dump Line Coasone Coasone
	50-4" 305 DU
	120000 Jan 30000 Jan
	Throwever 1
	Ho! 100 Flex Shield
	R301 Meter 1
	7 296' 141 Sch 40 Effluent Lm
	< < < < < < < < < < < < < < < < < < <
3	235'Rock+Pipe
	System Staked Out Whate Primary Flags Prim
	Out White primary 25' Firepair Att All Wood Area Flass primary 60 Area All Wood
	OPL 1 6070 X 301
	1 60 210
	015"
	Ellison Loop
	SIGNATURE: Kay Weller DATE: 4-23-2027



NOTICE AUTHORIZING REPRESENTATIVE

(Property Owner/Print Name) (Authorized Representative/Print Name) agent in performing the activities necessary to obtain all onsite wastewater treatment program services provided by the Josephine County on the property described below in accordance with OAR chapter 340, division 071. I agree that any costs not satisfied by the Authorized Representative are my responsibility and I authorized Josephine County Onsite Septic agents to conduct required business activities on said property.
PROPERTY IDENTIFICATION:
1376 Ellison Loop Merlin DR, 9753Z (Property Situs or Road Address)
And described in the records of Josephine County as:
Township 35s Range 06 w Section 16 Map ID Tax Lot #(s) 00 209
PROPERTY OWNER:
Printed Name: Take Wright
Address: 1699 GRANTE HILL POAD
City, State, Zip: GRAND PASS OR 97526
Phone: SAI-659 6521 Email: juright fam Tagmail-com
Signature: Signature:
AUTHORIZED REPRESENTATIVE:
Printed Name: Ray Williams "Atilla The Hoe Excavi"
Address: Po Box 835
City, State, Zip: Grants Pass DR. 97528
Phone: 541 659 0852 Email: remowill 48@ roquelinkds/, com
Signature: Ray Wellin



Statement of Site Status

Name: Ray William?
Address: 1376 Ellison Loop
City: Mer/IN State: OR Zip Code: 9753Z
Township: 35 Range: 06 Section: 16 Tax Lot: 209
County: Josephine
I certify by my signature the area for the initial and replacement onsite sewage disposal system has not been cut, filled or altered in any way since the original site evaluation was performed by the Josephine County Onsite Septic Program.
Date: Signed: Ray William

600

300 400

500 800

100 200

CANCELLED:

N.W.1/4 SEC.16 T.35S. R.6W. W.M. JOSEPHINE COUNTY





Residential Septic Site Evaluation Approval

463-22-000066-EVAL

Josephine Onsite Septic Program
700 NW Dimmick Street
Suite A
Grants Pass, OR 97526
541-474-5444

Fax: 541-474-5422

onsiteseptic@josephinecounty.gov Website: josephine.or.us

Date issued: 03/29/2022

Application status: Site Evaluation Approved

Work description: SITE EVALUATION

Applicant: JAKE WRIGHT

Address: 1699 GRANITE HILL ROAD

GRANTS PASS OR 97526

Phone: 5416596521

Email: JWRIGHTFAM7@GMAIL.COM

Owner: JAKE WRIGHT Property address: 1376 Ellison Loop, Merlin, OR 97532

Address: 1699 GRANITE HILL ROAD GRANTS PASS OR 97526

Parcel: 350616B000209 - Primary Township: 35 Range: 06 Section: 16

Lot size:2.51 ACRESWater supply:WellZoning:N/ACity/County/UGB:County

Proposed use of structure: SFR

Category of construction: Single Family Dwelling

General Specifications

Max peak design flow:450 gpd.Proposed gallons per day:375 gpd.Min septic tank volume:1000 gal.Min dosing tank volume:500 gal.

Comments: ATT TREATMENT STANDARD 1 CAN BE USED IN PLACE OF SAND FILTER FOR REPAIR SYSTEM.

 System Specifications
 Initial System
 Replacement Area

 System type:
 Standard
 Sand Filter

 Serial
 Social

System distribution type:SerialSerialDistribution method:SerialSerial

Trench Specifications Initial System Replacement Area

 Trench linear feet:
 225 linear ft.
 135 linear ft.

 Max depth:
 30 in.
 30 in.

 Min depth:
 24 in.
 24 in.

 Special Requirements
 Initial System
 Replacement Area

 Stakeout required:
 Yes
 Yes

Drainfield type:StandardStandardDrainfield sizing:75 linear ft/150 gal.45 linear ft/150 gal.

Pump to drainfield required: Yes Yes

CALL BEFORE YOU DIG...IT'S THE LAW

ATTENTION:Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)

Date issued: 03/29/2022

Application status: Site Evaluation Approved

Work description: SITE EVALUATION

THIS IS NOT YOUR PERMIT. A Construction/Installation permit is required before you construct your system. Please contact this office when you are ready to apply for a construction/installation permit. We cannot sign off on any Building Codes forms until we issue your permit.

This site approval runs with the land and will automatically benefit subsequent owners. This site approval is valid until the approved system is constructed under a construction permit or unless the site is altered without approval from this office. Alterations/excavations/lot line adjustments made to the site, or placement of wells or utilities, etc., may invalidate this approval

If you disagree with the decision of this report, you may apply for a site evaluation report review. The application for a site evaluation report review must be submitted to DEQ in writing within 60 days after the site evaluation report issue date and must include the site evaluation review fee in OAR 340-071-0140 Table 9A. A senior DEQ staff person will be assigned the site evaluation report review application.

You may apply for a variance to the onsite wastewater treatment system rules. The variance application must include a copy of the site evaluation report, plans and specifications for the proposed system, specify the rule(s) to which a variance is being requested, demonstrate the variance is warranted, and include the variance fee in OAR 340-071-140 Table 9C. A variance may only be granted if the variance officer determines that strict compliance with a rule is inappropriate or special physical conditions render strict compliance unreasonable, burdensome or impractical. A senior DEQ variance officer will be assigned the variance application.

Gabriel Kasiah

Natural Resource Specialist

3/29/22


CALL BEFORE YOU DIG...IT'S THE LAW

ATTENTION:Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)

SITE PLAN

ADDRESS 1376 ELLISON LOOP

PARCEL 350616B000209





* ADDED FILL(6"-12"), IN APPROVED AREA, TO BE REMOVED FROM SURFACE PRIOR TO INSTALL

FIELD WORKSHEET

Name: TEREMIAH WRIGHT Applie RE: SITE EVALUATION REPORT for Parcel #: 25261/	cation No.: 463-22-000066-EUMBate: 3/8/2022
Commercial Facility: Yes No Parcel Size: 2.51	
APPROVED SYSTEM	SPECIFICATIONS
Design flow: 450 gpd Max Number of bedrooms:	
Initial System	Replacement System
Standard Capping Fill Bottomless Sand Filter Conventional Sand Filter/ATT Other	Standard Capping Fill Bottomless Sand Filter Conventional Sand Filter/ATT Other 751
Tank: ☐ 1,000 gal. ☑ 1,500 gal. ☑ compartment ☐ Other ☐ effluent pump required ☑ effluent filter required	Tank: 1,000 gal. 1,500 gal. 2 compartment Other effluent pump required Goo Oos ✓
Distribution Method:	Distribution Method:
Absorption facility: 225 total linear feet	Absorption facility: 135 total linear feet
linear feet per 150 gallons projected daily sewage flow	15 linear feet per 150 gallons projected daily sewage flow
30 " Max Depth 24" Min Depth	30 " Max Depth 29 " Min Depth
0220 (12). Rake trench sidewalls. The system must be installed during dry soil conditions. System must be installed between June 1 and October 1. **DAR 340-071-0130;340	may invalidate this approval. above the highest disposal trench. s deep, and installed in accordance with OAR 340-071-
<u>340-071-0345</u>	anka
* SPACE LINETED DUE to	N HOME LOCATION
# THI WETHIN 100' OF A	WELL
	1:
-	
Inspector:	

PIT DEPTH TEXTURE SOIL MATRIX COLOR AND CONDITIONS ASSOCIATED WITH SATURATION, ROOTS, STRUCTURE, EFFECTIVE SOIL DEPTH, ETC. No. 0-5 **Fest Pit 1** 5-17 17-32 32-60 **Fest Pit 2** 풆 Fest Test Pit Pit Test Test Pit 6 Landscape Notes: WOOPED (FIR, MADRONE, OAK) 3-8% Aspect:___ Groundwater Type: Permanent Temporary Slope: Other Site Notes: 3/8/2022, PARTY SUNNY, 6/, 2:30PM, INTERMITENT

STREAM WEST OF TH'S (DOWNSLOPE), THI 75' FROM N. WELL TO.

(SOUTH)

E50 60'



Application for Onsite Sewage Treatment System

700 NW Dimmick Street, Suite B Grants Pass, OR 97526 541-474-5444

 $\square Authorization$

Attached

For ONSITE SEPTIC Use Only: Date received Fee paid Receipt number Application number	Date Stamp
Date of 1st response	
Date of 2 nd response	
Date of final response	
Date of completion	
Scanned Data Entry	

	041-47-4-04-14	Scamed Data Entry	
	A. Property Own	ner Information	
Jake Wright Name (Jeremian)	Mailing Address (Street or PO Box, City B. Legal Proper	1100,0	541-659-6521 Phone Number
35.00S Township Range County	Section Road E Subdivision Name	Tax Account Number 23	Acreage or Lot Size Block
Property Address: 1376 : Address Directions to Property:	Ellison Loop	Mes lin &	
C	. Existing Facility / Proposed	Facility / Water Information	
Existing Facility:	Proposed Facility:	Water Supply:	
□Single Family Residence	Single Family R	lesidence	ame
Number of Bedrooms	Number of Bedrooms		ell, Spring, Shared
□Other	□Other		
	D. Type of A	Application	
Site Evaluation	□Renewal Permit	□ Authorization Notice f	or: n Existing System Not in Use
□Construction	□Existing System	☐ Replacing a Mo	bile Home or House with Another
□Permit Repair	Evaluation	Mobile Home or Ho ☐ The Addition of	One or More Bedrooms
☐Major ☐Minor ☐Alteration Permit	□Permit Transfer□Permit Reinstatement	☐ Personal Hardsh ☐ Temporary Hou	•
□Major □Minor	□Periiit Keinstatement	☐ Other-please specify	suig
By my signature, I certify that the it's authorized agents permission to Signature Signature Applicant's Name – Please Print Legibly Applicant of the Region of the Please Print Legibly	entrance to the property. Flag and information I have furnished is co	rrect, and hereby grant the Josephine roperty for the sole purpose of this aparte	County Onsite Septic and
Applicant's Mailing Address			

Installer's Name

02/07/2022 Septic Inspection Map 1376 Ellison Loop Rd, Merlin OR Lot #23 2.51 Acres Boundary Property Property House Pad Key: Doundary Boundary Seasonal Greek Driveway Ellison Loop Rd.

600

300 400

500 800

100 200

CANCELLED:

N.W.1/4 SEC.16 T.35S. R.6W. W.M. JOSEPHINE COUNTY

