

October 6, 2021

Astoria Marine Construction Company 9134 Front Road Astoria, OR 97103

Attention: Tim Fastabend

Final Summary Report Geotechnical Construction Observation Services

AMCCO Remediation 92134 Front Road Astoria, Oregon

Project: MFAInc-25-03

This letter summarizes NV5's (formerly GeoDesign, Inc.) geotechnical construction observations made during construction of the dike extension for the Astoria Marine Construction Company (AMCCO) remediation project located at 92134 Front Street in Astoria, Oregon. We prepared a July 18, 2018 geotechnical engineering report that provided geotechnical engineering recommendations for use in design and construction of the proposed project as well as two addenda responding to review comments by the U.S. Army Corps of Engineers and additional analyses.^{1,2,3}

The project included construction of a dike extension that runs from an existing dike in the northwestern portion of the AMMCO property to the southern portion of the site. Between August 2020 and September 2020, we observed and evaluated compaction of the dike extension fill material consisting of clay and preparation of the underlying subgrade. At the end of our observation in September 2020, wet weather had begun, and filling operation could not continue due to the high moisture content of the fill embankment material. The embankment was winterized with crushed rock above the wet material to an elevation of approximately 14.2 feet.

GeoDesign, Inc., 2018. Report of Geotechnical Engineering Services; AMCCO Remediation; 92134 Front Road; Astoria, Oregon, dated July 18, 2018. GeoDesign Project: MFAInc-25-01

² GeoDesign, Inc., 2018. Addendum 1; Response to U.S. Army Corps of Engineers Comments; AMCCO Remediation; 92134 Front Road; Astoria, Oregon, dated November 28, 2018. GeoDesign Project: MFAInc-25-01

³ GeoDesign, Inc., 2019. Revised Addendum 2; Revised Stability and Settlement Analyses; AMCCO Remediation; 92134 Front Road; Astoria, Oregon, dated April 12, 2019. GeoDesign Project: MFAInc-25-01

Recently, work on the dike extension was resumed and construction of the extension was completed. The crushed rock used for winterization was removed and fill material previously observed to be wet was moisture conditioned and re-compacted. Between August 30, 2021 and September 2, 2021, we observed and evaluated the relative compaction and moisture contents of the dike extension fill material from the material previously observed to have been prepared in accordance with our geotechnical recommendations up to an elevation of 15 feet (North American Vertical Datum 1988 [NAVD88]). The dike extension fill material consisted of clay material from the same source used for the fill placed the prior year. The moisture and density of the fill were tested with a densometer in general accordance with ASTM D6938.

We understand the top elevation of the original dike in the northwestern portion of the site was between elevations of 13.1 and 13.8 feet (NAVD88) before two additional lifts of clay material were placed and an overlying section of crushed rock constructed. The 100-year and 500-year flood elevations are at 12.0 feet and 13.08 feet (NAVD88), respectively. Based on our analysis, the fill to bring the original dike elevation to an elevation of 15 feet (NAVD88) could result in additional settlement of up to 8 inches at the dike extension connection. We did not observe the additional fill placed over the existing dike; however, based on the information provided by the contractor, we understand the subgrade for the additional clay embankment was stripped and prepared in the same manner and that the lifts of clay were compacted with the same compactive effort as the fill recently observed for the dike extension. Since the added fill is expected to be above the 100-year flood elevation after settlement is complete and the portion of added fill that may settle below the 500-year flood elevation will be subjected to minimal head pressure, it is our opinion the information provided by the contractor and the observable final grade and surface crushed rock section are acceptable documentation for the free board section of fill.

The results of our site visits are summarized in daily field reports, which were provided to AMCCO and Maul Foster & Alongi and are attached to this letter. To the extent observed and based on the information provided by Astoria Marine and Custom Excavation, it is our opinion that the aforementioned geotechnical aspects of the project are in general conformance with the intents of the project plans, the specifications, the geotechnical report, and our field recommendations.

*** * ***

We appreciate the opportunity to be of continued service to you on this project. Please call if you have questions concerning the information provided.

Sincerely,

NV5

Jordan L. Melby, P.E.

Senior Project Engineer

Shawn M. Dimke, P.E., G.E.

Principal Engineer

cc: Cem Gokcora, Maul Foster & Alongi (via email only)

JLM:SMD:sn

Attachment

One copy submitted (via email only)

Document ID: MFAInc-25-03-100621-geol-summary-rev.docx

© 2021 NV5. All rights reserved.



ATTACHMENT



Distribution:

FIELD REPORT

Page 1 of 1

GDI Project:	MFAinc-25-02	Prepared By:	Bret Moskal
Project Name:	AMCCO Remediation Project	Date:	8/31/20
Location:	92134 Front Rd, Astoria, OR	Report #:	01
Arrival:	1130	Departure:	1245
Weather:	Partly Sunny, 60's	Permit #:	-
Site Visit Requested By:	Tim (Astoria Marine)	Met With (on site):	Tim
Purpose:	Evaluate Subgrade		
Outstanding Issues:			

Upon arrival, I met with earthwork crew and Tim Fastabend (Astoria Marine). I was directed to the location of the proposed dike resolution. I observed that dike location had been excavated to planned subgrade elevation and that approx. half of the subgrade was covered with a layer of sand for erosion control purposes. I requested potholing through the sand layer to observe the underlaying soil. I observed the soil to consist generally of silt with sand. I observed wood debris and wooden beams within the potholed location. Subgrade was wet and ground water was observed seeping into the potholed location. Based on conversations with Shawn Dimke (GeoDesign Principle Engineer). We believe the subgrade to be adequate for dike construction, following being sacrificed as stated in our geotechnical report. We recommend that wooden beams, along with large diameter wood debris encountered during the scarification process be fully removed from the subgrade. Conversation was had onsite with earthwork contractor about the placement of embankment material. We recommend that a thicken, approx. 16in to 18in lift of soil be placed initially to create a solid working surface and prevent disturbing the wet/ soft subgrade soil.

Based on our observation and conversation with contractor, it is our opinion that dike subgrade observed today, contingent on following recommendation noted above, is being prepared in general accordance with our geotechnical recommendations.

Attachments: Site Plan (1); Picture (2)	
Reviewed by:	

This report presents opinions formed as a result of our observation of activities relating to geotechnical engineering or environmental services. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the contractor, the contractor's employees or agents. Our firm is not responsible for site safety. This field report is a **DRAFT** representation of our field observations, testing, and preliminary recommendations. The report can only be considered final upon review of the GeoDesign project manager, as indicated by initials in the "Reviewed By" section.






Example of Pothole Location



Example of Subgrade Observed Today (Facing West)





FIELD REPORT

Page 1 of 1

GDI Project:	MFAinc-25-02	Prepared By:	Bret Moskal
Project Name:	AMCCO Remediation Project	Date:	9/8/20
Location:	92134 Front Rd, Astoria, OR	Report #:	02
Arrival:	0730	Departure:	1845
Weather:	Partly Sunny, 60's	Permit #:	-
Site Visit Requested By:	Tim (Astoria Marine)	Met With (on site):	Tim
Purpose:	Evaluate Subgrade		
Outstanding Issues:			

Upon arrival, I observed Custom Excavation crew in the process of removing existing concrete walls within planned dike construction location. I observed that Custom Excavation had removed wooden beams for within the subgrade, as noted in field report 1. Subgrade appeared to be free of organic soil and poorly graded gravel fill. I observed earthwork crew scarifying the subgrade before placing fill. Fill was placed in approx. 8in lifts, excluding the first lift which was approx. 12in to create a solid working surface. Compaction efforts were completed utilizing a smooth drum roller. The surface of each lift was scarified with the tracts/ bucket of an excavator during installation of the sequential lift. Using a Troxler 3430 nuclear density gauge, I evaluated the compaction of the fill and compared the results against a lab produced proctor value (ASTM D698) of 86.0pcf at 30.0% optimum moisture content. Per our Geotechnical Report, we require fill to be compacted to a minimum of 92% of the maximum dry density value and at a moisture content that is between -1% and +3% from optimum. Areas tested met or exceed our recommendation today.

During the day, we recommend moisture conditioning onsite stockpiles of fill material.


Based on our observation and testing, it is our opinion that dike subgrade and fill observed today, in areas observed today and noted on attached site plan, has been prepared in general accordance with our geotechnical recommendations.

Distribution:
Attachments: Site Plan (1); Picture (3
Reviewed by:

This report presents opinions formed as a result of our observation of activities relating to geotechnical engineering or environmental services. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the contractor, the contractor's employees or agents. Our firm is not responsible for site safety. This field report is a **DRAFT** representation of our field observations, testing, and preliminary recommendations. The report can only be considered final upon review of the GeoDesign project manager, as indicated by initials in the "Reviewed By" section.

Signature:	Bret Moskal
Signature:	Bret Moskal





Concrete Wall being Removed (Facing South)



Fill being Placed Today (Facing North)




Subgrade being Scarified (Facing North)



GDI Project: MFAinc-25-02		Project Name:	AMCCO Remediation Project		Date:	9/8/2020	
Sampled By:	BTM	Project Location: 9	Project Location: 92134 Front Rd, Astoira OR		Page:1_	of <u>1</u>	
	Material Source		Maximum D	ensity:pcf (required)		Optimum Moisture	
Α	Brown Clay	A	86.0	pcf (D689)	Α	30.0%	
В					В		
С		C			C		
D		D			D		
E		 E		_	E		

appic	approx. elevation to existing grade (leet)									
Test	Date	Location	Elevation*	Fill Type	Compactor	Density	%	%	- %	
No.					•		Moisture	Maximum	Required	
1	9/8	Dike Fill - See Site Plan	8'	Α	Smooth Drum	81.4	31.8	95%	92%	
2	9/8	Dike Fill - See Site Plan	8'	Α	Smooth Drum	82.2	30.3	96%	92%	
3	9/8	Dike Fill - See Site Plan	7.5'	Α	Smooth Drum	81.2	31.0	94%	92%	
4	9/8	Dike Fill - See Site Plan	7.5'	Α	Smooth Drum	82.3	30.4	96%	92%	
5	9/8	Dike Fill - See Site Plan	7'	Α	Smooth Drum	81.3	30.9	95%	92%	
6	9/8	Dike Fill - See Site Plan	7'	Α	Smooth Drum	81.4	31.7	95%	92%	
7	9/8	Dike Fill - See Site Plan	6.5'	Α	Smooth Drum	83.6	32.5	97%	92%	
8	9/8	Dike Fill - See Site Plan	6.5'	Α	Smooth Drum	87.9	31.1	100+%	92%	
9	9/8	Dike Fill - See Site Plan	6'	Α	Smooth Drum	82.7	30.1	96%	92%	
10	9/8	Dike Fill - See Site Plan	6'	Α	Smooth Drum	84.2	33.1	98%	92%	
11	9/8	Dike Fill - See Site Plan	5.5'	Α	Smooth Drum	82.4	32.6	96%	92%	
12	9/8	Dike Fill - See Site Plan	5.5'	Α	Smooth Drum	84.5	32.7	98%	92%	





FIELD REPORT

Page 1 of 1

GDI Project:	MFAinc-25-02	Prepared By:	Bret Moskal
Project Name:	AMCCO Remediation Project	Date:	9/9/20
Location:	92134 Front Rd, Astoria, OR	Report #:	03
Arrival:	0745/1400	Departure:	1045/1515
Weather:	Partly Sunny, 90's	Permit #:	-
Site Visit Requested By:	Tim (Astoria Marine)	Met With (on site):	Tim
Purpose:	Evaluate Fill		
Outstanding Issues:			

Upon arrival, I observed Custom Excavation crew in the process of placing fill for dike within location noted on attached site plan. Fill was placed in approx. 8in lifts. Compaction efforts were completed utilizing a smooth drum roller. The surface of each lift was scarified with the tracts/ bucket of an excavator during installation of the sequential lift. Using a Troxler 3430 nuclear density gauge, I evaluated the compaction of the fill and compared the results against a lab produced proctor value (ASTM D698) of 86.0pcf at 30.0% optimum moisture content. Per our Geotechnical Report, we require fill to be compacted to a minimum of 92% of the maximum dry density value and at a moisture content that is between -1% and +3% from optimum. Areas tested met or exceed our recommendation today.

Based on our observation and testing, it is our opinion that dike fill observed today, in areas observed today and noted on attached site plan, has been prepared in general accordance with our geotechnical recommendations.

Distribution:
Attachments: Site Plan (1); Picture (3)
Paviawad by:

This report presents opinions formed as a result of our observation of activities relating to geotechnical engineering or environmental services. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the contractor, the contractor's employees or agents. Our firm is not responsible for site safety. This field report is a **DRAFT** representation of our field observations, testing, and preliminary recommendations. The report can only be considered final upon review of the GeoDesign project manager, as indicated by initials in the "Reviewed By" section.

Signature: Bret Moskal



GDI Project: MFAinc-25-02		Project Name:	AMCCO R	emediation Project	Date:	9/9/2020	
Sampled By:	BTM	Project Location: 92134 Front Rd, Astoira OR		Page:1_	of <u>1</u>		
	Material Source		Maximum D	ensity:pcf (required)		Optimum Moisture	
Α	Brown Clay	A	86.0	pcf (D689)	Α	30.0%	
В		В			В		
C					C		
D		D			D		
E	,	 			E		

Test	Date	Location	Elevation*	Fill Type	Compactor	Density	%	% Maniananan	% Danisad
No.							Moisture		Required
1	9/9	Dike Fill - See Site Plan	5'	Α	Smooth Drum	85.7	30.9	100%	92%
2	9/9	Dike Fill - See Site Plan	5'	Α	Smooth Drum	85.4	31.1	99%	92%
3	9/9	Dike Fill - See Site Plan	4.5'	Α	Smooth Drum	84.9	31.6	99%	92%
4	9/9	Dike Fill - See Site Plan	4.5'	Α	Smooth Drum	81.7	32.7	95%	92%
5	9/9	Dike Fill - See Site Plan	3.5'	Α	Smooth Drum	84.0	31.6	98%	92%
6	9/9	Dike Fill - See Site Plan	3.5'	Α	Smooth Drum	82.7	33.0	96%	92%






Fill Process Today (Facing North)



Fill Process Today (Facing North)



Fill being Keyed into Existing Dike (Facing North)





Distribution:

FIELD REPORT

Page 1 of 1

GDI Project:	MFAinc-25-02	Prepared By:	Bret Moskal
Project Name:	AMCCO Remediation Project	Date:	9/10/20
Location:	92134 Front Rd, Astoria, OR	Report #:	04
Arrival:	0745	Departure:	1300
Weather:	Overcast, 60's	Permit #:	-
Site Visit Requested By:	Tim (Astoria Marine)	Met With (on site):	Tim, Custom Excavation
Purpose:	Evaluate Fill		
Outstanding Issues:			

Upon arrival, I observed Custom Excavation crew in the process of stripping dike subgrade of vegetation and debris. During stripping efforts, Custom Excavation crew encountered asphalt with an underlying section of crushed rock. After conversations with Shawn Dimke (GeoDesign Principal Engineer) were recommend that existing asphalt section be fully removed. Crushed rock layer can be fully removed or be evenly mixed into embankment soil. I observed Custom Excavation removing asphalt section today and mixing crushed rock into embankment soil.


Based on our observation and testing, it is our opinion that dike subgrade observed today, in areas observed today and noted on attached site plan, has been prepared in general accordance with our geotechnical recommendations.

Attachments: Site Plan (1); Picture (1)	
Reviewed by:	
This report presents opinions formed as a result of our observation of activities relating to geotechnical engineering specifications throughout the duration of the project irrespective of the presence of our representative. Our work dor agents. Our firm is not responsible for site safety. This field report is a DRAFT representation of our field observ considered final upon review of the GeoDesign project manager, as indicated by initials in the "Reviewed By" section	oes not include supervision or direction of the contractor, the contractor's employee vations, testing, and preliminary recommendations. The report can only be
Signature:	Bret Moskal





Example of Asphalt and Crushed Rock in Dike Subgrade





FIELD REPORT

Page 1 of 1

GDI Project:	MFAinc-25-02	Prepared By:	Bret Moskal
Project Name:	AMCCO Remediation Project	Date:	9/11/20
Location:	92134 Front Rd, Astoria, OR	Report #:	05
Arrival:	0745	Departure:	1500
Weather:	Overcast, 60's	Permit #:	-
Site Visit Requested By:	Tim (Astoria Marine)	Met With (on site):	Tim, Custom Excavation
Purpose:	Evaluate Fill		
Outstanding Issues:			

Upon arrival, I observed Custom Excavation crew in the process of scarfing subgrade and placing fill for dike within location noted on attached site plan. Fill was placed in approx. 8in lifts. Compaction efforts were completed utilizing a smooth drum roller. The surface of each lift was scarified with the tracts/ bucket of an excavator during installation of the sequential lift. Using a Troxler 3430 nuclear density gauge, I evaluated the compaction of the fill and compared the results against a lab produced proctor value (ASTM D698) of 86.0pcf at 30.0% optimum moisture content. Per our Geotechnical Report, we require fill to be compacted to a minimum of 92% of the maximum dry density value and at a moisture content that is between -1% and +3% from optimum. Areas tested, except test marked in yellow on attached nuclear density gauge and red on attached site plan, met or exceed our recommendation today.

Based on our observation and testing, it is our opinion that dike fill and subgrade observed today, excluding high mos in areas observed today and noted on attached site plan, has been prepared in general accordance with our geotechnical recommendations.

Distribution:
Attachments: Site Plan (1); Picture (3)
Reviewed by:

This report presents opinions formed as a result of our observation of activities relating to geotechnical engineering or environmental services. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the contractor, the contractor's employees or agents. Our firm is not responsible for site safety. This field report is a **DRAFT** representation of our field observations, testing, and preliminary recommendations. The report can only be considered final upon review of the GeoDesign project manager, as indicated by initials in the "Reviewed By" section.

Signature:	Bret	Moskal
_		



GDI Project: MFAinc-25-02		Project Name:	ect Name: AMCCO Remediation Project			9/11/2020	
Sampled By:	BTM	Project Location: 92134 Front Rd, Astoira OR		roject Location: 92134 Front Rd, Astoira OR		of <u>1</u>	
	Material Source		Maximum D	ensity:pcf (required)		Optimum Moisture	
Α	Brown Clay	A	86.0	pcf (D689)	Α	30.0%	
В		B			В		
С		C			C		
D		D			D		
E		 E		_	E		

<u>uppi</u>	approx. elevation to existing grade (leet)								
Test No.	Date	Location	Elevation*	Fill Type	Compactor	Density	% Moisture	% Maximum	% Required
1	9/11	Dike Fill - See Site Plan	3'	Α	Smooth Drum	87.9	32.0	100+%	92%
2	9/11	Dike Fill - See Site Plan	3'	Α	Smooth Drum	82.7	32.8	96%	92%
3	9/11	Dike Fill - See Site Plan	3'	Α	Smooth Drum	82.4	33.3	96%	92%
4	9/11	Dike Fill - See Site Plan	2.5'	Α	Smooth Drum	82.5	32.1	96%	92%
5	9/11	Dike Fill - See Site Plan	2.5'	Α	Smooth Drum	83.1	32.9	97%	92%
6	9/11	Dike Fill - See Site Plan	2'	Α	Smooth Drum	84.8	33.1	99%	92%
7	9/11	Dike Fill - See Site Plan	2'	Α	Smooth Drum	84.3	33.0	98%	92%
8	9/11	Dike Fill - See Site Plan	2'	Α	Smooth Drum	80.2	36.5	93%	92%






Southern Dike Fill (Facing North)



Southern Dike Fill (Facing South)



Northern Dike Fill (facing South)







Page 1 of 2

GDI Project:	MFAinc-25-02	Prepared By:	Bret Moskal				
Project Name:	AMCCO Remediation Project	Date:	9/30/20				
Location:	92134 Front Rd, Astoria, OR	Report #:	06				
Arrival:	0745	Departure:	1045				
Weather:	Overcast, 60's	Permit #:	-				
Site Visit Requested By:	Tim (Astoria Marine)	Met With (on site):	Tim, Custom Excavation				
Purpose:	Evaluate Fill						
Outstanding Issues:	FR-05 (9/11) - High Moisture Fill *Re	FR-05 (9/11) – High Moisture Fill *Resolved 9/30/20*					
	FR-06 (9/30) - Approx. 18in of unsu	FR-06 (9/30) - Approx. 18in of unsuitable file installed to winterize the site					

Upon arrival, I observed Custom Excavation crew have moisture conditioned and recompacted high moisture location noted in field report 5 (see site plan and field report 5 for details). Compaction efforts were completed utilizing a smooth drum roller. Using a Troxler 3430 nuclear density gauge, I evaluated the compaction of the fill and compared the results against a lab produced proctor value (ASTM D698) of 89.0pcf at 29.9% optimum moisture content. Per our Geotechnical Report, we require fill to be compacted to a minimum of 92% of the maximum dry density value and at a moisture content that is between -1% and +3% from optimum. Areas tested met or exceed our recommendation today.

While onsite, I observed the stockpile of embankment soil to be visible wet. I was informed by Tim (Astoria Marine) and by the Custom Excavation crew that stockpile had been moisture conditioned. Using a Troxler 3430 nuclear density gauge, I evaluated the moisture content of the pile. I observed the moisture content to range from 40% to 45%. Conversation was had with Tim about the moisture content of the soil and our recommendation was reiterated that embankment soil must be installed at a moisture content that is between -1% and +3% from optimum. Tim elected to winterize the site. Tim informed me that, Custom crew will cover the existing dike fill with an approx. 18in layer of currently unsuitable fill. Fill will be installed in lifts via a smooth drum roller. Tim informed me, that unsuitable embankment soil will be removed when site operations begin again. Soil will be hydroseeded for erosion control measures. After conversation with Jordan Mebly (GeoDesign Project Manager), we have no objection to these means and methods. Current dike surface elevation is approx. 11ft on the northern portion and 12ft on the southern portion.

Based on our observation and testing, it is our opinion that dike observed today, areas observed today and noted on attached site plan, has been prepared in general accordance with our geotechnical recommendations.

Distribution:

Attachments: Site Plan (1); Picture (3)

Reviewed by:

This report presents opinions formed as a result of our observation of activities relating to geotechnical engineering or environmental services. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the contractor, the contractor's employees or agents. Our firm is not responsible for site safety. This field report is a **DRAFT** representation of our field observations, testing, and preliminary recommendations. The report can only be considered final upon review of the GeoDesign project manager, as indicated by initials in the "Reviewed By" section.



FIELD REPORT

Page 2 of 2

Signature: __Bret Moskal



9/30

NUCLEAR DENSITY GAUGE DATA

83.6

94%

29.8

GDI Proj	ject:	MFAinc-25-02	Project Name:	AMCCO I	Remediatio	on Project	Date:	9/30/2	2020	
Sampled	d By:	BTM	Project Location:	Project Location: 92134 Front Rd, Astoira OR			Page: 1	of	1_	
		Material Source		Maximum	Density:pc	f (required)		Op	otimum Moist	ure
Α	\	Brown Clay	A	89.0	pcf	(D689)	Α		29.9%	
В	3		В				В			
C			C				C			
D			D				D			
<u>E</u>			E				E			
*approx	c. eleva	ation to existing grade (fe	et)							
Test No.	Date	Locatio	n	Elevation*	Fill Type	Compactor	Density	% Moisture	% Maximum	% Required
	0/00	ביי כ כ): D	01		-	00.0	00.0	0.40/	000/

Smooth Drum

2'

Dike Fill - See Site Plan

91517773.xls










Fill Observed Today (All Facing North)





FIFI D RFPORT

Page 1 of 2

Project:	MFAinc-25-03	Prepared By:	Bret Moskal				
Project Name:	AMCCO Remediation Project	Date:	08/30/21				
Location:	92134 Front Rd, Astoria OR	Report #:	07				
Arrival:	0745	Departure:	1630				
Weather:	Sunny, 70's	Permit #:	-				
Site Visit Requested By:	Tim (Astoria Marine)	Met With (on site):	Tim, Custom Excavation crew				
Purpose:	Evaluate Dike Fill						
Outstanding Issues:	FR-06 (9/30) - Approx. 18in of unsuitable f	FR-06 (9/30) - Approx. 18in of unsuitable fill installed to winterize the site *Resolved 8/30/21*					
	FR 07 (8/30/21) High moisture dike fill						

Upon arrival I was informed by Tim (Astoria Marine), that Custom Excavation crew had removed the unsuitable fill that was installed last year to winterize the site and placed an additional approx. 12in of material. Compaction efforts were completed utilizing a smooth drum roller. Using a Troxler 3430 nuclear density gauge, I evaluated the compaction of the fill and compared the results against a lab produced proctor value (ASTM D698) of 89.0pcf at 29.9% optimum moisture content. Per our Geotechnical Report, we recommend that fill to be compacted to a minimum of 92% of the maximum dry density value and installed at a moisture content that is between -1% and +3% from optimum. Initial testing results indicated a moisture content below our recommendations. We recommended scarifying the soil, adding water to the material, and evening mixing the soil. After moisture conditioning and additional compaction, areas tested met or exceed our recommendation today.

I observed Custom Excavation crew scarifying the surface of the evaluated lift prior to placement of the sequential 8in to 10in lift. I observed the material within this lift to be visually wet. I was informed that fill was at or near planned elevation. Using a nuclear density gauge, I observed the moisture content of the soil to range from 35% to 38%. We recommended moisture conditioning this material. I was informed by Tim that crew will be scarify, work, and leave the soil open for as long as possible. The smooth drum roller will be run over the fill to seal the soil from any unanticipated wet weather.

Based on our observations and density testing, it is our opinion that dike fill observed today, excluding high moisture material noted above, in areas observed today and noted on attached site plan, has been prepared in general accordance with our geotechnical recommendations.

Distribution:

Attachments: Site Plan (1), NDGD Sheet (1), Pictures (3)

Reviewed by: JLM

This report presents opinions formed as a result of our observation of activities relating to geotechnical engineering or environmental services. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the contractor, the contractor's employees or agents. Our firm is not responsible for site safety. This field report is a DRAFT representation of our field observations, testing, and preliminary recommendations. The report can only be considered final upon review of the NV5 project manager, as indicated by initials in the "Reviewed By" section.

> Bret Moskal Signature:

NV5

FIELD REPORT

Page 2 of 2





Soil being moisture conditioned




Example of soil being scarified prior to placement of additional lift



GDI Project: MFAinc-25-02		Project Name:	lame: AMCCO Remediation Project		Date:	8/30/2021	
Sampled By:	BTM	Project Location: 92134 Front Rd,		Project Location: 92134 Front Rd, Astoira OR		of1	
	Material Source		Maximum D	ensity:pcf (required)		Optimum Moisture	
Α	Brown Clay	A	89.0	pcf (D689)	Α	29.9%	
В					В		
C		C			C		
D					D		
E		E_			E		

Test	Date	Location	Elevation*	Fill Type	Compactor	Density	%	%	%
No.	Date	Location	Licvation	I III Type	Compactor	Defisity	Moisture	Maximum	Required
1	8/30	Dike Fill - See Site Plan	1'	Α	Smooth Drum	83.1	24.4	93%	92%
2	8/30	Dike Fill - See Site Plan	1'	Α	Smooth Drum	86.0	26.6	97%	92%
3	8/30	Dike Fill - See Site Plan	1'	Α	Smooth Drum	85.3	29.6	96%	92%
4	8/30	Dike Fill (Retest #1)- See Site Plan	1'	Α	Smooth Drum	85.7	31.7	96%	92%
5	8/30	Dike Fill (Retest #2) - See Site Plan	1'	Α	Smooth Drum	83.5	28.9	94%	92%
6	8/30	Dike Fill - See Site Plan	1'	Α	Smooth Drum	82.8	29.0	93%	92%





FIFI D RFPORT

Page 1 of 1

Project:	MFAinc-25-03	Prepared By:	Bret Moskal		
Project Name:	AMCCO Remediation Project	Date:	08/31/21		
Location:	92134 Front Rd, Astoria OR	Report #:	08		
Arrival:	0730	Departure:	1015		
Weather:	Overcast, 60's	Permit #:	-		
Site Visit Requested By:	Tim (Astoria Marine)	Met With (on site):	Tim, Custom Excavation crew		
Purpose:	Evaluate Dike Fill				
Outstanding Issues:	FR 07 (8/30/21) High moisture dike fill				
	FR-08 (8/31/21) Wet Dike Fill				

Upon arrival, I was informed by Tim (Astoria Marine) that Custom Excavation crew had moisture conditioned the high moisture fill noted in field report 7 (see site plan and field report 7 for details). Using a Troxler 3430 nuclear density gauge, I evaluated the moisture content of the soil to range from 29% to 36%. After conversations with Tim, it was elected to compact the material. Fill was evaluated utilizing a nuclear density gauge (see attached nuclear density gauge data sheet for details). Per our Geotechnical Report, we recommend that fill to be compacted to a minimum of 92% of the maximum dry density value and installed at a moisture content that is between -1% and +3% from optimum. Areas tested, excluding one, did not meet our recommendations. We recommend moisture conditioning this material. I was informed by Tim, that Custom Excavation crew will continue to moisture condition this layer during the day and prepare it to be evaluated tomorrow.

Based on our observations and density testing, it is our opinion that dike fill observed today, excluding area noted above, in areas observed today and noted on attached site plan, were not prepared in general accordance with our geotechnical recommendations. We recommend moisture conditioning wet dike fill material.

Distribution:

Attachments: Site Plan (1), NDGD Sheet (1)

Reviewed by: JLM


This report presents opinions formed as a result of our observation of activities relating to geotechnical engineering or environmental services. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the contractor, the contractor's employees or agents. Our firm is not responsible for site safety. This field report is a **DRAFT** representation of our field observations, testing, and preliminary recommendations. The report can only be considered final upon review of the NV5 project manager, as indicated by initials in the "Reviewed By" section.

|--|



GDI Project: MFAinc-25-02		Project Name:	Project Name: AMCCO Remediation Project		Date:	8/31/2021	
Sampled By:	BTM	Project Location: 9	Project Location: 92134 Front Rd, Astoira OR		Page: 1	of <u>1</u>	
	Material Source		Maximum D	ensity:pcf (required)		Optimum Moisture	
Α	Brown Clay	<u>—</u>	89.0	pcf (D689)	Α	29.9%	
В		B			В		
c					C		
D		 D			D_		
 F		 			 F		

2010 10 1	approxi eletation to existing grade (leet)								
Test	Date	Location	Elevation*	Fill Type	Compactor	Density	%	%	%
No.	No. Date	Location	Licvation	'III TYPE	Compactor	Delibity	Moisture	Maximum	Required
1	8/31	Dike Fill - See Site Plan	0'	Α	Smooth Drum	80.1	34.5	90%	92%
2	8/31	Dike Fill - See Site Plan	0'	Α	Smooth Drum	83.8	26.6	94%	92%
3	8/31	Dike Fill - See Site Plan	0'	А	Smooth Drum	80.3	35.9	90%	92%





FIELD REPORT

Page 1 of 1


Project:	MFAinc-25-03	Prepared By:	Bret Moskal
Project Name:	AMCCO Remediation Project	Date:	09/01/21
Location:	92134 Front Rd, Astoria OR	Report #:	09
Arrival:	0745	Departure:	1230
Weather:	Sunny, 40-70's	Permit #:	-
Site Visit Requested By:	Tim (Astoria Marine)	Met With (on site):	Tim, Custom Excavation crew
Purpose:	Evaluate Dike Fill		
Outstanding Issues:	FR-08 (8/31/21) Wet Dike Fill		

Upon arrival, I was informed by Tim (Astoria Marine) that Custom Excavation had moisture conditioned wet dike fill noted in field report 8 (see site plan and field report 8 for details). I was informed that crew had sealed the surface of fill utilizing a static smooth drum roller, to protect the fill from any unanticipated wet weather during the night. Using a Troxler 3430 nuclear density gauge, I evaluated the moisture content of the soil to range from 34% to 40%. We recommend that fill be installed at a moisture content that is between -1% and +3% from optimum. The optimum moisture for this material is 29.9%. I observed Custom Excavation continuously moisture conditioning this material during the day and negligible to no decrease in the moisture content was observed. After conversations with Tim, based on the forecasted weather, it was elected to focus on moisture conditioning efforts for the rest of the day. I left site.

Distribution:	
Attachments: Site Plan (1),

Reviewed by: JLM

This report presents opinions formed as a result of our observation of activities relating to geotechnical engineering or environmental services. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the contractor, the contractor's employees or agents. Our firm is not responsible for site safety. This field report is a **DRAFT** representation of our field observations, testing, and preliminary recommendations. The report can only be considered final upon review of the NV5 project manager, as indicated by initials in the "Reviewed By" section.





FIFI D RFPORT

Page 1 of 1

Project:	MFAinc-25-03	Prepared By:	Bret Moskal		
Project Name:	AMCCO Remediation Project	Date:	09/02/21		
Location:	92134 Front Rd, Astoria OR	Report #:	10		
Arrival:	1030	Departure:	1200		
Weather:	Sunny, 70's	Permit #:	-		
Site Visit Requested By:	Tim (Astoria Marine)	Met With (on site):	Tim, Custom Excavation crew		
Purpose:	Evaluate Dike Fill				
Outstanding Issues: FR-08 (8/31/21) Wet Dike Fill *Resolved 9/2/21*					

Upon arrival, I was informed that Custom Excavation had moisture conditioned the wet dike fill, noted in field report 8 (see site plan and field report 8 for details). I was informed that this lift is approx. 8 in to 10 in and is currently at or near planned elevation. I observed Custom Excavation crew compacting the soil utilizing a smooth drum roller. No to negligible deflection was observed during compaction efforts. Using a Troxler 3430 nuclear density gauge, I evaluated the compaction of the fill and compared the results against a lab produced proctor value (ASTM D698) of 89.0pcf at 29.9% optimum moisture content. Per our Geotechnical Report, we recommend that fill to be compacted to a minimum of 92% of the maximum dry density value and installed at a moisture content that is between -1% and +3% from optimum. Areas tested met or exceed our recommendations.

I was informed that crew will place the required gravel cap demarcation fabric over the fill, with a 12in cap of crushed rock.

Based on our observations and density testing, it is our opinion that dike fill observed today, in areas observed today and noted attached site plan, have been prepared in general accordance with our geotechnical recommendations.

Distribution:

Attachments: Site Plan (1), NDGD Sheet (1)

Reviewed by: JLM

This report presents opinions formed as a result of our observation of activities relating to geotechnical engineering or environmental services. We rely on the contractor to comply with the plans and specifications throughout the duration of the project irrespective of the presence of our representative. Our work does not include supervision or direction of the contractor, the contractor's employees or agents. Our firm is not responsible for site safety. This field report is a **DRAFT** representation of our field observations, testing, and preliminary recommendations. The report can only be considered final upon review of the NV5 project manager, as indicated by initials in the "Reviewed By" section.

Signature:	Bret Moskal
_	



GDI Project: MFAinc-25-02		Project Name:	ect Name: AMCCO Remediation Project			9/2/2021	
Sampled By:	BTM	Project Location: 9	Project Location: 92134 Front Rd, Astoira OR		Page: 1	of <u>1</u>	
	Material Source		Maximum D	ensity:pcf (required)		Optimum Moisture	
Α	Brown Clay	A	89.0	pcf (D689)	Α	29.9%	
В		B			В		
С		C			C		
D		D			D		
E	,	 E		_	E		

Test No.	Date	Location	Elevation*	Fill Type	Compactor	Density	% Moisture	% Ma ximum	% Required
1	9/2	Dike Fill - See Site Plan	0'	Α	Smooth Drum	84.2	32.3	95%	92%
2	9/2	Dike Fill - See Site Plan	0'	Α	Smooth Drum	89.9	29.9	100+%	92%
3	9/2	Dike Fill - See Site Plan	0'	Α	Smooth Drum	81.9	32.2	92%	92%
4	9/2	Dike Fill - See Site Plan	0'	Α	Smooth Drum	82.1	32.8	92%	92%

