

800 Feet







Certificate of Satisfactory Completion

Repair (Major) - Residential - New

463-21-000360-PRMT

Josephine Onsite Septic Program 700 NW Dimmick Street Suite A

> Grants Pass, OR 97526 541-474-5444

> > Fax: 541-474-5422

onsiteseptic@josephinecounty.gov Website: josephine.or.us

Date Certificate Issued: 11/19/2021

Work Description: Replace Baffes, run tight line up to 100' to dbox to new drainfield for 3 bed home. See Site Plan

Applicant: Paul F Chierichetti
Address: 2062 NW Vine St

Grants Pass OR 97526

Phone: 541-476-8216

Email: mrrooter1@gwestoffice.net

Contractor: CHIERICHETTI PLUMBING LLC (LMS) Electrical Contractor, Limited Maintenance

Specialty: 987LMS

Address: 2062 NW VINE ST

GRANTS PASS OR 97526

Phone: 5414768216

Email: MR.ROOTER@TERRAGON.COM

Contractor: CHIERICHETTI PLUMBING LLC
(PB) Plumbing Contractor: 17-109PB
Address: 2062 NW VINE ST

GRANTS PASS OR 97526

Phone: 5414768216

Email: mrrooter1@qwestoffice.net

Contractor: Mr. Rooter Plumbing
Installer/Pumper License: 38290
Address: 2062 NW Vine Street
Grants Page OR 9753

Grants Pass OR 97526

97526

Phone: (541) 476-8216

Email: mrrooter1@qwestoffice.net

Owner: SUBLETTE FAMILY LLC Property Address: 3495 Midway Ave, Grants Pass, OR

Address: 3141 WINDERMERE HILL

3141 WINDERMERE HILL COVINGTON KY 41015

Parcel: 3606330000330000 - Primary

Lot Size: 13.39 ACRES Water Supply: Well - n/a

Zoning: N/A City/County/UGB: County

Land Use Approval: N/A

Proposed

Date Certificate Issued: 11/19/2021

Work Description: Replace Baffes, run tight line up to 100' to dbox to new drainfield for 3 bed home. See Site Plan

Directions to Property:

Use the right lane to continue on SW 6th St

0.2 mi

Turn right onto US-199 S

2.3 mi

Take Demaray Dr to Midway Ave

4 min (2.7 mi)

Turn left onto Willow Ln

436 ft

Willow Ln turns slightly right and becomes Demaray Dr

2.2 mi

Slight right to stay on Demaray Dr

0.2 mi

Turn right at the 1st cross street onto Midway Ave

Existing

0.2 mi

3495 Midway Ave Grants Pass, OR 97527

Category of Construction:

Single Family Dwelling - n/a

Min Septic Tank Volume: Special Tank Requirements: USING EXISTING TANK Drain Field Specifications Drain Field Type: Standard System Distribution Type: S Drainfield Sizing: N/A Distribution Method: S Media Type: EZ FLOW 1201P Media Depth: Trench Length: 312.5 linear ft. Rock Above Pipe: Max Depth: 30 in. Undisturbed Soil BetweenTrenches: Min Depth: 24 in. Capping Fills-Min Depth of Fill Material: Special Requirements Groundwater Type: Temporary Groundwater Depth:	Number of Bedrooms:	3		3
System Specifications Type: Standard Max Peak Design Flow: 375 gpd. Min Septic Tank Volume: 1000 gal. Special Tank Requirements: USING EXISTING TANK Drain Field Specifications Drain Field Type: Standard System Distribution Type: S Drainfield Sizing: N/A Distribution Method: S Media Type: EZ FLOW 1201P Media Depth: Trench Length: 312.5 linear ft. Rock Above Pipe: Undisturbed Soil BetweenTrenches: Capping Fills-Min Depth of Fill Material: Special Requirements Groundwater Type: Temporary Groundwater Depth:	Number of Employees:	0		0
Type: Standard Max Peak Design Flow: 375 gpd. Min Septic Tank Volume: 1000 gal. Min Dosing Tank Volume: Special Tank Requirements: USING EXISTING TANK Drain Field Specifications Drain Field Type: Standard Distribution Type: S Drainfield Sizing: N/A Distribution Method: S Media Type: EZ FLOW 1201P Media Depth: Trench Length: 312.5 linear ft. Rock Above Pipe: Max Depth: Max Depth: 30 in. Undisturbed Soil BetweenTrenches: Capping Fills-Min Depth of Fill Material: Special Requirements Groundwater Type: Temporary Groundwater Depth:	Number of Seating:	0		0
Max Peak Design Flow: Min Septic Tank Volume: Special Tank Requirements: USING EXISTING TANK Drain Field Specifications Drain Field Type: Standard System Distribution Type: Special Tank Requirements: N/A Distribution Method: Seption Septic Standard System Distribution Type: Seption Distribution Method: Seption Septic Seption Sept	System Specifications			
Min Septic Tank Volume: Special Tank Requirements: USING EXISTING TANK Drain Field Specifications Drain Field Type: Standard System Distribution Type: S Drainfield Sizing: N/A Distribution Method: S Media Type: EZ FLOW 1201P Media Depth: Trench Length: 312.5 linear ft. Rock Above Pipe: Max Depth: 30 in. Undisturbed Soil BetweenTrenches: Min Depth: 24 in. Capping Fills-Min Depth of Fill Material: Special Requirements Groundwater Type: Temporary Groundwater Depth:	Type:	Standard		
Special Tank Requirements: USING EXISTING TANK Drain Field Specifications Drain Field Type: Standard System Distribution Type: S Drainfield Sizing: N/A Distribution Method: S Media Type: EZ FLOW 1201P Media Depth: Trench Length: 312.5 linear ft. Rock Above Pipe: Max Depth: 30 in. Undisturbed Soil BetweenTrenches: Min Depth: 24 in. Capping Fills-Min Depth of Fill Material: Special Requirements Groundwater Type: Temporary Groundwater Depth:	Max Peak Design Flow:	375 gpd.	Proposed Flow:	375 gpd.
Drain Field Specifications Drain Field Type: Drainfield Sizing: N/A Distribution Type: Standard N/A Distribution Method: S Media Type: EZ FLOW 1201P Media Depth: Trench Length: Max Depth: Max Depth: Max Depth: Min Depth: Secial Requirements Groundwater Type: Temporary Temporary Groundwater Depth:	Min Septic Tank Volume:	1000 gal.	Min Dosing Tank Volume:	N/A
Drain Field Type: Drainfield Sizing: N/A Distribution Method: S Media Type: Trench Length: Max Depth: Max Depth: Min Depth: Secial Requirements Groundwater Type: Standard System Distribution Type: N/A Distribution Method: S Media Depth: Rock Above Pipe: Undisturbed Soil BetweenTrenches: Capping Fills-Min Depth of Fill Material: Temporary Groundwater Depth:	Special Tank Requirements:	USING EXISTING TANK		
Drainfield Sizing: Media Type: EZ FLOW 1201P Media Depth: Trench Length: Max Depth: Max Depth: Min Depth: Special Requirements Groundwater Type: N/A Distribution Method: Rock Above Pipe: Nock Above Pipe: Undisturbed Soil BetweenTrenches: Capping Fills-Min Depth of Fill Material: Temporary Groundwater Depth:	Drain Field Specifications			
Media Type: EZ FLOW 1201P Media Depth: Trench Length: 312.5 linear ft. Rock Above Pipe: Max Depth: 30 in. Undisturbed Soil BetweenTrenches: Min Depth: 24 in. Capping Fills-Min Depth of Fill Material: Special Requirements Groundwater Type: Temporary Groundwater Depth:	Drain Field Type:	Standard	System Distribution Type:	Serial
Trench Length: Max Depth: Min Depth: Special Requirements Groundwater Type: 312.5 linear ft. 30 in. 24 in. Undisturbed Soil BetweenTrenches: Capping Fills-Min Depth of Fill Material: Temporary Groundwater Depth:	Drainfield Sizing:	N/A	Distribution Method:	Serial
Max Depth: Min Depth: Special Requirements Groundwater Type: Temporary Temporary Temporary Temporary Temporary Groundwater Depth: Undisturbed Soil BetweenTrenches: Capping Fills-Min Depth of Fill Material: Groundwater Depth:	Media Type:	EZ FLOW 1201P	Media Depth:	N/A
Min Depth: 24 in. Capping Fills-Min Depth of Fill Material: Special Requirements Groundwater Type: Temporary Groundwater Depth:	Trench Length:	312.5 linear ft.	Rock Above Pipe:	N/A
Special Requirements Groundwater Type: Temporary Groundwater Depth:	Max Depth:	30 in.	Undisturbed Soil BetweenTrenches:	8 ft.
Groundwater Type: Temporary Groundwater Depth:	Min Depth:	24 in.	Capping Fills-Min Depth of Fill Material:	N/A
Ciounanata Jopan	Special Requirements			
Pump to Drainfield Required: No Filter Fabric on Top of Drain Media:	Groundwater Type:	Temporary	Groundwater Depth:	N/A
,	Pump to Drainfield Required:	No	Filter Fabric on Top of Drain Media:	Yes

11/19/21: 2:05:34PM ONS_OnsiteCSC_pr

Date Certificate Issued: 11/19/2021

Work Description: Replace Baffes, run tight line up to 100' to dbox to new drainfield for 3 bed home. See Site Plan

Conditions of Approval

Installation of this onsite wastewater treatment system has been determined to comply with the applicable requirements in Oregon Administrative Rules Chapter 340, Divisions 071 and 073 and the Conditions of Approval above.

- 1. In accordance with Oregon Revised Statute 454,665, this Certificate of Satisfactory Completion is issued as evidence of satisfactory completion of an onsite wastewater treatment system at the location identified above.
- 2. Issuance of this Certificate does not constitute a warranty or guarantee that this onsite wastewater treatment system will function indefinitely without failure. Conditions imposed as permit requirements continue for the life of the system.
- 3. The area of the initial and the identified replacement area must not be subjected to activity that is likely to adversely affect the soil or the functioning of the system. Such activities may include, but are not limited to, vehicular traffic, livestock, covering the area with asphalt or concrete, filling, cutting, or other soil modification activities.
- 4. This onsite wastewater treatment system that be connected to the facility referenced herein within 5 years of the issuance of this Certificate of Satisfactory Completion (CSC) or rules for authorization notices, alteration permits, or construction-installation permits as outlined in OAR 340-071-0160, 340-071-0205, or 340-071-0210 apply, including payment of an additional fee.
- 5. This system must operate in compliance with OAR Chapter 340, Division 071 and must not create a public health hazard or pollute public waters.
- 6. Unless otherwise required by the agent, the system installer must backfill (cover) this system within 10 days after the issuance of this Certificate of Satisfactory Completion.

Certificate of Satisfactory Completion

System Inspection: No Operation of Law - 7 Days Notice: Yes Pre-Cover Inspection Waived Per 340-071: No

Comments: N/A

Gabriel Kasiah

CALL BEFORE YOU DIG...IT'S THE LAW

ATTENTION:Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)

ONS OnsiteCSC pr

Final Inspection Request and Notice - Septic ID: 463-21-000360-PRMT


Pursuant to the requirements within ORS 454.665, OAR 340-071-0170 and OAR 340-071-0175, the system installer and/or the permittee must notify the Department of Environmental Quality (or its authorized Agent) when the construction, alteration or repair of a system for which a permit was issued is completed and prior to backfilling or covering the installation. The Department (or Agent) has 7 days to perform an inspection of the completed construction/installation following the official notice date, unless the Department (or Agent) elects to waive the inspection and authorizes the system to be backfilled. Receipt and acceptance of this completed form by the Department (or Agent) establishes the official notice date of your request for the pre-cover inspection. Faxed copies are acceptable for inspection request purposes only. Originals must be received before a Certificate of Satisfactory Completion is issued. Please complete sections 1 through 4 on the form and return it to the office that issued the permit. Forms that are determined to be incomplete will be returned.

are determined to be	incomplete will be re	turned.							
SECTION 1: Owner/Permittee Information: Twnshp: Range: Sect:									
Name: SUBLETTE FAMILY LLC					Lot:				
Property 3495 N	1IDWAY AVE, GRA	NTS PAS	S, OR 9	7526					
SECTION 2: Sys	tem Componen	t Specifi	cation	B:					
A. Tanks/Pumps			S	/ster	n Type: Sen	IAL	DISTR	I BUTZON	Water tight verification*
Tanks(1) Volume	1000 6	compartme	npartments: Manufacture		Manufacturer: 6	KIST	ING CO	VARETE	Date:///\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\
Tanks(2) Volume		Compartme	ents:		Manufacturer:				Date:
Pump(s) HP:	Model/Manuf.				Float(s)Type(1)		Model/Manu	f.	**
					Float(s)Type(2)):	Model/Manu	f.	
B. Piping			,						
Effluent Sewe	r (tank to drainfield) Yes 🗸	No	Diam	neter: 4"	ASTM	#/Other: PVC	3034	Length: 70'
Pres	sure Transport Pip	Yes	No	Dian	neter:		#/Other:		Length:
C. Secondary Treatme	ent Unit:					•			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
Sand Filte	r** Yes No	Туре:					Cont	ainer Dimensions	6 :
Underdrain pi	Diameter:	ASTM	ASTM#/Other:				Length:		
Manifold pipi	ng Diameter:	ASTM	ASTM#/Other:				Length::		
Internal Pur	np HP:	Model	Model/Manufacturer //						
Floats	1) Type:	Model	Model/Manufacturer						
Floats	2) Type:	Model	/Manufac	turer					
Αī	T Yes No	Model:							
Certified Mai	nt. Provider Name:								
Operation and Mai	nt. Contract Receive	d? Yes	No						
D. Drainfield Media									
Ту	(Gravel, Pipe or a	alternative?	?)						
Distribution B	Yes No	, -	: 115K	10	ל מע נפועז	רשו	AHD 4	14"- 20" =	CM DEPTH
Drop B	Yes V No		11E3	_ v				N-1 50 A	AT PETIT
Distribution Pipe Yes V No			er: YW	Α	STM#/Other: $oldsymbol{arepsilon}$	2 FL	w		Length: 320'
Comme	nt								

^{*}All Tanks(s) were tested for water-tightness after installation and passed in accordance with OAR 340-073-0025(3)
**Attach sieve analysis for Underdrain Media and Filter Sand

SECTION 3 - As Built Plan

AS-BUILT PLAN OF THE CONSTRUCTED SYSTEM. Indicate the direction of NORTH. Show locations of all wells within 200 feet of the system. Show system setback distances from property lines, structures, wells, streams, etc.









Septic Permit Repair (Major) - Residential - New

463-21-000360-PRMT

Josephine Onsite Septic Program 700 NW Dimmick Street Suite A

> Grants Pass. OR 97526 541-474-5444

Fax: 541-474-5422 onsiteseptic@josephinecounty.gov

Website: josephine.or.us

Date issued: 9/23/21 Expiration date: 9/23/22

Work description: Replace Baffes, run tight line up to 100' to dbox to new drainfield for 3 bed home. See Site Plan

Paul F Chierichetti Applicant: Address: 2062 NW Vine St

Grants Pass OR 97526

541-476-8216 Phone:

Email: mrrooter1@qwestoffice.net Contractor: CHIERICHETTI PLUMBING LLC (LMS) Electrical Contractor, Limited Maintenance

Specialty: 987LMS

Address: 2062 NW VINE ST

GRANTS PASS OR 97526

5414768216 Phone:

MR.ROOTER@TERRAGON.COM Email:

Contractor: CHIERICHETTI PLUMBING LLC (PB) Plumbing Contractor: 17-109PB Address: 2062 NW VINE ST

GRANTS PASS OR 97526

Phone: 5414768216

mrrooter1@qwestoffice.net Email:

Contractor: Mr. Rooter Plumbing Installer/Pumper License: 38290 Address: 2062 NW Vine Street Grants Pass OR 97526

(541) 476-8216

Phone: mrrooter1@gwestoffice.net Email:

Business License: N/A

SUBLETTE FAMILY LLC Owner: Address: 3141 WINDERMERE HILL

3141 WINDERMERE HILL **COVINGTON KY 41015**

Parcel: 3606330000330000 - Primary

Property address: 3495 Midway Ave, Grants Pass, OR

97526

13.39 ACRES Well - n/a Lot size: Water supply: N/A County Zoning: City/County/UGB: N/A N/A Land use approval: County: New Repair (Major) - Residential Action: Type of application: Yes N/A System failing: Septic tank last pumped:

Comments: CURRENT ADRESS LISTED AS 3477 MIDWAY AVE.

CALL BEFORE YOU DIG...IT'S THE LAW

ATTENTION: Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)

ONS_OnsitePermit_pr 9/23/21: 4:08:14PM

Date issued: 9/23/21 Expiration date: 9/23/22

Work description: Replace Baffes, run tight line up to 100' to dbox to new drainfield for 3 bed home. See Site Plan

Use the right lane to continue on SW 6th St Directions to property:

0.2 mi

Turn right onto US-199 S

2.3 mi

Take Demaray Dr to Midway Ave

4 min (2.7 mi)

Turn left onto Willow Ln

436 ft

Willow Ln turns slightly right and becomes Demaray Dr

2.2 mi

Slight right to stay on Demaray Dr

0.2 mi

Turn right at the 1st cross street onto Midway Ave

0.2 mi

3495 Midway Ave

Grants Pass, OR 97527

Single Family Dwelling - n/a Category of construction:

	Existing	Proposed
Number of bedrooms:	3	3
Number of employees:	0	0
Number of seating:	0	0
System Specifications		
_	0, 1, 1,	21/2

Standard ATT description: N/A Type: 375 gpd. 375 gpd. Max peak design flow: Proposed flow: 1000 gal. Min septic tank volume: Min dosing tank volume: N/A USING EXISTING TANK

Special tank rqmts:

Drain Field Specifications

Standard Serial Drain field type: System distribution Ttpe: N/A Distribution method: Serial Drainfield sizing: Other - Indicate Product/Manufacturer Media depth: N/A Media type: EZ FLOW 1201P Media type description: 312.5 linear ft. N/A Trench length: Rock above pipe:

30 in. 8 ft. Max depth: Undisturbed soil between trenches: 24 in. Min depth: Capping fills-min depth of fill material: N/A

Special Requirements

Temporary N/A Groundwater type: Groundwater depth: N/A Yes Pump to drainfield reqd: Filter fabric on top of drain media:

ONS_OnsitePermit_pr 9/23/21: 4:08:14PM

Date issued: 9/23/21 Expiration date: 9/23/22

Work description: Replace Baffes, run tight line up to 100' to dbox to new drainfield for 3 bed home. See Site Plan

Conditions of approval

- 1. This repair permit is for a 3 BDR SFR.
- 2.A failing system must be repaired as soon as possible. Should the repair of this system be delayed, the property owner must notify the agent and provide the reasons for delay, and propose a different completion date. Delays may be cause for formal enforcement action, which may result in civil penalty assessments.
- 3.If there are discharges of sewage or septic tank effluent onto the ground surface or into public waters, the property owner must take immediate steps to minimize the threat to public health and the environment. These steps must include at a minimum:
- 4. Having the existing septic tank pumped, the outlet plugged, and the tank utilized as a temporary holding tank until repair of the system is complete.
- 5. Securing the area of both contaminated and saturated soils with barricades, roping, caution tape and the posting of warning notices. The notice must read, "Warning This Area is Contaminated with Sewage Please Stay Out" or similar language.
- 6.Treating the affected area of contaminated/saturated soil with either a calcium carbonate compound (lime) or other type of sanitizing compound.
 - 7. The system must be installed by the property owner or a licensed sewage disposal business (installer).
 - 8. Vehicular traffic and livestock must be restricted from the system area.
 - 9.All roof drains must be directed away from the system
- 10.All tanks must be tested for watertightness and have a water-tight riser to the ground surface. Twenty- inch minimum diameter if less than 36-in deep. Thirty-inch minimum diameter if greater than 36-in deep. Maintain access to septic tank for pumping and service.
 - 11.Meet all required setbacks
- 12. The system must be installed in the area approved during the site evaluation and in accordance with the construction plan approved by the agent, including any changes made by the agent.
- 13.All work is to conform to OAR 340, Division 71 and 73. Make no changes in system location or specifications without approval by the agent.
- 14.For product approval information and manufacturer installation requirements see DEQ website at: http://www.oregon.gov/deq/Residential/Pages/Onsite.aspx
- 15.A minimum 18-gauge, green-jacketed tracer wire or green color-coded metallic tape must be placed on top of the effluent sewer or pressure transport pipe from tank to drainfield.
- 16.Effluent sewer. The effluent sewer must extend at least 5 feet beyond the septic tank before connecting to the distribution unit. It must be installed with a minimum fall of 4 inches per 100 feet and at least 2 inches of fall from one end of the pipe to the other. In addition, there must be a minimum difference of 8 inches between the invert of the septic tank outlet and either the invert of the header to the distribution pipe of the highest lateral in a serial distribution field or the invert of the header pipe to the distribution pipes of an equal distribution absorption field.
- 17. Header pipe from Distribution or Drop Box must be minimum 4-ft length, level, and bedded.
- 18.Each drainfield trench must be level within a tolerance of plus or minus 1-inch.
- 19. Maximum length of an individual trench is 150-feet.
- 20. Serial distribution, each trench bottom to be level and on contour. Use Drop box(es).
- 21.A pre-cover inspection of the installed absorption facility (prior to backfill) is required.
- 22.A final inspection request and notice (FIRN) form including a detailed and accurate as-built plan of the constructed system and a list of all materials used in the construction of the system must be completed and submitted prior to requesting a final inspection.
- 23. Photos of the septic system components must be submitted along with the FIRN.

Onsite Permit 463-21-000360-PRMT

Date issued: 9/23/21 Expiration date: 9/23/22

Work description: Replace Baffes, run tight line up to 100' to dbox to new drainfield for 3 bed home. See Site Plan

This Construction-Installation Permit authorizes the property owner to construct an onsite wastewater system specified above.

Rules, Approved Material Listing; and Database of Licensed Installers can be accessed at: http://www.deq.state.or.us/wq/onsite/onsite.htm

General Conditions And Requirements For All Permits: Onsite Construction-Installation Permits are valid for one year from the date of issuance. The expiration date is noted on this permit. Renewal of a permit may be granted if an application for permit renewal is received before the permit expiration date. Reinstatement of a permit may be granted if an application for permit reinstatement is received within one year after the permit expiration date. Transfer of a permit from the permittee to another person may be granted if an application for permit transfer is received before the permit expiration date and no other changes to the permit are necessary.

Installation Requirements: The drainfield must be installed in undisturbed native soil. No alterations of the natural site conditions such as soil removal or filling, or slope/topography alterations within the approval areas for both the initial and replacement systems are allowed, unless otherwise authorized by the Agent. Do not install system when soil moisture, high groundwater, adverse weather, or other conditions that could affect the quality of installation or reliability of the system are present. If such conditions are present and there is a need for sewage disposal at the site, the septic tank can be utilized as a temporary holding tank as outlined in 340-071-0160(9).

Inspection Requirements: The system installer and/or the permit holder must notify the permitting Agent when the construction, alteration, or repair of a system for which a permit was issued is completed (except for the backfilling or covering of the installation). The permitting agent has 7 days to perform an inspection of the completed construction after the official notice date, unless the permitting agent elects to waive the inspection and authorizes the system to be backfilled earlier. Receipt and acceptance of a completed Final Inspection Request and Notice form by the permitting agent establishes the official notice date of your request for the final inspection. Faxed copies are acceptable for inspection request purposes only. Originals must be received before a Certificate of Satisfactory Completion can be issued.

System Backfill Requirements: The system is to be backfilled or covered as follows: * Only after the permitting agent has approved the construction installation, * or the inspection has been waived * or the Certificate of Satisfactory Completion (CSC) has been issued by operation of law (where the inspection has not been conducted within 7 days of notification of completed installation).

Unless otherwise required, it is the system installer's responsibility to backfill the system within 10 days after inspection and issuance of the CSC. Backfill must be carefully placed to prevent damage to the system. The backfill must be free of large stones, frozen clumps of earth, masonry, stumps, waste construction materials, or other materials that could damage the system. Be sure that the untreated building paper, filter fabric, or other material approved by the agent is completely covering all drain media where required prior to backfill. The system can be connected to and placed into service once it has been properly backfilled and the CSC has been issued

Initial and Replacement Areas — Protection: The installed subsurface absorption field and designated replacement areas must be protected and kept free of development such as roadways, covering with asphalt or concrete, filling, cutting, or other soil modifications.

Gabriel Kasiah 9/23/21

9/23/21: 4:08:14PM ONS_OnsitePermit_pr

State of Oregon Department of Environmental Quality	SITE PLAN FOR CONSTI	RUCTION / INSTALLATION
Site Plan Must be Current Prox	perty Owner. Ryan Lawesen	OSHe ID:
Site Address: 3495 Midwa		Scounty Tosephine
Township: 36 Range:	06 Section: 33	Tex Lot 00 3 300
Acres: Subdivision:	Lot	_ Block:
Scale: 1 Square = Feet	SITE PLAN MUST SHOW ALL PROPE	RTY LINES AND DIMENSIONS
TROPOSED		
Nel	in pic	
A FLOW		Puc 3034
(E (4))		FOLENE #1
1 12"·	E 28 8	-isox
	107///	5' TIGHTLINE 4" PVC 3034 V
* SERVAL DISTRIBUTION TEST	8	
100't AWAY HOLE		EXISTING LOOKS WELL
* SIRE FOR 3 BEORDOM	31	3ED ROOM HOME
* 300' CATO OUT		
* * * * * * * * * * * * * * * * * * * *	. ALL LEMES LAZDOUT	
	10' ON CENTER	
	//	
	(3)	
MEDE	MY AUG	

| certify that the above information is accurate to the best of my knowledge. This site plan is based on actual measurements and conditions on the site.

| am the | Owner or | Dauthorized Agent. Name (please print): MR. ROOTER PLUMBTA6

| Signature: | Amb. | Att. | Date: 8/11/21

| OSS://wienword/CI_Ske_Plan.doc


FIELD WORKSHEET

Name: Ryan Lawerence Applic RE: SITE EVALUATION REPORT for Parcel #: 36063300	cation No.: <u>463-21-000360-PRMT</u> Date: <u>9/14/2</u> 02
Commercial Facility: Yes No Parcel Size: 13.394	
APPROVED SYSTEM	<u>SPECIFICATIONS</u>
Design flow: 375 gpd Max Number of bedrooms:	Max Number of Employees:
Initial System	Replacement System
☐ Standard ☐ Capping Fill ☐ Bottomless Sand Filter ☐ Conventional Sand Filter/ATT ☐ Other	Standard Capping Fill Bottomless Sand Filter Conventional Sand Filter/ATT Other
Tank: ☐ 1,000 gal. ☐ 1,500 gal. ☐ 2 compartment ☐ Other ☐ effluent pump required ☐ effluent filter required	Tank: № 1,000 gal. ☐ 1,500 gal. ☐ 2 compartment ☐ Other ☐ effluent pump required ☐ effluent filter required
Distribution Method:	Distribution Method: ☐ Equal ☑ Serial ☐ Pressurized
Absorption facility: total linear feet linear feet per 150 gallons projected daily sewage flow " Max Depth " Min Depth	Absorption facility: 3/2.5 total linear feet 125 linear feet per 150 gallons projected daily sewage flow 30 " Max Depth 24" " Min Depth
 disturbance of natural soil conditions. 3. The area must not be subjected to excessive saturation due surfaces, roads, driveways, and building down spouts. 4. Placement of a well within 100 feet of the approved areas in the curtain drain is required, a minimum of feet The curtain drain must be a minimum of inche 0220 (12). Rake trench sidewalls. The system must be installed during dry soil conditions. 	may invalidate this approval. above the highest disposal trench. s deep, and installed in accordance with OAR 340-071-
System must be installed between June 1 and October 1	I, unless otherwise approved by DEQ.
Inspector:	

PIT No.	DEPTH	TEXTURE	SOIL MATRIX COLOR AND CONDITIONS ASSOCIATED WITH SATURATION, ROOTS, STRUCTURE, EFFECTIVE SOIL DEPTH, ETC.
	0-12	SL	10yR3/2, GR-WSBK, ROUTS 2VF, F,M, C, IVC
Test Pit 1	12-36	SCL	7.54R9/4, SSBK, ROOTS IVE, F, PORES ZVF, IF
Test	36-60	C.SCL	10yR3/2, GR-WSBK, ROOTS 2UF, F, M, C, 1VC 7.5yR5/4, SSBK, ROOTS 1VF, F, PORES ZVF, IF 10yR5/6, SABK-WEDGE, LIVE ROOTS TO 42", CAS DEP10yR5/1
Test Pit 2			
Tes			
<u>س</u>			
Test Pit 3			
្ន			
4			
Fest Pit 4			
-			
it 5			
Test Pit 5			
Pit 6			
Test Pit 6			
Lands	cape Notes	WOODE	D (OAK, FIR, MADRONG, PINE)
_	15-2		Aspect: W/NW Groundwater Type: Permanent Temporary
Other	Site Notes	:EX	ISTING TANK UNDER CONCRETE PAD NORTH OF HOME

	SECTION 1 - TO BE COMPLETED BY APPLICANT (may be filled in electronically by tabbing to each field)
1.	Applicant Name/Property Owner: Mr. Rooter Plumbing, LLC
	Mailing Address: 2062 NW Vine Street
	City, State, Zip: Grants Pass, OR 97526
	Telephone: 541-476-8216
2.	Property Information:
	County: JOSEPHINE Tax Lot No.:
	Township: Range: Section:
	Physical Address: 5715 Milaway WC
	Block: Lot: 003300
	Subdivision Name (if applicable):
3.	This proposed facility is for:
	An individual, single-family dwelling.
	Other. Describe the type of development, business, or facility and the provided services or products:
4.	Permit or approval being requested: JUPTIC RECEIVES
	☐ Construction-Installation permit for: ☐ New Construction ☐ Repair ☐ Alteration
	Non-water -carried facility requests (for example, pit privy/vault toilet for campgrounds).
	Authorization Notice for: Replacement of dwelling Bedroom addition
	Other changes in land use involving potential sewage flow increases
	SECTION 2 - TO BE COMPLETED BY CITY OR COUNTY PLANNING OFFICIAL
5.	Property Zoning: Rusal Residential Fronting Minimum Parcel Size: 5.0 a cross
6.	The facility is located: inside city limits inside UGB inside UGB
	If inside UGB, the proposed facility is subject to:
	☐ City jurisdiction ☐ County jurisdiction ☐ Shared City/County jurisdiction
7.	Does the proposed facility comply with all applicable local land use requirements: Yes No
	If you answered "Yes" above, was this compliance based on: Outright compliance with local comprehensive plans and land use requirements (provide a citation to the
	applicable provisions)
	Conditional approval (provide findings and citation or attach a copy of the applicable land use decision)
	Measure 49 waiver (provide Department of Land Conservation and Development approval number)
8.	Either provide reasons for affirmative compliance decision or attach findings of fact Section 19.61.020.5 JCC- Let Mitted Uses: Single Fam in Swelling or Manyfact well Twelling of fact Section 19.61.020.5 JCC- Manyfact well Twelling 19.61.020.5 JCC- Manyfact well Twell Twelli

Josephine County Planna. 700 NW Dimmick Street Suite C Grants Pass, OR 97526



WED AppBuilder for Aricols Compiled by the Bureau of Land Management (BLM), National Operations Center (NOC), OC-530, | Oregon Department of Human Services & Oregon Health Authority (Office of Forecasting, Research and Analysis) | Esti Community Major Contributors, Josephine

RECEIVEL

NOTICE AUTHORIZING REPRESENTATIVE



AUG 1 2 2021 JOCO-PLANNING

(Property Owner/Print Name) agent in performing the activities necessary to obtain all onsite wastewater treatment program services provided by the Department of Environmental Quality on the property described below in accordance with OAR chapter 340, division 071. I agree that any costs not satisfied by the Authorized Representative are my responsibility and I authorized DEQ agents to conduct required business activities on said property.
PROPERTY IDENTIFICATION:
3477 Midway Avenue (Property Situs or Road Address)
(Property Situs or Road Address)
And described in the records of <u>Tosephine</u> County as:
Township 36 Range 06 Section 33 Map ID 06 Tax Lot #(s) 003300
PROPERTY OWNER:
Printed Name: Ryan Lawrence
Address: 3/4/ Windermere Hill
City, State, Zip: Covington, KY 4/0/5
City, State, Zip: Covington, KY 4/0/5 Phone: 305-263-9362 or 303-618 54/7 Email: Melinda 71780 yapoo. Com
Signature: Journal James
AUTHORIZED REPRESENTATIVE:
Printed Name: Mr. Rooter Plumbing, William Webb
Address: 2062 NW Vine Street
City, State, Zip: Grants Pass OR 97526
Phone: 541.8640334 Email: Mrroster/Cogniest office net
Signature:

NOTICE AUTHORIZING REPRESENTATIVE



I, Ryan Lawrence, have authorized Mr. Roter Plumbing, to act as my (Authorized Representative/Print Name) agent in performing the activities necessary to obtain all onsite wastewater treatment program services provided by the Department of Environmental Quality on the property described below in accordance with OAR chapter 340, division 071. I agree that any costs not satisfied by the Authorized Representative are my responsibility and I authorized DEQ agents to conduct required business activities on said property.
PROPERTY IDENTIFICATION: 3477 Midway Avenue 3495 Midway (Property Situs or Road Address)
And described in the records of <u>Josephine</u> County as:
Township 36 Range 06 Section 33 Map ID 06 Tax Lot #(s) 003300
PROPERTY OWNER:
Printed Name: Ryan Lawrence
Address: 3141 Windermere Hill
City, State, Zip: Covington KY 41015 Phone: 303.263.9362 or 303.618.5417 Email: Melinda 7178@yapoo. com
Signature: John Jamene
AUTHORIZED REPRESENTATIVE:
Printed Name: Mr. Rooter Plumbing William Webb
Printed Name: Mr. Rooter Plumbing, William Webb Address: 2062 NW Vine Street
City, State, Zip: Grants Pass, OR 97526
Phone: 541.864.0334 Email: Mrrobber/aguvest office net
Signature:

SEE MAP 37S 06W 04

APPLICATION FOR DOMESTIC SEWAGE DISPOSAL PERMIT
Josephine County Health Dept. Permit No. No. 17() 6 Expiration Date 10 13 3
Street address of installation (If no street address, describe specific location)
Property Owner: Jack A. Florence H. Sub etterphone: 6-6930
Mailing Address: 3495 Midway city state
DESCRIPTION OF PROPERTY: Township 3 Range Section Subsection Code Subdivision:
Tax Lot Number:Depth
PROPOSED WATER SUPPLY: Individual — Well (drilleddrivendug) Surface Spring Public: City Community System(name)
PROPOSED SUBSURFACE SEWAGE DISPOSAL SYSTEM: newrepairprivy Installed by owner — yes If no, give name of person installing system
Have you any objection to having your application for a permit being made public? yes no
BUILDING INFORMATION: Home Mobile home Number of bedrooms SHA or VA insured loan — yes no Commercial(type):
SEPTIC TANK SYSTEM REPAIR INFORMATION: Septic tank material: SteelConcrete Date installed: Distribution box: YesNo
Linear feetSquare Feet
Miscellaneous: Depth to ground water Topography(slope %) Distance from water source Date last pumped Probable reason for failure
Fee Schedule: new system \$5.00 repair \$2.00 hook up to existing system \$1.00 privy \$1.00
Permit Fee Paid \$5.00 Ckaf X Ibrance M. Sublette H-7-72 Signature of property owner DO NOT WRITE BELOW THIS LINE Checked by: Clerk Date Issued: Date Issued:
Domestic Sewage Disposal Permit: Approved Disapproved
Minimum septic tank capacity in gallons:
SPECIAL INSTRUCTIONS:
MOBILE HOME EXTERIOR PLUMBING SHALL COMPLY WITH ORS 446.125 and OAR 44.490
Individual Sewage Disposal System Approved Sanitarian Sewage Disposal System Approved Sanitarian date
Mobile Home Plumbing Approved date

APPLICATION FOR DOMESTIC SEWAGE DISPOSAL PERMIT

Josephine County Health Dept.

Permit No N_{-}^{0} 673 Expiration Date

Street address of installation (If no street addre				· · · · · · · · · · · · · · · · · · ·
Property Owner: Jock A. & Floren				(- (927)
Mailing Address: 3495 Midus street	y Ave Gr	city	Oregon	97526
DESCRIPTION OF PROPERTY: Township (attach copy of assessor's map) Building site area in acres: Approx //4 Ac	36 Range 06	Section 33	Subsection	
Tax Lot Number: 3300 Dimensio	ns of building sit	te: Width 23	Depth_	64
PROPOSED WATER SUPPLY: Individual - V Public: City_	Well (drilled 🔏	driven dug_ Community S	.) Surface System(name)	Spring
PROPOSED SUBSURFACE SEWAGE DISPO Installed by owner — yes no If no, o	SAL SYSTEM: give name of pers	new_Xrep son installing sys	airprivy tem <i>/_z ro_lol</i>	Law
Have you any objection to having your application	ion for a permit	being made publ	ic? yes no	<u>X</u>
BUILDING INFORMATION: Home M FHA or VA insured loan — yes no X Garbage disposal unit — yes no X	. Commercial(type):	drooms 3	
SEPTIC TANK SYSTEM REPAIR INFORMATION:	Indicate	proposed layout u	sing as much detail as	possible.
Septic tank material: SteelConcrete Date installed: Distribution box: VesNo		3470 34 3470 34	77	Building Building Sote forme mobiletone
Linear feetSquare Feet			- 3495	
Miscellaneous: Depth to ground water Topography(slope %) Distance from water source Date last pumped Probable reason for failure		Demaroy Dr.		N
5.00			01.00	04.00
Fee Schedule: new system \$5.00 repai	r \$2.00 hod	ok up to existing	system \$1.00	privy \$1.00
Permit Fee Paid X	MADE	·	Checked b	y:
Signature of preperty of	owner	Date	Clerk Issued:	


John Shayen


Josephine County Health Dept.


RECORD OF INDIVIDUAL SEWAGE DISPOSAL SYSTEM

То	Be Completed By	Installer:
:	Permit Issued to	Name factory Suffer Installer's Name 3 4 77 Medican Mailing Address 34.75 Med Permit Number 1766 Property Address
	Total Number:	Living units
	Water Supply:	public system individual community
	Septic Tank:	distance from well more feet total liquid capacity love gal. Inside length ft. Inside depth ft. liquid depth ft.
	Tile Disposal Fie	eld (trench or bed) Distribution Box? yes noothersby w
		Length of trench or bedft. Total linear feetft. Width of trench or bedft. Total square footageft. Distance between tile linesft. Type of rock filler material
		Depth rock over tileft. Depth rock beneath tileft. Grade boards used: yesno
	Drywel	· —— ——
	Seepage Pit: square for	depth / 6 / width / 6 / length / or gravel filled(pit)
	Privy: ground e	excavation: depthwidthlength
DO I	Distance of well	from subsurface disposal unit north. Warold Jaw 5-5-72 SIGNATURE OF INSTALLER DATE
	S	KETCH OF ACTUAL SYSTEM (Show cross section of dry well or seepage pit)
		The state of the s
		Tocol p-
		10 00
		
		
Sys APF	stem meets all cod	les and apparently WILL WILL NOTfunction satisfactorily and is therefore for occupancy. DISAPPROVED
Rei	marks	
	1.7%	JOSEPHINE COUNTY HEALTH DEPARTMENT

•					NON-RI	EFUNDABLE	#	
JOSE	PHÎNE	COUNTY DEVEL	OPMENT	F PERMIT		275 CHECK:	7/1/10_7Q/I	
TWN:	36 B	NG: 06 SEC: 33	QQ: 00	TAXLOT 330	00	PERMIT NUMBE	R: 2007 271	
		IDWAY AVE	2, 2, 2			ACRES: 13.39	ZONE: RRS	
Applicant: SUBLETTE FAMILY TRUST SUBLETTE, FLORENC Applicant Phone: 476-6930								
Applicant Address: 3477 MIDWAY AVE GRANTS PASS, OR 97527								
Owner: SUBLETTE FAMILY TRUST SUBLETTE, FLORENC								
Owner Address: 3477 MIDWAY AVE GRANTS PASS, OR 97527								
YES NO SPECIAL REQUIREMENTS								
		Assigned Situs/S	pace Numbe	er	A	ddress Card		
	Assigned Situs/Space Number Address Card County Road* State Highway* Other/NA Access Permit in File Violation - Development Permit to resolve violation(s)Comment:							
	Approximate Flood Hazard Area - Professional Certificate in File NA Reason: Floodway Fringe - Base Flood Elevationft. NA Reason:							
	Floodway - Approved Engineer's "No-Rise" Study in File NA Reason: LOMA (Letter of Map Amendment) on file							
	Scenic Waterway - BLM Authorization in File							
片	Scenic Waterway - BLM Authorization in File Stream - Name Class 1 Stream Class 2 Stream Wetland - Division of State Lands Authorization in File NA Reason: Nesting Site - ODE&W Authorization in File NA Reason:							
	Nesting Site - ODF&W Authorization in FileNAReason:							
	X	Erosion Hazard - Plan in FileNAReason: Fire Hazard - Plan in FileNAReason:						
	Aggregate - Restrictive Covenant/Aggregate Impact Area Agreement in File Airport Overlay - Declaration in File NA Reason: Enterprise Zone Historical - Historical Committee Review Part of Total - map no.: Aggregate - Restrictive Covenant/Aggregate Impact Area Agreement in File NA Reason: Schools :Three Rivers Acres:							
	Enterprise Zone						Schools :Three Rivers	
H	Historical - Historical Committee Review Part of Total - map no.:				Acres:			
		Site Review Con-		mment:				
EXISTI	NGISTRUC	MURES	PROPOS	SAL			CETTO A CIVIC	
		E WIDE (3 BEDROOM	S)	Barn - 24'x48'			SETBACKS Front Setback: 30	
DECK FIR MH DBL WIDE SKIRTING							Side Setback: 10	
ROOF COVER ROLL ROOFING							Rear Setback: 25	
MAIN.AREA (2 BEDROOMS)							Stream Setback: NA	
							Height: 35 ft.	
Additional Terms:								
For personal use only: no commercial activities allowed.								
OTHER PERMITS REQUIRED: "ACCESS RERMIT REQUIRED FROM COUNTY RUBLIC WORKS DEPTIOR STATE HIGHWAY DIVISION FALL STRUCTURES APPROVED BY THIS PERMIT MUST ALSO BE AUTHORIZED BY SEPARATE PERMITS FROM THEID ERARTMENTS OF BUILDING SAFETY AND ENVIRONMENTAL QUALITY. FAILURE TO COMPLY WITH THE TERMS OF THIS PERMIT WILL RESULT IN REVOCATION, FALS IF CATION, OF INFORMATION IS A VIOLATION OF STATE LAW.								
Signa	Turie is 7	Voience M.	Subla	the	······································	Date: 7-	6-2009	
Contractor Name: License#: 7-6-2009								
Appro	ved:	12 D				Date:	6-2001	







.

"His map was proposed for escretizate purpose smile

