

Certificate of Satisfactory Completion

Installation Permit - Residential - New

463-21-000123-PRMT

Josephine Onsite Septic Program 700 NW Dimmick Street Suite A

> Grants Pass, OR 97526 541-474-5444

Fax: 541-474-5422 onsiteseptic@josephinecounty.gov

Website: josephine.or.us

Date Certificate Issued: 05/27/2021

CONSTRUCTION PERMIT Work Description:

Applicant: Druther s Construction, LLC

Address: 105 Jack Creek Rd

Grants Pass OR 97526

(541) 441-2029 Phone:

andrew.olson2002@gmail.com Email:

Primary Contractor: Druther s Construction, LLC

Installer License: 39140

Address: 105 Jack Creek Rd

Grants Pass OR 97526

(541) 441-2029 Phone:

Email: andrew.olson2002@gmail.com

AXIS DEVELOPMENT 1266 Ellison Loop, Merlin, OR 97532 Owner: **Property Address:**

Address: 116 CAMBRIDGE DR.

GRANTS PASS OR 97526

Parcel: 350616B000011000 - Primary 35 Range: 06 Section: 16 Township:

3.06 ACRES Well Lot Size: Water Supply:

Zoning: N/A City/County/UGB: County

Land Use Approval: N/A

I-5 TAKE MERLIN EXIT TO MERLIN GALICE RD TO PLEASANT VALLEY RD TAKE L ON RUSSELL **Directions to Property:**

RD. TAKE L ON ELLISON LOOP

Category of Construction: Single Family Dwelling

	Existing		Proposed	
Use of Structure:	0		4 BDRM SFR	
Number of Bedrooms:	N/A		4	
System Specifications				
Type:	Standard			
Max Peak Design Flow:	450 gpd.	Proposed Flow:		450 gpd.
Min Septic Tank Volume:	1000 gal.	Min Dosing Tank Volume:		N/A
Drain Field Specifications				
Drain Field Type:	Standard	System Distribution Type:		Equal
Drainfield Sizing	N/A	Distribution Mothod:		Foual

Drainfield Sizing: Distribution Method: ∟guai NFILTRATOR CHAMBERS QUICK4 EQUALIZER 24 Media Depth: N/A Media Type: 225 linear ft. N/A Trench Length: **Rock Above Pipe:** 30 in. Max Depth: Undisturbed Soil BetweenTrenches: 8 ft. Min Depth: 18 in. N/A Capping Fills-Min Depth of Fill Material:

3/28/25:11:11:20AM ONS OnsiteCSC pr Date Certificate Issued: 05/27/2021

Work Description: CONSTRUCTION PERMIT

Conditions of Approval

- 1.The system must be installed by the property owner or a licensed sewage disposal business (installer).
- 2. Vehicular traffic and livestock must be restricted from the system area.
- 3.All roof drains must be directed away from the system
- 4.All tanks must be tested for watertightness and have a water-tight riser to the ground surface. Twenty- inch minimum diameter if less than 36-in deep. Thirty-inch minimum diameter if greater than 36-in deep. Maintain access to septic tank for pumping and service.
- 5.Meet all required setbacks
- 6. The system must be installed in the area approved during the site evaluation and in accordance with the construction plan approved by the agent, including any changes made by the agent.
- 7.All work is to conform to OAR 340, Division 71 and 73. Make no changes in system location or specifications without approval by the agent.
- 8.For product approval information and manufacturer installation requirements see DEQ website at: http://www.oregon.gov/deg/Residential/Pages/Onsite.aspx
- 9.A minimum 18-gauge, green-jacketed tracer wire or green color-coded metallic tape must be placed on top of the effluent sewer or pressure transport pipe from tank to drainfield.
- 10.Effluent sewer. The effluent sewer must extend at least 5 feet beyond the septic tank before connecting to the distribution unit. It must be installed with a minimum fall of 4 inches per 100 feet and at least 2 inches of fall from one end of the pipe to the other. In addition, there must be a minimum difference of 8 inches between the invert of the septic tank outlet and either the invert of the header to the distribution pipe of the highest lateral in a serial distribution field or the invert of the header pipe to the distribution pipes of an equal distribution absorption field.
- 11. Header pipe from Distribution or Drop Box must be minimum 4-ft length, level, and bedded.
- 12. Each drainfield trench must be level within a tolerance of plus or minus 1-inch.
- 13. Maximum length of an individual trench is 150-feet.
- 14. Equal distribution, all trench bottoms must be at the same elevation. Use Distribution box(es).
- 15.A pre-cover inspection of the installed absorption facility (prior to backfill) is required.
- 16.A final inspection request and notice (FIRN) form including a detailed and accurate as-built plan of the constructed system and a list of all materials used in the construction of the system must be completed and submitted prior to requesting a final inspection.
- 17. Photos of the septic system components must be submitted along with the FIRN.
- Installation of this onsite wastewater treatment system has been determined to comply with the applicable requirements in Oregon Administrative Rules Chapter 340, Divisions 071 and 073 and the Conditions of Approval above.
- 1. In accordance with Oregon Revised Statute 454,665, this Certificate of Satisfactory Completion is issued as evidence of satisfactory completion of an onsite wastewater treatment system at the location identified above.
- 2. Issuance of this Certificate does not constitute a warranty or guarantee that this onsite wastewater treatment system will function indefinitely without failure. Conditions imposed as permit requirements continue for the life of the system.
- 3. The area of the initial and the identified replacement area must not be subjected to activity that is likely to adversely affect the soil or the functioning of the system. Such activities may include, but are not limited to, vehicular traffic, livestock, covering the area with asphalt or concrete, filling, cutting, or other soil modification activities.
- 4. This onsite wastewater treatment system that be connected to the facility referenced herein within 5 years of the issuance of this Certificate of Satisfactory Completion (CSC) or rules for authorization notices, alteration permits, or construction-installation permits as outlined in OAR 340-071-0160, 340-071-0205, or 340-071-0210 apply, including payment of an additional fee.
- 5. This system must operate in compliance with OAR Chapter 340, Division 071 and must not create a public health hazard or pollute public waters.
- 6. Unless otherwise required by the agent, the system installer must backfill (cover) this system within 10 days after the issuance of this Certificate of Satisfactory Completion.

Certificate of Satisfactory Completion

System Inspection: Yes Operation of Law - 7 Days Notice: No Pre-Cover Inspection Waived Per 340-071: No

Comments: N/A

3/28/25:11:11:20AM ONS OnsiteCSC pr

Date Certificate Issued: 05/27/2021

Work Description: CONSTRUCTION PERMIT

Issued By: Gabriel Kasiah, Natural Resource Specialist

Gabriel Kasiah

CALL BEFORE YOU DIG...IT'S THE LAW

Effective Date:

05/27/2021

ATTENTION:Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)

3/28/25:11:11:20AM ONS_OnsiteCSC_pr

Final Inspection Request and Notice - Septic ID: 463-21-000123-PRMT

Pursuant to the requirements within ORS 454.665, OAR 340-071-0170 and OAR 540-071-0175, the system installer and/or the permittee must notify the Department of Environmental Quality (or its authorized Agent) when the construction, alteration or repair of a system for which a permit was issued is completed and prior to backfilling or covering the installation. The Department (or Agent) has ? days to perform an inspection of the completed construction installation following the official notice date, unless the Department (or Agent) elects to waive the inspection and authorizes the system to be backfilled. Receipt and acceptance of this completed form by the Department (or Agent) establishes the official notice date of your request for the pre-cover inspection. Faxed copies are acceptable for importion request purposes only. Originals must be received before a Certificate of Satisfactory Completion is assued. Please complete sections 1 through 4 on the form and return it to the office that is used the permit. Forms


SECTION	2: Sys	tem Comp	onent	Specif							Water tight
A. Tanks/Pun						system	n Type:	-			Dates-17-21
		1000		ompartm			Manufacturer:	Sick	the Roody Mit		Date:
	Volume	Model/Manu	-	ompartm	encs.		Float(s)Type(1)		Model/Manuf.		
Pump(s)	ne:	perocernane			_		Float(s)Type(2)		Model/Manuf.		
-			_								
Piping	200		-	-	No	IDian	notor: C/ II	TAST	Marother: 3034	The last	length: 101
Effluen		(tank to dra		-	No		eter:	-	MMOther:		Length:
	Press	ure Transpo	rt Pipe	100	lan.	- Porting	-	0000			
Secondary Tr			_	-				_	[Container Dim	ensions:	
	Filter**	Charles Committee	(0)	Type:	W 1000			_	Commence and		Length:
Underdrain pipe Dismeter:		1000000	M/Other	-					Length::		
		Diameter:		1000000	ASTMBOURT.						
Internal	Pump	HP:		200000	Manufa						
Flo	ats(1)	Type:		Modeli	Manufa	cturer					
Flo	ats(2)	Type:	100	Model	Manufa	cturer					
	L		5-								
	ATT	res (%)	/	Model:							
Certified M	aint. F	rovider Nan	10:								
ation and M	aint.	ontract Rec	elved?	Yes	No						
	_						-	_		_	
field Media	1000		-	1							
T	pe (G	iravel, Pipe	or page	native?	P In	FIL	+ for Ea	24	57 total ch	enha	\$
stribution 8	3	No No		-	1000	Maria Para		III III			
	100	s No									
Drop B	OX 10	1000			2000	1	STM#/Other:	2			Length: 41
	20 Yes) No	D	ameter	1113	- IA	O I MIN'UNION	SUS	4		bougar A.

W Tanks(s) were tested for water-tightness after installation and passed in accordance with OAR 340-073-0025(3) Attach sieve analysis for Underdrain Media and Filter Sand

D.

SECTION 3 - As Built Plan

AS-SUB, Y PLAN OF THE CONSTRUCTED SYSTEM. Invitrale the direction of NORTH. Show locations of all wells within 200 feet of the system. Show system solback distances from properly lines, shoutures, wells, shwerns, etc.



SECTION 4 - Construction was performed by (Signature Required)

I certify that the information provided on both pages of this document is correct and that the construction of this system was in accordance with the permit and the rules regulating the construction of onsite wastewater treatment systems (OAR Chapter 340, Divisions 71 and 73).

icensed Installer: You	No	Licenser 39H40	Certification		Part of the last o
twner/ Certified Signatustaller:	" A	- 0-	Oate: 5-25-21	Phone	*541-441-2029
ECTION 5 - Office Us	_		Installer/Owner (Permittee) Yes	- INo	Dute:
otice Accepted Yes	No	Date:	Notified: 105	lwo .	Lieux.
io, Reason for Non					
Acceptance:					







Septic Permit Installation Permit - Residential - New

463-21-000123-PRMT

Josephine Onsite Septic Program 700 NW Dimmick Street Suite A

Grants Pass, OR 97526 541-474-5444

Fax: 541-474-5422 onsiteseptic@josephinecounty.gov Website: josephine.or.us

Date issued: 4/22/21 Expiration date: 4/22/22

Work description: CONSTRUCTION PERMIT

Applicant: Druther s Construction, LLC

Address: 105 Jack Creek Rd

Grants Pass OR 97526

Phone: (541) 441-2029

Email: andrew.olson2002@gmail.com

Primary contractor: Druther s Construction, LLC

Installer License: 39140

Address: 105 Jack Creek Rd

Grants Pass OR 97526 (541) 441-2029

Phone: (541) 441-2029
Email: andrew.olson2002@gmail.com

Business License: N/A

Owner: AXIS DEVELOPMENT Property address: 0 Ellison Loop 14, Merlin, OR 97526

Address: 116 CAMBRIDGE DR.

GRANTS PASS OR 97526

Parcel: 350616B000110 - Primary Township: 35 Range: 06 Section: 16

3.06 ACRES Well Lot size: Water supply: N/A County Zoning: City/County/UGB: Land use approval: N/A County: N/A Action: New Type of application: Construction Permit - Residential System failing: N/A Septic tank last pumped: N/A

Comments: N/A

Directions to property: I-5 TAKE MERLIN EXIT TO MERLIN GALICE RD TO PLEASANT VALLEY RD TAKE L ON RUSSELL

RD. TAKE L ON ELLISON LOOP

Category of construction: Single Family Dwelling

	Existing	Proposed
Use of structure:	0	4 BDRM SFR
Number of bedrooms:	N/A	4

System Specifications

Type:StandardATT description:N/AMax peak design flow:450 gpd.Proposed flow:450 gpd.Min septic tank volume:1000 gal.Min dosing tank volume:N/A

Drain Field Specifications

Drain field type:StandardSystem distribution Ttpe:EqualDrainfield sizing:N/ADistribution method:EqualMedia type:Other - Indicate Product/ManufacturerMedia depth:N/A

Media type description: INFILTRATOR CHAMBERS QUICK4 EQUALIZER 24

Trench length:225 linear ft.Rock above pipe:N/AMax depth:30 in.Undisturbed soil between trenches:8 ft.Min depth:18 in.Capping fills-min depth of fill material:N/A

CALL BEFORE YOU DIG...IT'S THE LAW

ATTENTION:Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)

Date issued: 4/22/21 Expiration date: 4/22/22

Work description: CONSTRUCTION PERMIT

Conditions of approval

- 1. The system must be installed by the property owner or a licensed sewage disposal business (installer).
- 2. Vehicular traffic and livestock must be restricted from the system area.
- 3.All roof drains must be directed away from the system
- 4.All tanks must be tested for watertightness and have a water-tight riser to the ground surface. Twenty- inch minimum diameter if less than 36-in deep. Thirty-inch minimum diameter if greater than 36-in deep. Maintain access to septic tank for pumping and service.
 - 5.Meet all required setbacks
- 6.The system must be installed in the area approved during the site evaluation and in accordance with the construction plan approved by the agent, including any changes made by the agent.
- 7.All work is to conform to OAR 340, Division 71 and 73. Make no changes in system location or specifications without approval by the agent.
- 8.For product approval information and manufacturer installation requirements see DEQ website at: http://www.oregon.gov/deq/Residential/Pages/Onsite.aspx
- 9.A minimum 18-gauge, green-jacketed tracer wire or green color-coded metallic tape must be placed on top of the effluent sewer or pressure transport pipe from tank to drainfield.
- 10.Effluent sewer. The effluent sewer must extend at least 5 feet beyond the septic tank before connecting to the distribution unit. It must be installed with a minimum fall of 4 inches per 100 feet and at least 2 inches of fall from one end of the pipe to the other. In addition, there must be a minimum difference of 8 inches between the invert of the septic tank outlet and either the invert of the header to the distribution pipe of the highest lateral in a serial distribution field or the invert of the header pipe to the distribution pipes of an equal distribution absorption field.
 - 11. Header pipe from Distribution or Drop Box must be minimum 4-ft length, level, and bedded.
 - 12. Each drainfield trench must be level within a tolerance of plus or minus 1-inch.
 - 13. Maximum length of an individual trench is 150-feet.
- 14. Equal distribution, all trench bottoms must be at the same elevation. Use Distribution box(es).
- 15.A pre-cover inspection of the installed absorption facility (prior to backfill) is required.
- 16.A final inspection request and notice (FIRN) form including a detailed and accurate as-built plan of the constructed system and a list of all materials used in the construction of the system must be completed and submitted prior to requesting a final inspection.
- 17. Photos of the septic system components must be submitted along with the FIRN.

Onsite Permit 463-21-000123-PRMT

Date issued: 4/22/21 Expiration date: 4/22/22

Work description: CONSTRUCTION PERMIT

This Construction-Installation Permit authorizes the property owner to construct an onsite wastewater system specified above.

Rules, Approved Material Listing; and Database of Licensed Installers can be accessed at: http://www.deg.state.or.us/wg/onsite/onsite.htm

General Conditions And Requirements For All Permits: Onsite Construction-Installation Permits are valid for one year from the date of issuance. The expiration date is noted on this permit. Renewal of a permit may be granted if an application for permit renewal is received before the permit expiration date. Reinstatement of a permit may be granted if an application for permit reinstatement Is received within one year after the permit expiration date. Transfer of a permit from the permittee to another person may be granted if an application for permit transfer is received before the permit expiration date and no other changes to the permit are necessary.

Installation Requirements: The drainfield must be installed in undisturbed native soil. No alterations of the natural site conditions such as soil removal or filling, or slope/topography alterations within the approval areas for both the initial and replacement systems are allowed, unless otherwise authorized by the Agent. Do not install system when soil moisture, high groundwater, adverse weather, or other conditions that could affect the quality of installation or reliability of the system are present. If such conditions are present and there is a need for sewage disposal at the site, the septic tank can be utilized as a temporary holding tank as outlined in 340-071-0160(9).

Inspection Requirements: The system installer and/or the permit holder must notify the permitting Agent when the construction, alteration, or repair of a system for which a permit was issued is completed (except for the backfilling or covering of the installation). The permitting agent has 7 days to perform an inspection of the completed construction after the official notice date, unless the permitting agent elects to waive the inspection and authorizes the system to be backfilled earlier. Receipt and acceptance of a completed Final Inspection Request and Notice form by the permitting agent establishes the official notice date of your request for the final inspection. Faxed copies are acceptable for inspection request purposes only. Originals must be received before a Certificate of Satisfactory Completion can be issued.

System Backfill Requirements: The system is to be backfilled or covered as follows: * Only after the permitting agent has approved the construction installation, * or the inspection has been waived * or the Certificate of Satisfactory Completion (CSC) has been issued by operation of law (where the inspection has not been conducted within 7 days of notification of completed installation).

Unless otherwise required, it is the system installer's responsibility to backfill the system within 10 days after inspection and issuance of the CSC. Backfill must be carefully placed to prevent damage to the system. The backfill must be free of large stones, frozen clumps of earth, masonry, stumps, waste construction materials, or other materials that could damage the system. Be sure that the untreated building paper, filter fabric, or other material approved by the agent is completely covering all drain media where required prior to backfill. The system can be connected to and placed into service once it has been properly backfilled and the CSC has been issued.

Initial and Replacement Areas — Protection: The installed subsurface absorption field and designated replacement areas must be protected and kept free of development such as roadways, covering with asphalt or concrete, filling, cutting, or other soil modifications.

Gabriel Kasiah 4/22/21

State of Oregon Department of Environmental Quality

SITE PLAN FOR CONSTRUCTION / INSTALLATION

EQ.	Dramady Oumar	Axis Deutopant	Site ID:
ite Plan Must Be Current	Property Owner.	city: Grats Pess	County: Susphie
ite Address: Ellisan luse			
ownship: 35	Range: 06		Tax Lot
cres: 3.06 Subdivision:	Russell Estelis	Lot:	Block
以表示可能的证明的证明的证明的证明的证明的证明的		医多种性 医多种性 医多种性 医多种性 医多种性 医多种性 医克里特氏 医克里氏病 医克克氏病 医克克克克氏病 医克克氏病 医克克氏病 医克克氏病 医克克氏病 医克克氏病 医克克氏病 医尿管皮性原生原生性原生原生原生原生原生原生原生原生原生原生原生原生原生原生原生原生原	EDTY LINES AND DIMENSIONS
cale: 1 Square = 20 Fe	et SITE P	PLAN MUST SHOW ALL PROPE	ERTY LINES AND DIMENSIONS
E			
E Well	403,56		-/ . (
	1.	: 5/0pe-	1
100'-1	5/12	(· · · · · · · · · · · · · · · · · · ·	`\\·
1. 140>.	1		
1 /10	Tot?	Dive	. 795
\	12 Acce 1.42	y . 3/ Short	
50	B/ / D)		Lot #14
1000 Set III (1)	HEADER	PIPE	
11. 10,000	107	MEN	
Corners	d be		
40%	Tay		
89	DISTRIBUTED A	1 - 415 29	
SAITO (50)	y) Back		
TRACERW	TRE	8	
8	/ ·\····	Using	Infliction Eazy
· · · / · . OV.		Chor	ces for proposit.
15.2	V· · · / ·	Facil	· or of piron
\ Eq.	/ /		
	!		clander wet
	/	980 980 F F F R 80 F F F	
	\		
			g
certify that the above info	rmation is accurate to	the best of my knowledge.	This site plan is based on actu
measurements and condition	ons on the site.	α 1	
am the 🔲 Owner or 🔯	No. 15 - 25 - 1 Amount No.	ame (please print):	Ursh



Application for Onsite Sewage **Treatment System**

700 NW Dimmick Street, Suite B Grants Pass, OR 97526 541-474-5444

For ONSITE SEPTIC Use Only:	Date Stamp
Date received	
Fee paid	
Receipt number	
Application number	
Date of 1st response	
Date of 2 nd response	
Date of final response	
Date of completion	
Scanned Data Entry	

	541-474-5444	Scanned	Data Entry	
	A. Property Ow			
Axis Perelprent	Mailing Address (Street or PO Box, Ci	ty, State, Zip Code)	97526	541-660-9541 Phone Number
		erty Description		
Township Range Soly Lie County	Section Tax Lot Result Estates Subdivision Name		Account Number	Acreage or Lot Size Block
Property Address: O E//Ra	•	City		State Zip Code
Directions to Property:		Δ Ι Δ	A Please & Vol	en lot # 14 sign.
	Left on Ellism 1	A STATE OF THE PARTY OF THE PAR		Lu lut 111 sign.
	2. Existing Facility / Propose Proposed Facility:	ed Facility / Wa	ter Information Water Supply	
Existing Facility:	Single Family	Residence	□Public _	
☐Single Family Residence	L _l Single Family	Residence		lame
Number of Bedrooms	Number of Bedroom	ns	Private V	Well, Spring, Shared
□Other	□Other			
	D. Type of	f Application		
□Site Evaluation Construction □Permit Repair □Major □Minor □Alteration Permit □Major □Minor	□Renewal Permit □Existing System Evaluation □Permit Transfer □Permit Reinstatement		☐ Replacing a M Mobile Home or I	an Existing System Not in Use Sobile Home or House with Another House of One or More Bedrooms ship ousing
If the required fee and attachmen	nts are not included with this applied entrance to the property. Flag	ication, it will be rand number the tes	eturned to you as in st holes.	complete. Post a flag or sign
December of continue I contify that the	to enter onto the above described	correct, and hereby	y grant the Josephin sole purpose of this	e County Onsite Septic and application. Onder, Olson 2012 as small applicant's E-mail Address
Applicant is the □Owner	Authorized Representative	10	d Septic Installer	Padrer Olsa
		Installer's N	as construction	JAOHN UISh

State of Oregon Department of Environmental Quality

SITE PLAN FOR CONSTRUCTION / INSTALLATION

e Address: Ellison lugar wnship: 36	Range: 06	Section: 10	Tox Low	
res: 3.06 Subdivision	· Russell Estelis	Lot: 14	Block:	
res: 5.06 Subdivision			*********	SERBERS SERBERS.
ale: 1 Square = <u>20</u> F	eet SITE	PLAN MUST SHOW A	LL PROPERTY LINES	AND DIMENSIONS
ale, I Qual V)	
A				
Wel	I true for		_/ (
	403.56			
	-	5 lope	1.	
· 64 100	.80,			
1071	1 Ren 12	or. July		5/18
/ with	1 20 1 10 H	2	5/me. 1.	100
50	1/2, 1,20	//	Tot #10	1 PR
1000 3000	Kill I	/ //		
10,00		5%		
Enrych	FL A per			
907	2100	21)		
188 3	140° W	ell - 415.		
/ 3//				
				-2211
			Using Intili	retor EULY
			Charles F	r. prentvill.
150			Equil diste	pution
4	. \ \		57 Clambers	total .
	····		autodge This site r	lan is based on act
l certify that the above measurements and cond	information is accurate	e to the best of my ki	Ander Olsm	

NOTICE AUTHORIZING REPRESENTATIVE



(Property Owner/Print Name) agent in performing the activities necessary to obtain all onsite wastewater treatment program services provided by the Department of Environmental Quality on the property described below in accordance with OAR chapter 340, division 071. I agree that any costs not satisfied by the Authorized Representative are my responsibility and I authorized DEQ agents to conduct required business activities on said property.
PROPERTY IDENTIFICATION:
Ellison los Reussell Estatus Subdivision (Property Situs or Road Address)
And described in the records of Sosephile County as:
Township <u>36</u> Range <u>06</u> Section <u>/6</u> Map ID Tax Lot #(s) <u>00/00</u>
PROPERTY OWNER:
Printed Name: AXXIS DEVELOPEMENT INC.
Address: 116 Cambaidge Dr.
City, State, Zip: 6. P. OR. 97526
Phone: 541-660-9541 Email: JWEST 1249 & GMAIL: Com
Signature: DusulA
AUTHORIZED REPRESENTATIVE:
Printed Name: Andrew Olson
Address: P.O. Box 1586
City, State, Zip: Greats Pass, OB 97528
Phone: 541-441-2029 Email: andrew-olsen 2002 Dymails com
Signature: Accomp



Statement of Site Status

Name:	Andrew	Olson		
Address: _	O Ellisur	loop Lot	#14	
City: b	roads Pess		State: 0 R	Zip Code: 97526
Township	. 31	Range:	Section: 16	Tax Lot: _00/00
County: _	Josephie		_	
system ha	s not been cut,	filled or altered in	tial and replacement any way since the or site Septic Program.	onsite sewage disposal riginal site evaluation


Date: 3-15-21

	SECTION 1 - TO BE COMPLETED BY APPLICANT (may be filled in electronically by tabbing to each field)
1.	Applicant Name/Property Owner: AXX/S DEVELOPEMENT INC
	Mailing Address: //b Combudse Dec.
	City, State, Zip: 6.01-55 02. 97526
	Telephone: 541-660-9541
	Property Information:
	County: JOSEPHANE Tax Lot No.:
	Township: Range: Range: Rection: 376
	Physical Address:
	Block: RUSSEII Rd to RUSSEII Rd ESTATES 3-40
	Subdivision Name (if applicable): KUSSELL Rd. ESHASTES
	This proposed facility is for:
	An individual, single-family dwelling.
1	Other, Describe the type of development, business, or facility and the provided services or products: I Lux
1	FOR All SEPTIC PERMITS PER JAMES/MAKK
.1	Permit or approval being requested:
۷.	Construction-Installation permit for: Lot New Construction Repair Alteration
,	Non-mater, coming for illety requires (for example, pit pring/woult toilet for comparounds)
	Non-water -carried facility requests (for example, pit privy/vault toilet for campgrounds).
	Authorization Notice for: Replacement of dwelling Bedroom addition
	Other changes in land use involving potential sewage flow increases
	SECTION 2 - TO BE COMPLETED BY CITY OR COUNTY PLANNING OFFICIAL
5.	Property Zoning: Tural residential Zoning Minimum Parcel Size: 2.5 acres
6.	The facility is located: inside city limits inside UGB outside UGB
	If inside UGB, the proposed facility is subject to:
	☐ City jurisdiction ☐ County jurisdiction ☐ Shared City/County jurisdiction
7.	Does the proposed facility comply with all applicable local land use requirements: Yes No
	If you answered "Yes" above, was this compliance based on:
	Outright compliance with local comprehensive plans and land use requirements (provide a citation to the applicable provisions)
	Conditional approval (provide findings and citation or attach a copy of the applicable land use decision)
	Measure 49 waiver (provide Department of Land Conservation and Development approval number)
	Either provide reasons for affirmative compliance decision or attach findings of fact: Section 19.101.020.
-	Tice: Permitted uses - Single family dwelling or manufactured durellen
6	O identified on the statewide wet lands inv-contact DE before be
8.	Planning Official Signature: Anoumann.
	Print Name: Unnie Meumann Title: Dept. Spec.
	Telephone: 541-474-5109 x 3412 Date: 3-19-21 Josephine County P. 700 NW Dimmick Str.
	Suite C
	Grants Pass, OR or



Not Secure — alt.co.josephine.or.us











600

300 400

500 800

100 200

CANCELLED:

N.W.1/4 SEC.16 T.35S. R.6W. W.M. JOSEPHINE COUNTY



#14



Residential Septic Site Evaluation Approval

248-19-000704-EVAL

DEQ Medford Office 221 Stewart Avenue Suite 201 Medford, OR 97501 541-776-6010

Replacement Area

OnsiteMedford@deq.state.or.us Website: oregon.gov/deq

Date issued: 11/13/2019

Application status: Site Evaluation Approved
Work description: SITE EVALUATION (LOT #14)

Applicant: WEST, JOHN

Address: 116 CAMBRIDGE DR

GRANTS PASS OR 97526

Phone: 5416609541

Email: JWEST1249@GMAIL.COM

Owner: JOHN WEST Property address: 1760 Russell Rd, Merlin, OR 97532

Address: 116 CAMBRIDGE

GRANTS PASS OR 97526

Parcel: 3506090000100 - Primary Township: 35 Range: 06 Section: 9

Lot size:N/AWater supply:WellZoning:N/ACity/County/UGB:N/A

County: Josephine

Directions to Property: MERLIN TO PLEASANT VALLEY RD. TO RUSSELL RD. TO COMBS DR., GREEN FARM GATE

ON RIGHT

Proposed use of structure: 4 BEDROOM SFR

Category of construction: Single Family Dwelling

General Specifications

Special Requirements

Max peak design flow:450 gpd.Proposed gallons per day:450 gpd.Min septic tank volume:1000 gal.Min dosing tank volume:N/A

System Specifications Initial System Replacement Area

System type:StandardStandardSystem distribution type:EqualEqualDistribution method:EqualEqualTrench SpecificationsInitial SystemReplacement Area

 Trench linear feet:
 225 linear ft.
 225 linear ft.

 Max depth:
 30 in.
 30 in.

 Min depth:
 18 in.
 18 in.

Drainfield type: Standard Standard

Initial System

CALL BEFORE YOU DIG...IT'S THE LAW

ATTENTION:Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)

Date issued: 11/13/2019

Application status: Site Evaluation Approved
Work description: SITE EVALUATION (LOT #14)

THIS IS NOT YOUR PERMIT. A Construction/Installation permit is required before you construct your system. Please contact this office when you are ready to apply for a construction/installation permit. We cannot sign off on any Building Codes forms until we issue your permit.

This site approval runs with the land and will automatically benefit subsequent owners. This site approval is valid until the approved system is constructed under a DEQ construction permit or unless the site is altered without approval from this office. Alterations/excavations/lot line adjustments made to the site, or placement of wells or utilities, etc., may invalidate this approval

If you disagree with the decision of this report, you may apply for a site evaluation report review. The application for a site evaluation report review must be submitted to DEQ in writing within 60 days after the site evaluation report issue date and must include the site evaluation review fee in OAR 340-071-0140 Table 9A. A senior DEQ staff person will be assigned the site evaluation report review application.

You may apply for a variance to the onsite wastewater treatment system rules. The variance application must include a copy of the site evaluation report, plans and specifications for the proposed system, specify the rule(s) to which a variance is being requested, demonstrate the variance is warranted, and include the variance fee in OAR 340-071-140 Table 9C. A variance may only be granted if the variance officer determines that strict compliance with a rule is inappropriate or special physical conditions render strict compliance unreasonable, burdensome or impractical. A senior DEQ variance officer will be assigned the variance application.


Marty Easter

Onsite Wastewater Specialist

11/13/19

CALL BEFORE YOU DIG...IT'S THE LAW

ATTENTION:Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)







Application for Onsite Sewage Treatment System

Department of Environmental Quality 221 Stewart Ave., Ste. 201 Medford, OR 97501

Phone/TTY: (541) 776-6010

Date Stamp:	For DEQ Use Only:
	Date Received
	Fee Paid 7 800, 00
	Receipt Number
	Application Number 900104
	Date of 1st Response
	Date of 2nd Response
	Date of Final Response
	Date of Completion
	Scanned Data Entry

	Fax: (541) 776-6262	Scanned Data Entry
	A. Property	Owner Information
John WEST Name	Mailing Address (Street or PO B	ox, City, State, Zip Code) Phone Number
		operty Description
Township Range	Section Tax Lot Russen Rd. EsTA Subdivision Name	Tax Account Number Acreage or Lot Size
Property Address: Address	ess A O I	MERCIN OR 97532 State Zip Code
Directions to Property:	RIGHT	Valleyed. to Kussell Rd. to Combs Dr.
		posed Facility / Water Information
Existing Facility: Single Family Resident Number of Bedrooms	Proposed Facili	y Residence Public Name
Other	Other	Well, Spring, Shared
Site Evaluation Construction Permit Repair Permit	Renewal Permit	Authorization Notice for: Connecting to an Existing System Not in Use Replacing a Mobile Home or House with Another Mobile Home or House
Major Minor Alteration Permit Major Minor	Permit Reinstatement	The Addition of One or More Bedrooms Personal Hardship Temporary Housing Other - Please Specify
Major Minor Alteration Permit Major Minor Minor If the required fee and at with your name and addition	ttachments are not included with this a ress at the entrance to the property. Fl	The Addition of One or More Bedrooms Personal Hardship Temporary Housing Other - Please Specify pplication, it will be returned to you as incomplete. Post a flag or sign ag and number the test holes.
Major Minor Alteration Permit Major Minor If the required fee and at with your name and addi	ttachments are not included with this a ress at the entrance to the property. Fl	The Addition of One or More Bedrooms Personal Hardship Temporary Housing Other - Please Specify pplication, it will be returned to you as incomplete. Post a flag or sign ag and number the test holes. It is correct, and hereby grant the Department of Environmental Quality escribed property for the sole purpose of this application.
Major Minor Minor Alteration Permit Major Minor Mi	ttachments are not included with this a ress at the entrance to the property. Fly that the information I have furnished to permission to enter onto the above do not be above	The Addition of One or More Bedrooms Personal Hardship Temporary Housing Other - Please Specify pplication, it will be returned to you as incomplete. Post a flag or sign ag and number the test holes. It is correct, and hereby grant the Department of Environmental Quality
Major Minor Minor Alteration Permit Major Minor Mi	ttachments are not included with this a ress at the entrance to the property. Fly that the information I have furnished to permission to enter onto the above do so that Legibly Light Dil. G. P. 975	The Addition of One or More Bedrooms Personal Hardship Temporary Housing Other - Please Specify

FIELD WORKSHEET

Name: Applic RE: SITE EVALUATION REPORT for Parcel #: 35 0609 0	eation No.: 248-19-000704-EVADate: 11/5/19
Commercial Facility: Yes No Parcel Size: 3.66ac-	
APPROVED SYSTEM	SPECIFICATIONS
Design flow: 450 gpd Max Number of bedrooms:	Max Number of Employees:
Initial System	Replacement System
Standard Capping Fill Bottomless Sand Filter Conventional Sand Filter/ATT Other	Standard Capping Fill Bottomless Sand Filter Conventional Sand Filter/ATT Other
Tank:	Tank: ☐ 1,000 gal. ☐ 1,500 gal. ☐ 2 compartment ☐ Othe ☐ effluent pump required ☐ effluent filter required
Distribution Method: ☐ Equal ☐ Serial ☐ Pressurized	Distribution Method:
Absorption facility: bs total linear feet	Absorption facility: 225 total linear feet
linear feet per 150 gallons projected daily sewage flow	linear feet per 150 gallons projected daily sewage flow
30 " Max Depth	" Max Depth " Min Depth
 Both the initial and replacement disposal areas are to be predisturbance of natural soil conditions. The area must not be subjected to excessive saturation due surfaces, roads, driveways, and building down spouts. Placement of a well within 100 feet of the approved areas remarks. A curtain drain is required, a minimum of feet and inches of the curtain drain must be a minimum of inches of the system must be installed during dry soil conditions. The system must be installed during dry soil conditions. System must be installed between June 1 and October 1 	may invalidate this approval. above the highest disposal trench. s deep, and installed in accordance with OAR 340-071- only.
Inspector: M. Roske	

PIT No.	рертн	TEXTURE	SOIL MATRIX COLOR AND CONDITIONS ASSOCIATED WITH SATURATION, ROOTS, STRUCTURE, EFFECTIVE SOIL DEPTH, ETC.
	0-15	L	7.5 YR 2.5/3, WSBKY, Roots IVF, F. M, &CAS 2.5 YR 3/6, WSBKY, Roots IVF, F. &CAS 2.5 YR 3/6, WSBKY, Roots IVF, &CAS - Roch Fing 30%, ESD-49
Fest Pit 1	15-41	CL	2.5YR 3/6, WSBhy Roote IVF, F, &CAS
Test	41-49	CL	2.54R 316, WSBKY, Roots IVF, Orchs - Roch Frog 30%
			ESD-49
			Similar to Test Pit 1
Pit 2			
Test Pit 2			
Fest Pit 3			
Test		3	
	,		
Test Pit 4			
Test			
Test Pit 5			
Test			
Test Pit 6			
Test			
Lands	cape Notes	::	
	CI	1 >	
	Site Notes	1-2	Aspect: Groundwater Type: Permanent Temporary
	ste Notes 5+ 14	•	

SITE PLAN

							/. ,T	oL.	·									•/	•/			•	•			
							1	1										./	./							
							2	1											/ /							
							./	· . ,	1.				ċ						/	/.						
		+				٠		1		+										1.1						
		٠						. ,	/.	1					٠					./	//					
									./	. ,	C. Salar										11	<i>/</i> .		(ree	ek	
										/	. /	1.									./	1	-)	NWho	ik Jak	
									•	. ,	/.											/· /	/	1^^	A Jou	2
		٠				٠				٠	./		3/		٠	٠	٠		٠	٠	٠	./	/-/			
		٠			٠						٠	1		1	٠	٠	٠				٠		1	~		
				٠.								. /	/.	. /	1.				:				./			
													./		./									;		
														/												
										. <	,			. ,	/.	٠,	1									
										. ,		1	`,	4/	.5	×.	./	1								
												1	En)		\$										
											\				`	30)	/		1							
										. /				21	/		:/	/	. /	A CONTRACTOR OF THE PARTY OF TH						
				•	•		•						50		4	/	go	. (/	1	/·					
•						•		•	•	•			/• [. 5	tole	11 5	/		1	1.	/		•			
							•	٠	•			•		•		1-2	1	/		1		1	•	• 1		
				٠	٠				•	٠	•	•	•	./		٠	•	• `	[Tip	(./	./	/.			
				٠	٠	٠	•		•	*	٠	•		•	• /	•	`	\	.7	/	- Carleson	marker of the same	1	10.W	vell	
	De	te: _11	1131	19	Sigi	ned	(10)	(0)	ereptive:	EST STOR	٠				٠	8	5	0.	.\		٠	./	-	· · · ·	W	
	DY	D.E.)				· ·	7						•			. /	-1					/	7	(8)	
	PL	N AF	PRO	VED														٠	/	. 10			• /			
		• /																		10	:4:	61	4 K	e pair	Arca.	S.
					٠	٠									٠						٠		. D	·	Arca.	
						٠					٠									+						
				•																						
•	• •	٠		•	•	•			•	٠	•	•	•	•	•	٠	•	•	٠	•	٠	•		•		
				•	•	•			•	•				•	•											
•				•					٠			•					•		٠		•		•			
				•							٠												٠			
		•		٠		٠	٠		•	٠	٠	٠			٠	٠	٠		٠	٠	٠	٠		•		
		٠			٠	٠				٠	٠				٠											



Onsite Site Evaluation Application Verification

248-19-000704-EVAL

DEQ Medford Office 221 Stewart Avenue Suite 201 Medford, OR 97501 541-776-6010 OnsiteMedford@deq.state.or.us

nsiteMedford@deq.state.or.us Website: oregon.gov/deq

Application created: 9/25/19

Parcel Nbr:

3506090000100

Site Address:

 $1760 \; \text{RUSSELL RD}, \, \text{MERLIN}, \, \text{OR} \, \, 97532$

Owner:

JOHN WEST

(541) 660-9541

Applicant:

WEST, JOHN

116 CAMBRIDGE DR

GRANTS PASS, OR 97526

Phone:

(541) 660-9541

Email:

JWEST1249@GMAIL.COM

Licensed Professional(s):

No Licensed Professionals Designated

Category of Construction:

Single Family Dwelling

County: Josephine

Directions: MERLIN TO PL

MERLIN TO PLEASANT VALLEY RD. TO RUSSELL RD. TO COMBS DR., GREEN FARM GATE ON RIGHT

Acreage or Lot Size:

Site Ready for Inspection:

Water Supply: Well

Yes

Existing

Proposed

Use of Structure:

Use of Structure:

4 BEDROOM SFR

Number of Bedrooms:

Number of Bedrooms:

4

Attached Documents:

No Documents have been attached.

CocaTion
T (chi Phan PHillips
rrece Road Subdivision אופנרוא/כשרוכב אופנרוא/כשרוכב MERLIN 3/180 5 gungo 3145 MABJONS Marsh

1" = 400

