

# 2024-05-20\_ODOT Monthly Check-in Meeting

Meeting Title:	ODOT Monthly Check-in Meeting
Date/Time:	May 20, 2024 / 11:30 am - 11:40 pm
Attendees:	ODOT: Jonathan Horowitz, Michael Watts, David McDonald, Anna Roller Herrera: John Lenth, Jess Brown DEQ: Wes Thomas
Location:	Teams Meeting

## Meeting Notes:

- ODOT is completing their review of the draft DAP (~30% design) for HWY 30 SCMs. Consultant will make revisions to the draft DAP based on ODOT technical comments. After the DAP is finalized, Consultant will move forward into the "Advanced Plans," which represent a more detailed design.
- In parallel with the DAP finalization and Advanced Plan development, ODOT is working on:
  - Right of Way legal descriptions for the SCMs that will involve ROW acquisition. These include WR-306 (West), WR-208, WR-211, OF-16, and OF-18.
  - Detailed subsurface utility study along HWY 30. While the construction contractor is ultimately responsible for managing utilities, ODOT believes that doing a more detailed utility study as part of the design work will result in more controlled construction costs and schedules.
  - Coordinating with other potentially interested parties near the work areas (e.g., the railroads). ODOT is also about to submit an Early Assistance package to the City of Portland with the goal of meeting with all of the potentially relevant City bureaus to clarify the overall City involvement, and the lead Bureau for various situations/sites. City involvement depends on several factors, including presence of utilities, ROW ownership, outfall ownership, and construction/development permits.
- ODOT plans to use the ROW determinations and utility survey work to identify SCM projects that can be implemented as part of Phase 1 (2025) or Phase 2 (2026). Sites with ROW needs (~ 5 sites) or with more complex utility considerations (potentially ~3) would be sequenced as part of Phase 2.
- Rose Quarter project still moving forward. ODOT should have a better update about that project next month. At this point, all expect that the rose quarter project will be completed before Phase 2 work is completed in 2026.
- ODOT will provide a copy of the final HWY 30 DAP plans to DEQ.
- ODOT will provide an updated project schedule over the summer. ODOT is targeting July/August timeframe.
- DEQ received the SCM update memo and the Performance Monitoring Report and will review those in coordination with TCT.