

2024-09-16_ODOT Monthly Check-in Meeting

| | |
|----------------|--|
| Meeting Title: | ODOT Monthly Check-in Meeting |
| Date/Time: | September 16, 2024 / 11:30 am - 12:00 pm |
| Attendees: | ODOT: Jonathan Horowitz, Michael Watts, David McDonald Herrera: Jess Brown DEQ: Wes Thomas |
| Location: | Teams Meeting |

Meeting Notes:

- DEQ confirms that previously quarterly reporting can be replaced with these monthly reports.
- ODOT continues to review alternative options for the PHS location within the OF-16 drainage basin. ODOT hopes to have resolved the path forward during the next monthly meeting.
- ODOT has identified some challenges with the PHS location for OF-18. The proposed location is approximately 9 feet from an active rail spur. Access discussions with the railroad indicate that the location may be difficult or infeasible to access. ODOT is considering alternate locations while continuing to discuss options with the railroad.
- ODOT is anticipating that the advance tasks associated with the Rose Quarter project will receive funding this winter. ODOT anticipates that funding will include the ability to complete the design for the bioswale and move into construction.
- ODOT is anticipating completing the Advanced Plans submittal within next 3-4 weeks.
- DEQ is reviewing ODOT's source control work plan. So far, EPA has indicated that the revisions appear responsive to previous comments and that EPA does not plan to issue further comments.