

377 SW Century Drive, #202,  
Bend, Oregon 97702  
PO Box 9699,  
Bend, Oregon 97709  
541.318.4716  
541.766.2914  
www.jacobs.com

<b>Subject</b>	<b>Pre-bid Agenda</b>		
<b>Project</b>	The Dalles Dog River Pipeline Replacement		
<b>Project No.</b>	D3504800	<b>File</b>	
<b>Prepared by</b>	Brady Fuller/Jacobs	<b>Phone No.</b>	541.318.4716
<b>Location</b>	Little John Sno Park, US Hwy 35 and Project Corridor	<b>Date/Time</b>	October 14, 2021 / 10:00 AM
<b>Participants</b>	Various		
<b>Copies to</b>	File		

### Item

#### 1. Introductions and Sign-In – Dave Anderson

- **Mandatory Pre-Bid Meeting – Sign in on the form**
- City of The Dalles
  - Public Works Director and Project Manager– Dave Anderson
  - Assistant Public Works Director – Eric Hansen
  - City Engineer – Dale McCabe
  - Jacque Schei – Mid-Columbia Economic Development District (MCEDD)
  - Timber Removal Agent, Wy'east – Paul Jones
  - Engineer, Jacobs – Matt Baldwin, Brady Fuller

#### 2. Project Purpose – Dave Anderson

- Project Purpose: Replace 100+ year old wood stave pipeline to provide municipal water to City of The Dalles.
- Background
- Facilities and scope of construction
- Pipeline
- Diversion Improvements – (Intake Fish Screen and Fish Passage Systems)
- Brooks Meadow Creek Culvert
- Outlet to South Fork Mill Creek
- <Handouts: 20% plan and profile drawings, Vicinity Map. make available on city web-site in advance>

#### 3. US Forest Service Oversight and Requirements – Dave Anderson

- City operates under Special Use Permit

#### **4. Project Overview – Dave Anderson/Brady Fuller**

- Overall length approx. 22,000 feet of 30-inch HDPE gravity pressurized raw water pipeline running from Diversion Dam to South Fork Mill Creek
- Coordination with corridor clearing contractor, trench surface and roadway restoration, traffic control
- Temporary Traffic Control
- Schedule
  - Estimated Council Approval of Contract – May 2022
  - Notice to Proceed – May/June 2022
  - Estimated Pre-construction meeting – May/June 2022
- Staging areas (see Vicinity Map)
- Use of USFS Quarries - not allowed at this time
- Material procurement
- Constraints, Sequencing, and Temporary Facilities piping
- Geotechnical/geophysical explorations and data to be furnished to bidders.
- Interpretive signage – City furnished, Contractor installed
- Public information – Contractor required to share look-ahead schedule

#### **5. Funding Agency Requirements – Dave Anderson**

- Oregon Drinking Water SRF program (Jackie Schei/MCEDD) – required paperwork
- American Iron and Steel provisions
- Wage rates apply (Davis Bacon/BOLI)
- Note that per Oregon requirements surveyors are subject to Certified Payrolls and prevailing wage

#### **6. Construction Management – Dave Anderson**

- The City and Jacobs will partner in providing Construction Management and Inspection services.

#### **7. Permitting and Construction Requirements – Brady Fuller**

- In-water work
- Cultural Resources
- USFS Project Design Criteria

#### **8. Project Specific Items – Brady Fuller / Matt Baldwin**

- Corridor clearing – by others, starting Spring 2022.
- Stump removal & other downed wood removal from corridor – by Contractor

#### **9. Concurrent Work on the Site and Nearby –**

- None known

#### **10. Proposer Questions – All**

#### **11. Site Tour – All**