

Bethel-Danebo Closed Landfill Progress Report

For July 2018

Actions during this month:

- Regular sampling.
- Blower has run continually without issue since June the 25th 2015.
- The blower vacuum is at 7.6 The soils have begun to dry out a little.
- On site tour with Don Hanson the new Project Manager with D.E.Q.
 - I was contacted by two different groups who are interested in purchasing lots at Pioneer Business Park.

Actions scheduled to be taken within the next two months:

- Continue sampling schedule.
- Schedule meeting with DEQ , Fire Marshal and City of Eugene.

Problems experienced during the month:

- Site was mowed late this year and mulch is thick.
- Lots of debris and soil being dumped on the lot next to Sign King.

Readings for July 2018

Device ID	Date/Time	CH4	CO2	O2	Balanc e	%LEL
GEM™5000; G5 V1_14_12; LSGAM:6_0_20160627; {27536282597}		%	%	%	%	%
Probe001	7/31/2018 12:28	0.2	5.8	14.7	79.3	4
Probe002	7/31/2018 12:33	14.6	12.6	2.6	70.2	>>>>
Probe003	7/31/2018 12:36	0.4	12.8	7.9	78.9	8
Probe004	7/31/2018 12:40	7.4	21.1	4.1	67.4	>>>>
Probe005	7/31/2018 12:56	0	2.5	16.9	80.6	0

Probe006	7/31/2018 13:00	3	11.6	5.3	80.1	60
Probe007	7/31/2018 13:04	0	11.5	6.2	82.3	0
Probe008	7/31/2018 13:08	0	5.6	14.6	79.8	0
Probe009	7/31/2018 13:12	21.1	17.6	3.1	58.2	>>>>
Probe010	7/31/2018 13:17	0	7.5	12.9	79.6	0
BLOWEXAU	7/31/2018 13:21	0.2	0.4	19	80.4	4

Don Strunk
Supervisor/Engineering Analyst
Lane County Waste Management

Device ID	Date/Time	CH4	CO2	O2	Balance
GEM™5000; G5 V1_14_12; LSGAM:6_0_20160627; {27536282597}		%	%	%	%
Probe001	7/31/2018 12:28	0.2	5.8	14.7	79.3
Probe002	7/31/2018 12:33	14.6	12.6	2.6	70.2
Probe003	7/31/2018 12:36	0.4	12.8	7.9	78.9
Probe004	7/31/2018 12:40	7.4	21.1	4.1	67.4
Probe005	7/31/2018 12:56	0	2.5	16.9	80.6
Probe006	7/31/2018 13:00	3	11.6	5.3	80.1
Probe007	7/31/2018 13:04	0	11.5	6.2	82.3
Probe008	7/31/2018 13:08	0	5.6	14.6	79.8
Probe009	7/31/2018 13:12	21.1	17.6	3.1	58.2
Probe010	7/31/2018 13:17	0	7.5	12.9	79.6
BLOWEXAU	7/31/2018 13:21	0.2	0.4	19	80.4

Init. Power	Adj. Power	Baro. Press.	Sys. Press.	Gas Pod Type	Gas Pod Value	CO	H2S	SO2
e3BTU/h	e3BTU/h	inches Hg	inches H2O					
N/A	N/A	29.63	N/A	N/A	N/A	1	0	N/A
N/A	N/A	29.63	N/A	N/A	N/A	1	0	N/A
N/A	N/A	29.64	N/A	N/A	N/A	0	0	N/A
N/A	N/A	29.64	N/A	N/A	N/A	0	0	N/A
N/A	N/A	29.64	N/A	N/A	N/A	0	0	N/A
N/A	N/A	29.64	N/A	N/A	N/A	0	1	N/A
N/A	N/A	29.64	N/A	N/A	N/A	0	0	N/A
N/A	N/A	29.64	N/A	N/A	N/A	0	0	N/A
N/A	N/A	29.64	N/A	N/A	N/A	0	0	N/A
N/A	N/A	29.65	N/A	N/A	N/A	0	0	N/A
N/A	N/A	29.65	N/A	N/A	N/A	0	0	N/A

NO2	CL2	H2	HCN	Inst-Tech	Latitude	Longitude	Altitude	UTC
							ft	
N/A	N/A	2	N/A	N/A_	N/A	N/A	N/A	N/A
N/A	N/A	126	N/A	N/A_	N/A	N/A	N/A	N/A
N/A	N/A	35	N/A	N/A_	N/A	N/A	N/A	N/A
N/A	N/A	31	N/A	N/A_	N/A	N/A	N/A	N/A
N/A	N/A	1	N/A	N/A_	N/A	N/A	N/A	N/A
N/A	N/A	6	N/A	N/A_	N/A	N/A	N/A	N/A
N/A	N/A	12	N/A	N/A_	N/A	N/A	N/A	N/A
N/A	N/A	9	N/A	N/A_	N/A	N/A	N/A	N/A
N/A	N/A	34	N/A	N/A_	N/A	N/A	N/A	N/A
N/A	N/A	26	N/A	N/A_	N/A	N/A	N/A	N/A
N/A	N/A	31	N/A	N/A_	N/A	N/A	N/A	N/A

Rel. Press.	Site Chosen	Comments	Answers	Site Answers	REL.PRES SURE2
inches H2O					inches H2O
0.01	,,,,,,,,	,,,,,,,,	,,	,,,	N/A
-0.01	,,,,,,,,	,,,,,,,,	,,	,,,	N/A
0	,,,,,,,,	,,,,,,,,	,,	,,,	N/A
-0.01	,,,,,,,,	,,,,,,,,	,,	,,,	N/A
0.03	,,,,,,,,	,,,,,,,,	,,	,,,	N/A
0.02	,,,,,,,,	,,,,,,,,	,,	,,,	N/A
0	,,,,,,,,	,,,,,,,,	,,	,,,	N/A
0.01	,,,,,,,,	,,,,,,,,	,,	,,,	N/A
0	,,,,,,,,	,,,,,,,,	,,	,,,	N/A
-0.01	,,,,,,,,	,,,,,,,,	,,	,,,	N/A
0	,,,,,,,,	,,,,,,,,	,,	,,,	N/A