

Bethel-Danebo Closed Landfill Progress Report

For June 2018

Actions during this month:

- Regular sampling.
- Blower has run continually without issue since June the 25th 2015.
- The blower vacuum is at 8.0 The soils have begun to dry out a little.

Actions scheduled to be taken within the next two months:

- Continue sampling schedule.
- Scheduled site meeting with DEQ , Fire Marshal and City of Eugene.

Problems experienced during the month:

- Several of the older surface mount probes were still flooded.
- Grass on the site is extra tall this year.
- Lots of debris and soil being dumped on the lot next to Sign King.

Readings for June 2018

Device ID	Date/Time	CH4	CO2	O2	Balanc e	%LEL
GEM™5000; G5 V1_14_12; LSGAM:6_0_20160627; {14396384867}		%	%	%	%	%
Probe001	6/28/2018 11:21	0	6.8	15.1	78.1	0
Probe002	6/28/2018 11:24	0	1.8	18.6	79.6	0
Probe010	6/28/2018 11:28	0	6.8	14.6	78.6	0
Probe003	6/28/2018 11:32	0.2	8.5	13.2	78.1	4
Probe004	6/28/2018 11:36	36.9	27.5	0	35.6	>>>>

BLOWEXAU	6/28/2018 11:39	0.3	0.4	19.4	79.9	6
Probe005	6/28/2018 11:42	0	3.4	16.9	79.7	0
Probe006	6/28/2018 11:46	1.4	7.1	12.8	78.7	28
Probe007	6/28/2018 11:50	0	13.5	1.8	84.7	0
Probe008	6/28/2018 11:53	0.4	6.5	12.8	80.3	8
Probe009	6/28/2018 11:57	0.2	3.9	14.4	81.5	4

Don Strunk
Supervisor/Engineering Analyst
Lane County Waste Management Division

Device ID	Date/Time	CH4	CO2	O2	Balance	%LEL
GEM™5000; G5 V1_14_12; LSGAM:6_0_20160627; {14396384867}		%	%	%	%	%
Probe001	6/28/2018 11:21	0	6.8	15.1	78.1	0
Probe002	6/28/2018 11:24	0	1.8	18.6	79.6	0
Probe010	6/28/2018 11:28	0	6.8	14.6	78.6	0
Probe003	6/28/2018 11:32	0.2	8.5	13.2	78.1	4
Probe004	6/28/2018 11:36	36.9	27.5	0.4	35.599999 99999999	>>>>
BLOWEXAU	6/28/2018 11:39	0.3	0.4	19.4	79.9	6
Probe005	6/28/2018 11:42	0	3.4	16.9	79.7	0
Probe006	6/28/2018 11:46	1.4	7.1	12.8	78.7	28
Probe007	6/28/2018 11:50	0	13.5	1.8	84.7	0
Probe008	6/28/2018 11:53	0.4	6.5	12.8	80.3	8
Probe009	6/28/2018 11:57	0.2	3.9	14.4	81.5	4

Adj. Power	Baro. Press.	Sys. Press.	Gas Pod Type	Gas Pod Value	CO	H2S	SO2	NO2
e3BTU/h	inches Hg	inches H2O			ppm	ppm		
N/A	29.72	N/A	N/A	N/A	1	0	N/A	N/A
N/A	29.72	N/A	N/A	N/A	0	0	N/A	N/A
N/A	29.73	N/A	N/A	N/A	1	0	N/A	N/A
N/A	29.73	N/A	N/A	N/A	1	0	N/A	N/A
N/A	29.73	N/A	N/A	N/A	2	28	N/A	N/A
N/A	29.73	N/A	N/A	N/A	0	0	N/A	N/A
N/A	29.73	N/A	N/A	N/A	0	0	N/A	N/A
N/A	29.73	N/A	N/A	N/A	1	1	N/A	N/A
N/A	29.73	N/A	N/A	N/A	0	0	N/A	N/A
N/A	29.74	N/A	N/A	N/A	0	0	N/A	N/A
N/A	29.73	N/A	N/A	N/A	0	0	N/A	N/A

CL2	H2	HCN	Inst-Tech	Latitude	Longitude	Altitude	UTC	SatsUsed
	LMH					ft		
N/A	0	N/A	N/A_	N/A	N/A	N/A	N/A	N/A
N/A	1	N/A	N/A_	N/A	N/A	N/A	N/A	N/A
N/A	6	N/A	N/A_	N/A	N/A	N/A	N/A	N/A
N/A	6	N/A	N/A_	N/A	N/A	N/A	N/A	N/A
N/A	17	N/A	N/A_	N/A	N/A	N/A	N/A	N/A
N/A	15	N/A	N/A_	N/A	N/A	N/A	N/A	N/A
N/A	16	N/A	N/A_	N/A	N/A	N/A	N/A	N/A
N/A	16	N/A	N/A_	N/A	N/A	N/A	N/A	N/A
N/A	19	N/A	N/A_	N/A	N/A	N/A	N/A	N/A
N/A	16	N/A	N/A_	N/A	N/A	N/A	N/A	N/A
N/A	20	N/A	N/A_	N/A	N/A	N/A	N/A	N/A

