From: SCHWARZ Charles
To: LANDES Franziska; MCDONALD David L
Cc: Lindsay Crowe; KAPPERS Jeremy C; Daniel Scarpine
Subject: Work plan for I-205 culvert inlet repair at Container Management Services
Date: Thursday, July 9, 2020 2:39:57 PM

Hi Franziska - The inlet repair is scheduled to happen soon, perhaps as early as next week.
ODOT is coordinating the work with Container Management Services (CMS).
The work will involve:

Removing blackberries to expose the pipe joint closest to the inlet.
Removing the joint and repairing the union between the culvert and end cap.
The filtration system in the west pond may need to be partially disassembled.
If so, it will be restored to its existing condition following the repair.

Daniel Scarpine, PE with Aquarius Environmental, will be providing technical assistance on behalf of CMS.

The water level in the pond is currently below the pipe invert.
In that condition, there should be no possibility of a release of water/sediment from the pond to Johnson Lake.

If you have any questions please let me know.

Charles Schwarz, RG
ODOT Region 1
123 NW Flanders St
Portland, OR 97209
Cell 503-880-9074

NE Glass Plant Rd
205
War Veterans Memorial Fwy
I-205 Multi-Use Path
NE Marx