From:	MCDONALD David L
To:	LANDES Franziska; LANDES Franziska; SCHWARZ Charles
Cc:	SCHWARZ Bob; MILLER Sarah; NOWICKI Teresa
Subject:	RE: I-205 culvert at Myers
Date:	Wednesday, April 8, 2020 2:13:06 PM

M6264438-000

From: LANDES Franziska <Franziska.Landes@state.or.us>
Sent: Tuesday, April 7, 2020 4:50 PM
To: MCDONALD David L <David.L.MCDONALD@odot.state.or.us>; LANDES Franziska <Franziska.Landes@state.or.us>; SCHWARZ Charles <Charles.SCHWARZ@odot.state.or.us>
Cc: SCHWARZ Bob <Bob.SCHWARZ@state.or.us>; MILLER Sarah <Sarah.MILLER@state.or.us>; NOWICKI Teresa <Teresa.NOWICKI@odot.state.or.us>
Subject: RE: I-205 culvert at Myers

Hi David,

Thanks for sending this update. It sounds like access will be exclusively from the east side of the highway and not on the Johnson Lake side, correct? Do you anticipate that the joint repairs would loosen sediment in the pipe and are there any plans to sample the existing sediment in the pipe?

And to confirm the situation – the explanation for water flooding the Myers property on the eastern side of the culvert is that water entering the culvert leaks out at the first joint 5-10 ft into the pipe and then flows back onto the property? What is the diameter of the culvert?

Thank you for keeping DEQ informed of these activities. When you get the chance, please also send me the EA# for this activity.

Kind regards,
Franziska

From: MCDONALD David L <David.L.MCDONALD@odot.state.or.us>
Sent: Tuesday, April 7, 2020 10:07 AM
To: LANDES Franziska <Franziska.Landes@state.or.us>; SCHWARZ Charles <Charles.SCHWARZ@odot.state.or.us>
Cc: SCHWARZ Bob <Bob.SCHWARZ@state.or.us>; MILLER Sarah <Sarah.MILLER@state.or.us>; NOWICKI Teresa <Teresa.NOWICKI@odot.state.or.us>
Subject: RE: I-205 culvert at Myers

Franziska,

Sounds like the work on the culvert will be repairing a joint on the east side of the highway at the commercial property. This would be the first joint 5-10ft from the inlet. Water pumped into the culvert from the site is leaking back out. At this time it does not look like any additional culvert

clearing or other work will need to be completed. The owners rep. did say at times they think the lake backwaters into the culvert, which also makes it difficult to pump into and dry their site. ODOT may choose to video this pipe this summer during the dry season to check for debris and/or other pipe issues.

Thanks,
David

David L McDonald, PE
Region 1 Sr. Hydraulic Engineer & Culverts Program Coordinator
Oregon Department of Transportation
Geo-Hydro-Hazmat Unit
123 NW Flanders St.
Portland, OR 97209-4019
David.L.McDonald@odot.state.or.us
Office (503) 731-3160
Cell (503) 704-5427

From: LANDES Franziska <Franziska.Landes@state.or.us>
Sent: Friday, April 3, 2020 5:54 PM
To: SCHWARZ Charles <Charles.SCHWARZ@odot.state.or.us>; MCDONALD David L <David.L.MCDONALD@odot.state.or.us>
Cc: SCHWARZ Bob <Bob.SCHWARZ@state.or.us>; MILLER Sarah <Sarah.MILLER@state.or.us>; NOWICKI Teresa <Teresa.NOWICKI@odot.state.or.us>
Subject: RE: I-205 culvert at Myers

Hi David,

Please call my cellphone – 405-512-2923. Given the nature of Johnson Lake, DEQ will want to see a quick workplan to understand what activity will be conducted on site (both the Johnson Lake side and the Myer's side) of the culvert. We want to make sure that maintenance activities don't impact Johnson Lake or the remedial work (capping) done on either site.

If we don't connect today, let's talk Monday.

Thanks,
Franziska

From: SCHWARZ Charles <Charles.SCHWARZ@odot.state.or.us>
Sent: Friday, April 3, 2020 2:35 PM
To: MCDONALD David L <David.L.MCDONALD@odot.state.or.us>
Cc: LANDES Franziska <Landes.Franziska@deq.state.or.us>; NOWICKI Teresa <Teresa.NOWICKI@odot.state.or.us>

Subject: I-205 culvert at Myers

Hi Dave – Can you give Franziska at DEQ a call and describe what repairs need to be made to the culvert?
PCBs have been a concern there. After the cleanup that was done several years ago I believe the area should be safe for construction workers.
But if material has to be excavated I'm not sure it would meet DEQ clean fill standards due to residual concentrations.
My preference is to have Myers do the repairs under ODOT oversight, if possible.
Thanks-

Charles Schwarz, RG
Senior Environmental Geologist
Oregon Department of Transportation
123 NW Flanders St
Portland, OR 97209
Cell 503-880-9074
Office 503-731-8290

From: LANDES Franziska <Franziska.Landes@state.or.us>
Sent: Thursday, April 2, 2020 5:49 PM
To: SCHWARZ Charles <Charles.SCHWARZ@odot.state.or.us>
Subject: RE: Johnson Lake - Owens Brockway ECSI 1311

Hi Charles,

Thank you for notifying me about the drainage problem with the I-205 culvert. After our conversation today, I reached out to my colleagues to about the Myer's Containter (ECSI #2062) property and we're following up with the City of Portland about the status of their stormwater permit.

Would you be able to briefly summarize what work will be required to cleanout the culvert?

Kind regards,
Franziska

Franziska Landes, PhD
Project Manager and Data Analyst
NWR Cleanup Program

Oregon Department of Environmental Quality

Landes.Franziska@deq.state.or.us (preferred)
+1 (503) 229-5538
pronouns: she/her

From: SCHWARZ Charles <Charles.SCHWARZ@odot.state.or.us>
Sent: Thursday, April 2, 2020 12:10 PM
To: LANDES Franziska <Landes.Franziska@deq.state.or.us>
Subject: FW: Johnson Lake - Owens Brockway ECSI 1311
Importance: High

Call my cell phone 503-880-9074. Thanks

From: SCHWARZ Charles
Sent: Thursday, April 2, 2020 12:08 PM
To: 'Landes.Franziska@deq.state.or.us' <Landes.Franziska@deq.state.or.us>
Cc: MCDONALD David L <David.L.MCDONALD@odot.state.or.us>
Subject: Johnson Lake - Owens Brockway ECSI 1311
Importance: High

Hello Franziska – I'd like to talk with you about this site when you have a moment. I'm free this afternoon.
ODOT is aware of a drainage problem with the culvert that crosses under 205 and outlets to the lake.
Water is backing up at the inlet for some reason and we need to look at what's going on.
Thanks,

Charles Schwarz, RG
Senior Environmental Geologist
Oregon Department of Transportation
123 NW Flanders St
Portland, OR 97209
Cell 503-880-9074
Office 503-731-8290