

ORDINANCE NO. 729

AN ORDINANCE AUTHORIZING CHANGES IN THE ENGINEERING SERVICES AGREEMENT BETWEEN THE CITY OF CANBY AND LEE ENGINEERING, INC. AND WITH REGARDS TO WORK IN PROCESS FOR IMPROVEMENTS TO THE CITY'S SEWERAGE SYSTEM.

RECITALS

- 1) The original proposal of Lee Engineering, Inc., 708 Main Street, Oregon City, Oregon, to perform professional services to upgrade the City's sewerage system, was approved by Ordinance No. 666, enacted October 17, 1979.
- 2) The original contract for the professional services of Lee Engineering, Inc., was \$80,000.
- 3) Required changes in the construction project also required additional services of Lee Engineering, Inc., including a review by his company of the City's sewer rate charges; and two proposals for that additional work were approved by the council and authorized by Ordinance No. 699, enacted May 6, 1981.
- 4) Recently it has been determined that additional contract funding is required in order to complete the project and correct design problems caused by incorrect as-built plans for the original sewer treatment plant.
- 5) Also, the Oregon Department of Environmental Quality (DEQ) requires the preparation of an operation and maintenance manual for the new sewage treatment facilities, when completed, and such agency also requires as-built plan for the new facilities under construction and which were not funded in the original contract.

NOW, THEREFORE,

THE CITY OF CANBY ORDAINS AS FOLLOWS:

Section 1: The City's contracts with Lee Engineering, Inc., for professional services to upgrade the City's sewer system, are now changed as to the amount of fees payable by the City to Lee Engineering, Inc., and not otherwise, and for the following additional services and amounts:

1) Additional engineering services required to correct design problems in the original sewer treatment plant --	\$ 38,554.00
2) Professional services for preparation of an operation and maintenance manual as required by DEQ --	8,000.00
3) As-built plans for the new facility as constructed and as required by DEQ --	<u>3,000.00</u>
Total additional costs to the City and fees payable to Lee Engineering, Inc.	\$ 49,554.00


Section 2: The additional fees and increased costs as authorized by the foregoing Section 1 are payable upon receipt of billings and approval of the Canby City Council, from the City's Sewer Reserve Fund in the 1982-83 budget.

Section 3: An emergency is hereby declared to exist in order to proceed with the sewer improvement project and construction work now in process and this Ordinance shall therefore take effect immediately upon its enactment after final reading.

SUBMITTED to the Council and read the first time at a regular meeting thereof on the 5th day of January, 1983; ordered posted as provided by the Canby City Charter and scheduled for a second reading and action of the Canby City Council at a meeting thereof to be held on the 19 day of Jan. 1983, commencing at the hour of 7:30 o'clock P.M., at the Council meeting chambers at the Canby City Hall in Canby, Oregon.


Marilyn K. Perkett, City Recorder Pro Tem

PASSED on final reading of the Canby City Council at a meeting thereof on the 19th day of January 1983, by the following vote: YEAS 6 NAYS 0.


Michael L. Gabriel, Mayor

ATTEST:


Marilyn K. Perkett, City Recorder