

DRAFT

**Upland FS Working Schedule
Gasco OU**

ID	Task Name	Duration	Start	Finish	2025																			
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1	Upland Source Control – IRAM Approval	1 day	Fri 6/28/24	Fri 6/28/24			◆ 6/28																	
2	Feasibility Study	561 days	Mon 1/1/24	Mon 7/14/25	[Summary Bar]																			
3	Doane Creek Sampling	154 days	Mon 6/24/24	Sun 11/24/24			[Summary Bar]																	
4	Sample Collection	4 days	Mon 6/24/24	Thu 6/27/24			[Task Bar]																	
5	Laboratory Analysis and Data Validation	105 days	Fri 6/28/24	Thu 10/10/24			[Task Bar]																	
6	Prepare Doane Creek FS Data Package	30 days	Fri 10/11/24	Sat 11/9/24																				
7	DEQ Meeting: Doane Creek Data Gaps	1 day	Sun 11/24/24	Sun 11/24/24																	◆ 11/24			
8	Groundwater Modeling	83 days	Thu 6/13/24	Tue 9/3/24			[Task Bar]																	
9	Mapping/DNAPL Volume Calculations	152 days	Mon 1/1/24	Fri 5/31/24	[Task Bar]																			
10	Raster Maps Update	152 days	Mon 1/1/24	Fri 5/31/24	[Task Bar]																			
11	Report Preparation	418 days	Thu 5/23/24	Mon 7/14/25	[Summary Bar]																			
12	Write Draft FS and Incorporate Model Results	104 days	Thu 5/23/24	Tue 9/3/24			[Task Bar]																	
13	Technical Edits and Internal Senior and Design-Build Team Review and Revisions	39 days	Wed 9/4/24	Sat 10/12/24																				
14	Initial Client Review (2 weeks) and Revisions	35 days	Sun 10/13/24	Sat 11/16/24																				
15	Final Client Review (1 week) and Revisions	14 days	Sun 11/17/24	Sat 11/30/24																				
16	Final Report Production	14 days	Sun 12/1/24	Sat 12/14/24																				
17	Submit Draft FS	1 day	Sun 12/15/24	Sun 12/15/24																	◆ 12/15			
18	DEQ Review Draft FS	60 days	Mon 12/16/24	Thu 2/13/25																				
19	Discuss and Resolve DEQ Comments	30 days	Fri 2/14/25	Sat 3/15/25																				
20	Prepare Final FS	120 days	Sun 3/16/25	Sun 7/13/25																				
21	Submit Final FS	1 day	Mon 7/14/25	Mon 7/14/25																	◆ 7/14			
22	DEQ Reviews FS, Remedy Selection, and Record of Decision*	140 days	Tue 7/15/25	Mon 12/1/25																		[Task Bar]		



Summary [line] Task [bar] Milestone [diamond]