

SHADY BEND STORE SITE ASSESSMENT

STATEMENT OF WORK TASK ORDER AMENDMENT 73-03-20-002

I. Objectives

The objective of this Task Order Amendment is to assess the subsurface beneath three to five underground storage tanks (USTs) at the former Shady Bend Store located at 35485 North Norton Creek Road in Blodgett, Oregon. In meeting this objective, the Contractor shall:

- Implement the "*Site Investigation Work Plan*" dated September 25, 2003.

II. Background

The site is a former gasoline service station (UST Facility No. 11465). The operational period of the service station and age of the USTs are unknown. The property is owned through foreclosure by Benton County.

Additional background information is presented in the August 27, 2003 SOW for Task Order 72-03-20. DEQ approved Work Plan, dated September 25, 2003, detailing site investigation activities.

III. Work To Be Performed

This Amendment pertains to existing Tasks 1 and 4.

Task 1: Project Administration

The Contractor shall continue to provide project administration to manage and maintain control over the technical and financial aspects of this assignment through January 31, 2004. The Contractor will credit DEQ for labor hours and other direct costs (ODCs) that will not be used.

Task 2: File Review, Site Visit, Scoping Meeting

This Task has been completed.

Task 3: Work Plan Preparation

This Task has been completed.

Task 4: Work Plan Implementation

The Contractor implemented the site investigation actions as described in the September 25, 2003 Work Plan during the week of November 17, 2003. Due to the fine-grained nature of soils and wet conditions, an additional 200 tons of coarse backfill material was required to meet compaction specifications (especially for an UST removed from beneath

the Norton Creek Road). Other lesser costs incurred were removal of more water, product, and sludge from the site than was originally estimated.

Task 5: Site Assessment Report

This task is not affected by this amendment.

IV. Proposed Schedule:

<u>ITEM/EVENT</u>	<u>CALENDAR DAYS/DATE</u>
DEQ issues Task Order Amendment	December 9, 2003
Contractor submits Draft Report	December 15, 2003
DEQ reviews/comments on draft report	December 22, 2003
Contactoer submits Final Report	January 15, 2004
Task Order Amendment End Date	January 31, 2004

V. Report Distribution (Number of Copies):

<u>Contract Specialist</u> Steve Campbell (HQ)	<u>Drafts</u> electronic	<u>Finals</u> 1 bound
<u>Project Officer</u> Katie Robertson (Pendleton)	electronic	1 unbound 2 bound 1 electronic
<u>Project Manager</u> Jim Glass (Salem)	electronic	2 bound

DEQ requires that all copies of the report be printed two-sided on recycled three-hole paper. DEQ requires that electronic copies of all data and figures be submitted in Microsoft Office, Adobe Acrobat, or ArcView compatible format. DEQ requires that all photographs be submitted in hard copy and electronic file format.